

### EXHIBIT C

## AGREEMENT PRICE AND MILESTONE PAYMENT SCHEDULE

### UNIT 3 MILESTONE PAYMENT SCHEDULE

Month	Invoice Month	AMEC Milestone(s)			Maximum Cumulative Application for Payment Amount
1	Nov-13	Start of Site Survey			
2	Dec-13	Start of GA Design			
3	Jan-14	Ductwork RFP Issued			
4	Feb-14	Plant Electrical SLD Design & IFA			
5	Mar-14	Caisson Pkg – Design & IFC started			
6	Apr-14	Electrical Gear Spec – Develop & IFB			
7	May-14	Electrical Gear – RFQ & Purchase			
8	Jun-14	Mobilization			
9	Jul-14	Site Prep Complete			
10	Aug-14	Caisson Installation for PAC Silo			
11	Sep-14	PJFF Foundation and Slab			
12	Oct-14	Installation PJFF Support Steel Started			
13	Nov-14	Install PJFF Started			
14	Dec-14	PAC Silo and Equipment Installed			
15	Jan-15	Installation of Duct Started			
16	Feb-15	1st Electrical Gear Received			
17	Mar-15	1st Electrical Gear Installed			
18	Apr-15	Cable Pulls Started			
19	May-15	PJFF Components Installed			
20	Jun-15	Cable Terminations Started			
21	Jul-15	Instrumentation Installed			
22	Aug-15	Pre-Outage Inlet Duct Installed			
23	Sep-15	Pre-Outage Outlet Duct Installed			
24	Oct-15	Outage Duct Tie-in Started			
25	Nov-15	Outage Mechanical Complete			
26	Dec-15	Start of Performance Testing			
<b>Totals</b>					

Note 1: Month 1 corresponds to the last day of the month containing the Effective Date of the Agreement.

[REDACTED]