

**Exhibit C
 Milestone Schedule -**

Milestone	Schedule	Milestone Value
Full NTP (Net 10 days) - Unit 1		
Assignment of Fan Agreement - Unit 1		
Assignment of PJFF Agreement - Unit 1		
Award LOI for VFDs - Unit 1		
Issue Letter of Credit - Unit 1		
Engineering Kick-Off Meeting		
Issue Piping Specification IFC		
Issue Structural Construction Specifications		
Issue P&ID's - IFA Unit 1		
Develop Process Calculations		
Develop General Arrangement Drawings - Unit 1		
Finish Demolition Drawings - Unit 1		
Finish Relocation Drawings - Unit 1		
CB - PO PJFF Casings/Hoppers		
CB - PO Dampers/ Outlet Manifolds		
CB - PO Dampers/Inlet Manifolds		
CB - PO PJFF Support Steel		
CB - Submit Final Eng Info (PJFF)		
Issue Foundation Drawings - Unit 1		
Issue Support Steel Drawings - Unit 1		
CB - PO for Cages		
CB - Issue PO for PO for PAC System		
CB - PO Cleaning System		
CB - Placement of remaining major POs		
Finish U/G Relocation Unit 1		
Start Foundations Unit 1		
Howden - Unit 1 (Nov 2013 Invoice)		
Complete Piling Unit 1		
Receive Structural Steel - Unit 1		
CB - Deliver PJFF Support Steel		
Start Receiving Ductwork - Unit 1		
CB - Deliver PJFF Casings/Hoppers		
Receive Electrical Equipment - Unit 1		
Complete Foundations Unit 1		
CB - Deliver Dampers/Inlet Manifolds		
CB - Deliver Dampers/Outlet Manifolds		
Receive Mechanical Equipment - Unit 1		
Issue Piling Drawings - Unit 1		
Start Foundations Unit 1		
CB - Deliver PJFF Cleaning System		
CB - Deliver PJFF Compressors System		
CB - Deliver PAC System		
Issue Electrical Drawings - Unit 1		
CB - Deliver PJFF Enclosures		
CB - Deliver Remaining Major Items		
Receive Electrical Equipment - Unit 1		
Erect PJFF Support Steel - Unit 1		
Complete Foundations Unit 1		
Howden - Unit 1 (Sept 2014 Invoice)		
Issue Controls Drawings - Unit 1		
Erect PJFF Support Steel - Unit 1		
Erect Fans - Unit 1		
Erect Ductwork Support Steel - Unit 1		
CB - 50% Filter Bag & Cage Delivery		
CB - 50% Start-up Services		
Start Unit 1 Outage		
CB - 50% Filter Bag & Cage Delivery		
Insulation & Lagging - Unit 1		
CB - 50% Start-up Services		
Mechanical Check out - Unit 1		
Finish Unit 1 Outage		
U1 - Mechanical Completion		
Howden - Unit 1 (May 2015 Invoice)		
Complete Commissioning		
U1 - Commercial Operation		
U1 - Final Completion		

Note: Milestones will be expanded and optimized in parallel with