

COMMONWEALTH OF KENTUCKY
BEFORE THE PUBLIC SERVICE COMMISSION

RECEIVED

AUG 11 2008

PUBLIC SERVICE
COMMISSION

In the matter of:

AN INVESTIGATION OF MIKI LITTLE)
GAS COMPANY, INC., MIKI THOMPSON)
WINNIE GREER, AND DANIEL GREER,)
INDIVIDUALLY AND AS OFFICERS OF)
THE UTILITY, FOR ALLEGED VIOLATIONS)
OF COMMISSION ORDERS AND SAFETY)
VIOLATIONS PURSUANT TO KRS 278.990)
AND KRS 278.992)

CASE NO. 2007-00107


**SECOND NOTIFICATION OF PROGRESS AND STATUS OF
LINE REPLACEMENT AS ORDERED BY THE COMMISSION**

Comes now Mike Little Gas and makes its second report of the status of line repair and replacement and states as follows:

1. Mike Little was directed by Order of the Commission to complete steel pipe replacement by November 1, 2007.
2. That the project was in process and on schedule to be completed before November 1, 2007, when all work was halted by the Kentucky Department of Transportation and Mike Little was directed to immediately cease construction.
3. At that time, and prior to the deadline, Mike Little requested an extension of time to complete the project from the Commission.
4. That since that time, some work has been completed with only a small section left to complete.
5. On July 1, 2008, Mike Little entered into a written management agreement with Frontier Gas (Frontier).
6. New management was informed of the line to be replaced and was aware of the urgency and nature of the project.
7. Immediately upon undertaking management duties, Frontier began planning to complete the project.
8. Frontier arranged construction with a company named Bocca, located in Hager Hill, Kentucky, who scheduled work to begin on the line July 29, 2008. In fact, Mike Little had employees at the location on that day in anticipation of construction.
9. Mike Little later learned that Bocca did not begin construction July 29 due to weather related delays, but is planning to start the project as soon as possible.
10. Frontier has informed Mike Little that Bocca intends to begin construction any day.

11. Frontier and Bocca estimate that construction should take approximately seven (7) days to complete.

RESPECTFULLY SUBMITTED,
MIKE LITTLE GAS COMPANY, INC.

By: 
HON. MIKI THOMPSON
PRESIDENT AND COUNSEL


Hon. Miki Thompson, #84602
Thompson Law Office
35 West 3rd Avenue, Suite 106
Williamson, WV 25661

CERTIFICATE OF SERVICE

This is to certify that I have served a true and exact copy of the foregoing *SECOND UPDATE OF PROGRESS AND NOTICE OF COMPLIANCE WITH ORDERS OF THE COMMISSION*, and *MOTION FOR EXTENSION OF TIME* by facsimile to 502-564-3460 and by U. S. Mail postage prepaid to the following:

Commonwealth of Kentucky
Public Service Commission
211 Sower Blvd.
P.O. Box 615
Frankfort, Kentucky 40602-0615
502-564-3460

Dated this the 7th day of August, 2008.


Hon. Miki Thompson, President
Mike Little Gas Company, Inc.