Rubin & Hays

Kentucky Home Trust Building, 450 South Third Street, Louisville, Kentucky 40202-1410 Telephone (502) 569-7525 Telefax (502) 569-7555 www.rubinhays.com

CHARLES S. MUSSON W. RANDALL JONES CHRISTIAN L. JUCKETT RECEIVED

October 25, 2017

OCT 27 2017

PUBLIC SERVICE COMMISSION

Ms. Gwen R. Pinson Executive Director Public Service Commission P.O. Box 615 Frankfort, Kentucky 40602

Re: Adair County Water District PSC Case No. 2017-00372

Dear Ms. Pinson:

In accordance with the Informal Conference Memorandum, dated October 25, 2017, enclosed please find the original and six (6) copies of a letter from Monarch Engineering, Inc., the Engineers for the Adair County Water District, and a Statement of Deposits and Withdrawals relating to the KIA funded projects.

If you need any additional information or documentation, please let us know.

Sincerely,

Rubin & Hays

WRJ:jlm Enclosures

cc: Distribution List

DISTRIBUTION LIST

Re: Adair County Water District, d/b/a Columbia/Adair Utilities District PSC Application for the Issuance of a CPCN - 2017 Water System Improvements Project - Burkesville Street.

Mr Lenny Stone, General Manager Adair County Water District d/b/a Columbia/Adair Utilities District 109 Grant Lane Columbia, Kentucky 42728 lenny.stone@caud.net

David M. Bowles, P.E.
Monarch Engineering, Inc.
556 Carlton Drive
Lawrenceburg, Kentucky 40342
dbyrne@monarchengineering.net

W. Randall Jones, Esq.
Rubin & Hays
Kentucky Home Trust Building
450 South Third Street
Louisville, Kentucky 40202
wrjones@rubinhays.com

Fax: (270) 384-3437

Telephone: (270) 384-2181

Telephone: (502) 839-1310 Fax: (502) 839-1373

Phone: (502) 569-7534 Fax: (502) 569-7555

RECEIVED

OCT 27 2017

PUBLIC SERVICE COMMISSION



October 23, 2017

Mr. Lenny Stone, Manager Columbia Adair Utilities District P.O. Box 567 Columbia, KY 42728

Re:

Burkesville Street Water System, Improvements

PSC Case No. 2017-00372

Dear Mr. Stone:

In response to the inquiry by the Kentucky Public Service Commission regarding the availability of funds for the upcoming above referenced project, we offer the following.

On January 6, 2017, we corresponded with you regarding the as-bid budget for the Fairplay Water System Improvements project. At that time the amount of funds forecasted that would be available for the Burkesville Street Project was \$1,320,927.26. That was based on the Fairplay Project as-bid budget of \$613,266.43. At the completion of the Fairplay Project the actual cost ended up being \$585,102.39 resulting in a reduction in costs of \$28,164.04. By combining the initial amount of funds available for the Burkesville Street Project (\$1,320,927.26) with the amount of the Fairplay Project final cost reduction (\$28,164.04) results in the revised amount available for the Burkesville Street Project of \$1,349,091.30.

Should you need additional information, please advise.

Sincerely,

/dmb

STATEMENT OF DEPOSITS AND WITHDRAWALS DOWNTOWN PHASE 1 SECTION 1 COLUMBIA ADAIR UTILITIES DISTRICT

	DEPOSITS AND WITHDRAWALS			FUNDS				
DATE		BALANCE OF FUNDS	Stotts Const. Base Contract	Monarch (Design) 8.10%	Monarch (Insp.) 4,97%	Legal	Contingency	SRF
		\$4,000,000.00	\$1,625,420.00	\$131,659.02	\$80,783.37	\$10,000.00	\$2,152,137.61	\$4,000,000.00
5/21/2014	Stotts Construction Co. Inc.	155,243.97	155,243.97					155,243.97
		\$3,844,756.03	\$1,470,176.03					\$3,844,756.03
5/21/2014	Rubin & Hayes	2,500.00				2,500.00		2,500.00
		\$3,842,256.03				\$7,500.00		\$3,842,256.03
6/18/2014	Stotts Construction Co. Inc.	117,241.50	117,241.50					117,241.50
		\$3,725,014.53	\$1,352,934.53					\$3,725,014.53
7/15/2014	Stotts Construction Co. Inc.	123,583.03	123,583.03		1400-			123,583.03
		\$3,601,431.50	\$1,229,351.50					\$3,601,431.50
8/12/2014	Stotts Construction Co. Inc.	228,782.67	228,782.67					228,782.67
		\$3,372,648.83	\$1,000,568.83					\$3,372,648.83
9/16/2014	Stotts Construction Co. Inc.	410,539.20	410,539.20					410,539.20
		\$2,962,109.63	\$590,029.63					\$2,962,109.63
9/16/2014	Change Order No. 2	xxxx	117,109.60				117,109.60	
		\$2,962,109.63	\$707,139.23				\$2,035,028.01	
9/16/2014	Adjust Engineering Fees	xxxx		9,485.88	5,820.35		15,306.23	
		\$2,962,109.63		\$141,144.90	\$86,603.72		\$2,019,721.78	
10/17/2014	Stotts Construction Co. Inc.	164,844.75	164,844.75					164,844.75
		\$2,797,264.88	\$542,294.48					\$2,797,264.88
11/20/2014	Stotts Construction Co. Inc.	226,788.93	226,788.93					226,788.93
		\$2,570,475.95	\$315,505.55					\$2,570,475.95
12/18/2015	Stotts Construction Co. Inc.	241,487.17	241,487.17					241,487.17
		\$2,328,988.78	\$74,018.38					\$2,328,988.78
1/21/2015	Change Order No. 3	XXXXX	26,849.00			4	26,849.00	
		\$2,328,988.78	\$100,867,38				\$1,992,872.78	

STATEMENT OF DEPOSITS AND WITHDRAWALS DOWNTOWN PHASE 1 SECTION 1 COLUMBIA ADAIR UTILITIES DISTRICT

			1	FUNDS				
DATE	DEPOSITS AND WITHDRAWALS	BALANCE OF FUNDS	Stotts Const. Base Contract	Monarch (Design) 8.10%	Monarch (Insp.) 4.97%	Legal	Contingency	SRF
1/21/2015	Adjust Engineering Fees	xxxx		2,174.77	1,334.40	<u> </u>	3,509.17	
		\$2,328,988.78		\$143,319.67	\$87,938.12		\$1,989,363.61	
1/21/2015	Stotts Construction Co. Inc.	95,867.38	95,867.38				· · · · · · · · · · · · · · · · · · ·	95,867.38
		\$2,233,121.40	\$5,000.00					\$2,233,121.40
1/21/2015	Monarch Engineering, Inc.	239,091,80		136,153.68	87,938.12		15,000.00	239,091.80
		\$1,994,029.60		\$7,165.99	\$0.00		\$1,974,363.61	\$1,994,029.60
4/19/2016	Change Order No. 4 (Materials)	XXXXX	47,669.92				47,669.92	
		\$1,994,029.60	\$52,669.92				\$1,926,693.69	
4/19/2016	Stotts Construction Co. Inc.	47,669.92	47,669.92					47,669.92
		\$1,946,359.68	\$5,000.00					\$1,946,359.68
9/30/2016	Stotts Construction Co. Inc.	5,000.00	5,000.00					5,000.00
		\$1,941,359.68	\$0.00					\$1,941 ,359.68
9/30/2016	Monarch Engineering, Inc.	7,165.99		7,165.99				7,165.99
		\$1,934,193.69		\$0.00				\$1,934,193.69
	FAIRPLAY PROJECT							
	FAIR DAT PROJECT		Stotts Const.	Monarch Design 10.38%	Monarch Insp 7.52%	Fairplay Contingency	Burkesville Street	
		\$1,934,193.69	\$479,489.00	\$49,770.96	\$36,057.57	\$47,948.90	\$1,320,927.26	\$1,934,193.69
4/26/2017	Stotts Construction Inc.	317,569.71	317,569.71					317,569.71
		\$1,616,623.98	\$161,919.29					\$1,616,623.98
4/26/2017	Monarch Engineering, Inc.	59,184.60		43,138.98	16,045.62			59,184.60
		\$1,557,439.38		\$6,631.98	\$20,011.95			\$1,557,439.38
5/23/2017	Stotts Construction Inc.	147,279.54	147,279.54					147,279.54
		\$1,410,159.84	\$14,639.75					\$1,410,159.84

STATEMENT OF DEPOSITS AND WITHDRAWALS DOWNTOWN PHASE 1 SECTION 1 COLUMBIA ADAIR UTILITIES DISTRICT

				FUNDS				
DATE	DEPOSITS AND WITHDRAWALS	BALANCE OF FUNDS	Stotts Const. Base Contract	Monarch (Design) 8.10%	Monarch (Insp.) 4.97%	Legal	Contingency	SRF
5/23/2017	Monarch Engineering, Inc.	23,720.15		4,068.78	19,651.37			23,720.15
		\$1,386,439.69		\$2,563.20	\$360.58			\$1,386,439.69
5/23/2017	Change Order No. 1	xxxx	9,826.00			9,826.00		
		\$1,386,439.69	\$24,465.75			\$38,122.90		
5/23/2017	Adjust Engineering Fees	XXXXX		1,019.94	738.92	1,758.86		
		\$1,386,439.69		\$3,583.14	\$1,099.50	\$36,364.04		
7/27/2017	Monarch Engineering, Inc.	10,382.64		3,583.14	1,099.50	5,700.00		10,382.64
		\$1,376,057.05		\$0,00	\$0.00	\$30,664.04		\$1,376,057.05
7/27/2017	Stotts Construction Inc.	24,465.75	24,465.75					24,465.75
		\$1,351,591.30	\$0.00					\$1,351,591.30
7/27/2017	Rubin & Hays	2,500.00				2,500.00		2,500.00
		\$1,349,091.30				\$28,164.04		\$1,349,091.30
7/27/2017	Merge Contingency	xxxxx				28,164.04	28,164.04	
		\$1,349,091.30				\$0.00	\$1,349,091.30	