

## KENVIRONS, INC. 452 Versailles Road Frankfort, Kentucky 40601 (502) 695-4357

## LETTER OF TRANSMITTAL

|                          | J110                              | (002)         |   | DATE:                                 | 10/30/2014        | JOB NO:                                  | 2012123      |  |
|--------------------------|-----------------------------------|---------------|---|---------------------------------------|-------------------|--|--------------|--|
| TO: Publ                 | ic Service Co                     | ommission     |   | ATTN:                                 |                   |  |              |  |
| P.O.                     | Box 615                           |               |   |                                       |                   |  |              |  |
|                          | 211 Sower Blvd                    |               |   | RE: Green River Valley Water District |                   |  |              |  |
| Fran                     | kfort, KY 406                     | 601-0615      | -   | Rio Verde Dam Improvements            |                   |  | ents         |  |
| -                        |                                   |               |   | Case No. 2013-00346                   |                   |  |              |  |
| WE ARE SEN               | NDING YOU                         |               | ☐ Under separate cover via                      | 1                                     |                   | the follow                               | wing items:  |  |
| ☐ Shop draw              | vinas [                           | ☐ Prints      | ☐ Plans   |                                       | Samples           | □Sn                                      | ecifications |  |
| ☐ Copy of le             |                                   | ☐Change Orde  |   |                                       |                   |  | Someations   |  |
| COPIES                   | ES DATE SUBMITTAL NO.             |               | DESCRIPTION                                     |                                       |                   |  |              |  |
| 1                        | 04/15/14                          |               | Final Project Budget                            |                                       |                   |  |              |  |
| 1                        | 04/24/14                          |               | Engineer's Letter Concerning Project Completion |                                       |                   |  |              |  |
| 1                        | 03/21/14                          |               | Record Drawings                                 | cord Drawings RECEIVED                |                   |  |              |  |
|                          |                                   |               |   |                                       | OCT 3             | 0 2014                                   |              |  |
|                          |                                   |               |   | PUBLIC SERVICE                        |                   |  |              |  |
|                          |                                   |               |   | COMMISSION                            |                   |  |              |  |
| THESE ARE                | TRANSMITTE                        | ED as checked | below:  |                                       |                   |  |              |  |
|                          | ☐ For approval                    |               | ☐ Approved as submitted                         | ☐ Resu                                | ıbmit             | copies for a                             | pproval      |  |
|                          | □ For your use     □ As requested |               | ☐ Approved as noted                             | ☐ Submit                              |                   | copies for distribution corrected prints |              |  |
|                          |                                   |               | ☐ Returned for corrections                      |                                       |                   |  |              |  |
| ☐ For review and comment |                                   |               |   |                                       |                   |  |              |  |
|                          | ☐ FOR BIDS                        | DUE           | 20 PRINTS RETURNED AFTER LOAN TO US             |                                       |                   |  |              |  |
| REMARKS:                 |                                   |               |   | _                                     |                   |  |              |  |
|                          |                                   |               | mentation is needed fron<br>ements Project.     | n the W                               | /ater District in | order to f                               | inalize, or  |  |
| Thanks,<br>Vaughn        |                                   |               |   |                                       |                   | ¬  |              |  |
| COPY TO                  | D:                                |               | SIGNED:   | 7                                     | V. Andrews        | Williams, P.E                            | <u> </u>     |  |
|                          | -                                 |               |   |                                       | / vaugur          | villiallio, F.E                          |              |  |



## Green River Valley Water District Rio Verde Dam Improvements RECEIVED

## **Final Project Budget**

OCT 3 0 2014

PUBLIC SERVICE COMMISSION

April 15, 2014

|                | Budget  | Expenditure   |
|----------------|---|---|
| \$780,000.00   | \$610,385.00  | \$550,816.92  |
| 156,000.00     | 340,000.00  | 0.00  |
| 72,000.00      | 59,213.00   | 59,212.00   |
| 47,000.00      | 41,262.00   | 41,262.00   |
| 10,000.00      | 10,000.00   | 10,000.00   |
| 82,000.00      | 82,000.00   | 69,962.67   |
| 23,000.00      | 27,140.00   | 27,140.00   |
| 5,000.00       | 5,000.00  | 5,000.00  |
| 0.00           | 0.00  | 5,500.00  |
| \$1,175,000.00 | \$1,175,000.00  | \$768,893.59  |
| KIA FUND B     |   | \$406,106.41  |
|                | 156,000.00<br>72,000.00<br>47,000.00<br>10,000.00<br>82,000.00<br>23,000.00<br>5,000.00<br>0.00<br>\$1,175,000.00 | \$780,000.00 \$610,385.00<br>156,000.00 340,000.00<br>72,000.00 59,213.00<br>47,000.00 41,262.00<br>10,000.00 10,000.00<br>82,000.00 82,000.00<br>23,000.00 27,140.00<br>5,000.00 5,000.00<br>0.00 \$1,175,000.00 |

Green River Valley Water District plans to use the remaining funds to install an emergency generator at the District's Water Treatment Plant. The plans will be submitted to the Kentucky Division of Water for review and approval. Once bids are received, the District will apply for approval from the Public Service Commission.



Kenvirons, Inc.

452 Versailles Road • Frankfort, KY 40601 • Phone: (502) 695-4357 • Fax: (502) 695-4363

Civil & Environmental Engineering and Laboratory Services

April 24, 2014

Mr. David Paige, Manager Green River Valley Water District 85 E. Les Turner Road Cave City, KY 42127

RE: Rio Verde Dam Improvements

KIA Loan No. B13-006 Initiation of Operations

Dear Mr. Paige:

Please be advised that the above referenced project was substantially completed and operational as of February 27, 2014 and the contract warranty period will be in effect for one year past that date. The project was constructed in accordance with the approved plans and specifications, and Record Drawings were delivered to the Water District.

It has been a pleasure working with you and the Water District's staff and I look forward to our successful partnership on future projects. If you have any questions or need further assistance, please call at your earliest convenience.

Sincerely,

R. Vaughn Williams, P.E.

President

CC:

Tammy McCall, KIA