

COMMONWEALTH OF KENTUCKY **RECEIVED**  
BEFORE THE PUBLIC SERVICE COMMISSION

JAN 19 2010

IN THE MATTER OF: )  
) PUBLIC SERVICE  
) COMMISSION  
THE APPLICATION OF KENTUCKY-AMERICAN )  
WATER COMPANY FOR A CERTIFICATE OF ) CASE NO. 2007-00134  
CONVENIENCE AND NECESSITY AUTHORIZING )  
THE CONSTRUCTION OF KENTUCKY RIVER )  
STATION II, ASSOCIATED FACILITIES AND )  
TRANSMISSION MAIN )

**ORDERING PARAGRAPH 12 REPORT**


Kentucky-American Water Company files this corrected Ordering Paragraph 12 Report because the numbers related to installed feet of pipe in its January 4, 2010 report are incorrect. The last page that was attached to the January 4, 2010 report captioned "Report period: December 1 – December 31, 2009" inadvertently misstated the amount of additional feet of installed pipe. The attached page states the information correctly.

Respectfully submitted,

A. W. TURNER, JR., GENERAL COUNSEL  
KENTUCKY-AMERICAN WATER COMPANY  
2300 Richmond Road  
Lexington, Kentucky 40502

and

STOLL KEENON OGDEN PLLC  
300 West Vine Street, Suite 2100  
Lexington, Kentucky 40507-1801  
Telephone: (859) 231-3000

BY:   
Lindsey W. Ingram, Jr.  
Lindsey W. Ingram III

Attorneys for Kentucky-American Water Company

CERTIFICATE OF SERVICE

This is to certify that the original and eight (8) copies of the foregoing have been filed with the Public Service Commission this the 19<sup>th</sup> day of January, 2010, and a copy mailed to:

David E. Spenard, Esq.  
Dennis G. Howard II, Esq.  
Assistant Attorneys General  
1024 Capital Center Drive, Suite 200  
Frankfort, KY 40601-8204

David Barberie, Esq.  
Leslye M. Bowman, Esq.  
Lexington-Fayette Urban County Gov't.  
Department of Law  
200 East Main Street  
Lexington, KY 40507

Tom FitzGerald, Esq.  
Kentucky Resources Council, Inc.  
P.O. Box 1070  
Frankfort, KY 40602

David F. Boehm, Esq.  
Boehm, Kurtz & Lowry  
36 East Seventh Street, Suite 1510  
Cincinnati, OH 45202


Damon R. Talley, Esq.  
112 N. Lincoln Blvd.  
P.O. Box 150  
Hodgenville, KY 42748-0150

John N. Hughes, Esq.  
124 W. Todd Street  
Frankfort, KY 40601

John E. Selent, Esq.  
Edward T. Depp, Esq.  
Dinsmore & Shohl LLP  
1400 PNC Plaza  
500 West Jefferson St.  
Louisville, KY 40202

Barbara K. Dickens, Esq.  
Louisville Water Company  
550 South Third Street  
Louisville, KY 40202

STOLL KEENON OGDEN, PLLC

By 

Report Period: December 1 - December 31, 2009

Water Treatment Plant:						
Work continued through December on interior masonry work of treatment building. Raw water intake construction continued with masonry work and the roof set. Work continued on installing the raw water line from the intake. Leak testing continued on the clarifier, settling basins and filters, as well as the high service pipe and chemical feed piping. A progress meeting was held on December 16 and progress calls were held December 2, 9 22 and 30. Work is on budget and on schedule.						
	Month (3)	YTD	Total Project	Total Budget(2)	Percent Complete	(Work Order 434232)
Actual	\$6,424,148	\$41,975,167	\$58,429,550	\$66,220,004	88.24%	

Pipeline:						
An additional 7,419 feet of pipe was installed for a total of 144,829 feet or 27.42 miles (90%). Work continued on Contract B in Scott County and Franklin County. A progress meeting was held on December 15, with progress conference calls on December 1, 8 and 22. Work continues on schedule and on budget.						
	Month	YTD	Total Project	Total Budget(2)	Percent Complete	(Work Order 434227)
Actual	(\$3,310,019)	\$34,625,749	\$51,795,475	\$54,497,108	95.04%	

Booster Station:						
Work continued on the booster installation of equipment. Contractor is waiting on permanent power from Kentucky Utilities to be run. A progress meeting was held December 15 and a conference call on December 1. Work continues on schedule and on budget.						
	Month	YTD	Total Project	Total Budget(2)	Percent Complete	(Work Order 434231)
Actual	\$1,083,934	\$7,283,464	\$10,050,378	\$8,666,423	115.97%	

Total Project:						
Work continues on budget and on schedule with the overall project approximately 80% complete.						
	Month	YTD	Total Project	Total Budget(2)	Percent Complete	
Actual	\$5,603,656	\$80,854,911	\$129,353,794	\$162,299,101	79.70%	
Budget	\$3,486,836	\$80,593,428	\$129,092,311	\$162,299,101	79.54%	
Variance	\$2,116,820	\$261,483	\$261,483			

- 1) Financial results are as of November 30, 2009
- 2) Financial information on individual portions is for construction work only and does not include land or administrative charges which are included in the Total Project financial information.
- 3) Negative monthly charges are the result of the reversal of an accounting accrual from the previous month.