

BIG SANDY IMPOUNDMENT CLOSURE (DD = 04-09-15)

04-22-15 10:17

Activity ID	Activity Name	Start	Finish	Timeline																											
				2015			2016				2017				2018				2019				2020				2021				
				Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1
Project Schedule - Big Sandy FAR Closure																															
Team Critical Milestones																															
A1000	State Agency Permit Approvals		06-15-15																												
A1060	Start Construction	04-01-16*																													
A1070	Finish Construction		11-30-20																												
Engineering																															
A1020	Support Permit Approvals	12-20-13 A	06-15-15																												
A1025	Develop Bid Package	04-01-15 A	09-30-15																												
Permitting																															
A1090	KYDWM Permit	07-09-13 A	06-15-15																												
A1130A	404 Permit (Wetland & Stream Impacts)	02-24-15 A	12-31-15																												
A1100	401 Permit (Floodplain, Wetland & Stream Impacts)	03-09-15 A	12-31-15																												
Procurement																															
A1040	Bid/Award Construction	10-01-15	03-31-16																												
A1110	Pre-Construction Site Setup (Various)	10-01-15	03-31-16																												
Construction																															
A1050	Subgrade	04-01-16	11-30-19																												
A1120	Cover Cap System	07-03-17*	11-30-20																												
A1130	Dam Modification & New Spillway	04-02-18*	11-30-19																												