

COMMONWEALTH OF KENTUCKY
BEFORE THE KENTUCKY STATE BOARD ON ELECTRIC GENERATION AND
TRANSMISSION SITING

In the Matter of:

ELECTRONIC APPLICATION OF HENDERSON)	
COUNTY SOLAR LLC FOR A CERTIFICATE)	
OF CONSTRUCTION FOR AN APPROXIMATELY)	
50 MEGAWATT MERCHANT ELECTRIC)	Case No. 2020-00391
GENERATING FACILITY IN HENDERSON COUNTY,)	
KENTUCKY PURSUANT TO KRS 278.700 AND)	
807 KAR 5:110)	

NOTICE OF FILING

Comes now Henderson County Solar LLC (“Applicant” or “Henderson Solar”), by and through counsel, and hereby provides notice to the Kentucky State Board on Electric Generation and Transmission Siting (“Siting Board” or “Board”) of filing its final construction schedule in compliance with the final order issued by the Board on December 22, 2021 (“Construction Certificate”). In support thereof, the Applicant respectfully states as follows.

The Siting Board issued the Construction Certificate for Henderson Solar’s generation facility and nonregulated electric transmission line (“Project”) subject to certain ordered mitigation in Appendix A, which includes the following mitigation measure:

4. A final, Project specific, construction schedule, including revised estimates of on-site workers and commuter vehicle traffic, shall be submitted to the Siting Board. Deviations from the preliminary construction schedule provided in this matter should be clearly indicated. The Siting Board will determine if any deviation to the construction schedule or workforce estimates is likely to create a materially different pattern or magnitude of impacts. If not, no further action is required, but if yes, Henderson County Solar will support the Siting Board’s effort to revise its assessment of impacts and mitigation requirements.

Henderson Solar submitted a Motion for Approval of Final Site Plan on May 15, 2026, which was granted by the Board on June 10, 2026. The Project’s final construction schedule that is attached hereto is based on the Project’s final site plan.

Final Construction Schedule

As required by Mitigation Measure No. 4 of the Construction Certificate, the Applicant has completed a finalized Project-specific schedule attached hereto as Exhibit A and further described below. Due to material availability, construction of access roads, and additional engineering needs, the total construction period is anticipated to last approximately 12 months as opposed to six-to-nine months as previously expected. Peak construction is anticipated to take approximately four months as opposed to two months.

Additionally, the Project estimates an increase in the number of average onsite construction workers from 120 as originally proposed to 125 workers daily. The Project also anticipates 215 workers onsite during peak construction, revised from 150 peak construction workers as originally proposed. The Project anticipates a minimum of 50 construction workers onsite per day. The Project anticipates approximately 100 passenger vehicles and 12 delivery trucks per day on average, and 215 passenger vehicles and 40 delivery trucks during peak construction.

All construction personnel will arrive each morning at the main laydown area off of KY 425 (Henderson Bypass) for tailgate meetings. Following the meeting, crews will then travel together by passenger vehicles to their designated onsite work locations for the day. All crews will travel together when possible for safety purposes and to minimize local traffic impacts due to workforce mobilization, which impacts are expected to be negligible due to traveling as a group and the minimal time spent on the road between the meeting and specific construction site location.

The Project's final construction schedule is not anticipated to create a materially different pattern or magnitude of impacts from the schedule previously approved by the Board. As such, Henderson County Solar LLC respectfully asserts that its final construction schedule, Exhibit A, has complied with Mitigation Measure 4 contained in Appendix A of the Construction Certificate.

Respectfully submitted,

/s/Pierce T. Stevenson

Gregory T. Dutton

Pierce T. Stevenson

FBT GIBBONS LLP

400 West Market Street, Suite 3200

Louisville KY 40202

(502) 589-5400

(502) 581-1087 (Fax)

gutton@fbtgibbons.com

pstevenson@fbtgibbons.com

Counsel for Henderson County Solar LLC

Exhibit A

HENDERSON COUNTY SOLAR (50MW)		Original Construction Schedule			Revised Construction Schedule		
Discipline	Activity	DAYS	START	FINISH	DAYS	START	FINISH
Engineering							
	Receive Construction Certificate	1	12/22/2021	12/22/2021	1	12/22/2021	12/22/2021
	Design / Engineering	130	5/2/2022	9/8/2022	222	10/13/2025	5/22/2026
	Construction Permit	30	8/10/2022	9/8/2022	190	12/8/2025	6/15/2026
Procurement							
	Module Procurement	360	2/21/2022	2/15/2023	292	1/6/2025	10/24/2025
	Substation Procurement	250	6/1/2022	2/5/2023	176	10/27/2025	4/20/2026
	Inverter Procurement	180	7/1/2022	12/27/2022	190	10/10/2025	4/17/2026
	Racking Procurement	200	5/22/2022	12/7/2022	124	10/10/2025	2/10/2026
Construction							
	Racking and Pile Delivery	80	1/16/2023	4/6/2023	53	7/6/2026	8/27/2026
	Inverter Delivery	60	2/28/2023	4/29/2023	3	3/29/2027	3/31/2027
	Substation Delivery	90	3/8/2023	6/6/2023	154	7/15/2026	12/15/2026
	Module Delivery	60	4/18/2023	6/17/2023	56	8/2/2026	9/26/2026
	Civil/Site Prep	100	1/9/2023	4/19/2023	83	6/15/2026	9/5/2026
	Pile Driving	120	1/19/2023	5/19/2023	41	7/20/2026	8/29/2026
	Racking Installation	90	2/9/2023	8/28/2023	35	8/6/2026	9/9/2026
	Module Install	200	4/18/2023	9/5/2023	43	8/18/2026	9/29/2026
	Trenching/Excavation	200	1/23/2023	4/23/2023	39	7/15/2026	8/22/2026
	Collection System and Electrical Install	180	2/28/2023	9/16/2023	306	6/20/2026	4/21/2027
	Substation Install	140	3/8/2023	9/4/2023	224	8/4/2026	3/15/2027
	Commissioning/Startup	60	9/1/2023	10/31/2023	132	3/22/2027	7/31/2027
	COD	1	10/31/2023	10/31/2023	62	5/31/2027	7/31/2027