

Activity ID	Activity Name	Planned Duration	Start	Finish	Total Float	Gantt Chart (Month: N D J F M A M J J A S O N D J F M A M J J A S O N D J F M)																											
414005 SAV-1-1-2	Martin County Solar Project Schedule - Current	426	01-Nov-22 A	04-Dec-24	11	[Summary bar: 01-Nov-22 to 04-Dec-24]																											
414005 SAV-1-1-2.01	Project Milestones	426	24-Mar-23 A	04-Dec-24	11	[Milestone bar: 24-Mar-23 to 04-Dec-24]																											
414005 SAV-1-1-2.3	Project Administration	301	01-Nov-22 A	30-Sep-24	56	[Summary bar: 01-Nov-22 to 30-Sep-24]																											
414005 SAV-1-1-2.6	Owner Deliverables (needed)	58	05-Jun-23 A	25-Aug-23	115	[Summary bar: 05-Jun-23 to 25-Aug-23]																											
414005 SAV-1-1-2.5	Permitting	104	01-May-23 A	26-Sep-23	69	[Summary bar: 01-May-23 to 26-Sep-23]																											
414005 SAV-1-1-2.02	Engineering	289	24-Mar-23 A	20-May-24	148	[Summary bar: 24-Mar-23 to 20-May-24]																											
414005 SAV-1-1-2.03	Procurement	364	24-Mar-23 A	05-Sep-24	17	[Summary bar: 24-Mar-23 to 05-Sep-24]																											
414005 SAV-1-1-2.04	Subcontracts	386	24-Mar-23 A	07-Oct-24	11	[Summary bar: 24-Mar-23 to 07-Oct-24]																											
414005 SAV-1-1-2.1	Construction	241	27-Sep-23	16-Sep-24	66	[Summary bar: 27-Sep-23 to 16-Sep-24]																											
414005 SAV-1-1-2.1.2	Mobilization	154	27-Sep-23	13-May-24	4	[Summary bar: 27-Sep-23 to 13-May-24]																											
C.001.110	Civil Engineering Construction Support	135	27-Sep-23	16-Apr-24	4	[Summary bar: 27-Sep-23 to 16-Apr-24]																											
C.001.120	Electrical Engineering Construction Support	92	04-Jan-24	13-May-24	4	[Summary bar: 04-Jan-24 to 13-May-24]																											
414005 SAV-1-1-2.1.1	Solar Construction	222	29-Sep-23	21-Aug-24	83	[Summary bar: 29-Sep-23 to 21-Aug-24]																											
414005 SAV-1-1-2.1.1.1	Site Prep, Finishing & Piling	222	29-Sep-23	21-Aug-24	83	[Summary bar: 29-Sep-23 to 21-Aug-24]																											
414005 SAV-1-1-2.1.1.1.8	Area 1 Prep, Finish and Piling	222	29-Sep-23	21-Aug-24	83	[Summary bar: 29-Sep-23 to 21-Aug-24]																											
414005 SAV-1-1-2.1.1.1.8.1	Sitework - Site Prep	39	29-Sep-23	22-Nov-23	0	[Summary bar: 29-Sep-23 to 22-Nov-23]																											
C.000A.101A.000	Site Prep - Erosion Control (Silt Fence) - Area 1 A&B	10	29-Sep-23	12-Oct-23	0	[Summary bar: 29-Sep-23 to 12-Oct-23]																											
C.000A.101A.001	Site Prep - Clear/Grub - Site Tree Removal - Pond and Swale - Area 1 A&B	10	06-Oct-23	19-Oct-23	0	[Summary bar: 06-Oct-23 to 19-Oct-23]																											
C.000A.101A.002	Site Prep - Pond Construction - Area 1 A&B	20	13-Oct-23	09-Nov-23	0	[Summary bar: 13-Oct-23 to 09-Nov-23]																											
C.000A.101A.003	Site Prep - Clear/Grub - Site Tree Removal - Under rack - Area 1 A&B	15	20-Oct-23	09-Nov-23	0	[Summary bar: 20-Oct-23 to 09-Nov-23]																											
C.000A.101A.005	Site Prep - (Under Rack Grading) Leveling - Site Civil Grading - Area 1 A&B	20	24-Oct-23	20-Nov-23	0	[Summary bar: 24-Oct-23 to 20-Nov-23]																											
C.000A.101A.006	Disc & Roll - OCI - Area 1 A&B	5	14-Nov-23	20-Nov-23	0	[Summary bar: 14-Nov-23 to 20-Nov-23]																											
C.000A.101A.016	Asbuilt Topo Survey - Area 1 A&B	2	21-Nov-23	22-Nov-23	0	[Summary bar: 21-Nov-23 to 22-Nov-23]																											
414005 SAV-1-1-2.1.1.1.8.2	Sitework - Site Finishing	190	14-Nov-23	21-Aug-24	83	[Summary bar: 14-Nov-23 to 21-Aug-24]																											
C.000A.103A.30	Site Prep - Roads - Site Roads & Culverts - Area 1 A&B	30	14-Nov-23	05-Jan-24	35	[Summary bar: 14-Nov-23 to 05-Jan-24]																											
C.000A.103A.10	Site Prep - Perimeter Fence Install - Area 1 A&B	37	21-Nov-23	24-Jan-24	147	[Summary bar: 21-Nov-23 to 24-Jan-24]																											
C.000A.103A.20	Site Prep - Site Seeding - Area 1 A&B	17	30-Nov-23	02-Jan-24	86	[Summary bar: 30-Nov-23 to 02-Jan-24]																											
C.000A.103A.35	Site Prep - Maintain Roads & Vegetation (Seeding) - Area 1 A&B	160	08-Jan-24	21-Aug-24	83	[Summary bar: 08-Jan-24 to 21-Aug-24]																											
414005 SAV-1-1-2.1.1.1.8.3	Piling	27	04-Dec-23	19-Jan-24	18	[Summary bar: 04-Dec-23 to 19-Jan-24]																											
C.000A.107A.30	Inv Post Install - Skid Piles - Area 1 A&B	13	04-Dec-23	20-Dec-23	0	[Summary bar: 04-Dec-23 to 20-Dec-23]																											
C.000A.107A.40	Racking Post Install - Driven Piles - Area 1 A&B	27	04-Dec-23	19-Jan-24	18	[Summary bar: 04-Dec-23 to 19-Jan-24]																											
414005 SAV-1-1-2.1.1.1.14	Area 2 Prep, Finish and Piling	87	13-Oct-23	26-Feb-24	208	[Summary bar: 13-Oct-23 to 26-Feb-24]																											
414005 SAV-1-1-2.1.1.1.14.1	Sitework - Site Prep	52	13-Oct-23	05-Jan-24	9	[Summary bar: 13-Oct-23 to 05-Jan-24]																											
C.000A.101A.007	Site Prep - Erosion Control (Silt Fence) - Area 2 A&B	10	13-Oct-23	26-Oct-23	6	[Summary bar: 13-Oct-23 to 26-Oct-23]																											
C.000A.101A.008	Site Prep - Clear/Grub - Site Tree Removal - Pond and Swale - Area 2 A&B	10	20-Oct-23	02-Nov-23	9	[Summary bar: 20-Oct-23 to 02-Nov-23]																											
C.000A.101A.009	Site Prep - Pond Construction - Area 2 A&B	20	27-Oct-23	27-Nov-23	9	[Summary bar: 27-Oct-23 to 27-Nov-23]																											
C.000A.101A.011	Site Prep - Clear/Grub - Site Tree Removal - Under rack - Area 2 A&B	15	10-Nov-23	04-Dec-23	9	[Summary bar: 10-Nov-23 to 04-Dec-23]																											
C.000A.101A.013	Site Prep - (Under Rack Grading) Leveling - Site Civil Grading - Area 2 A&B	25	17-Nov-23	03-Jan-24	9	[Summary bar: 17-Nov-23 to 03-Jan-24]																											
C.000A.101A.014	Disc & Roll - OCI - Area 2 A&B	10	12-Dec-23	03-Jan-24	9	[Summary bar: 12-Dec-23 to 03-Jan-24]																											
C.000A.101A.024	Asbuilt Topo Survey - Area 2 A&B	2	04-Jan-24	05-Jan-24	9	[Summary bar: 04-Jan-24 to 05-Jan-24]																											
414005 SAV-1-1-2.1.1.1.14.2	Sitework - Site Finishing	52	05-Dec-23	26-Feb-24	208	[Summary bar: 05-Dec-23 to 26-Feb-24]																											
C.000A.103A.017	Site Prep - Roads - Site Roads & Culverts - Area 2 A&B	30	05-Dec-23	25-Jan-24	212	[Summary bar: 05-Dec-23 to 25-Jan-24]																											
C.000A.103A.015	Site Prep - Perimeter Fence Install - Area 2 A&B	37	04-Jan-24	26-Feb-24	124	[Summary bar: 04-Jan-24 to 26-Feb-24]																											

Activity ID	Activity Name	Planned Duration	Start	Finish	Total Float	Gantt Chart (Days: N, D, J, F, M, A, M, J, J, A, S, O, N, D, J, F, M, A, M, J, J, A, S, O, N, D, J, F, M)																											
C.000A.CNTS.040	Construction Testing - DC Meggering Complete	20	16-Apr-24	13-May-24	0	[Gantt bar: 16-Apr-24 to 13-May-24]																											
C.000A.CNTS.020	Construction Testing - AC Feeder VLF - Tie-in To Substation	1	07-May-24	07-May-24	19	[Gantt bar: 07-May-24 to 07-May-24]																											
C.000A.CNTS.030	Construction Testing - 2-point Ground Testing (Combiner Box)	5	07-May-24	13-May-24	4	[Gantt bar: 07-May-24 to 13-May-24]																											
414005 SAV-1-1-2.1.8 Buildings (O&M and Site Offices)		238	02-Oct-23	16-Sep-24	66	[Summary bar: 02-Oct-23 to 16-Sep-24]																											
C.000B.CNTS.000	Mobilization- Laydown and CM Temp Facilities Set-Up	5	02-Oct-23	06-Oct-23	269	[Gantt bar: 02-Oct-23 to 06-Oct-23]																											
C.000B.CNTS.010	Build site owner offices (Temp Facilities)	30	09-Oct-23	17-Nov-23	269	[Gantt bar: 09-Oct-23 to 17-Nov-23]																											
C.000B.CNTS.020	O&M Building	15	26-Aug-24	16-Sep-24	66	[Gantt bar: 26-Aug-24 to 16-Sep-24]																											
414005 SAV-1-1-2.2 Commissioning		252	30-Nov-23	04-Dec-24	11	[Summary bar: 30-Nov-23 to 04-Dec-24]																											