

First RFI, Request No. 3:

Provide a schedule for the project, starting from the receipt of the proposed certificate for construction to the completion of the project, and including the length of each construction phase.

Original Response:

Although there is no definite date for start of construction, Telesto has prepared the attached preliminary construction schedule. These dates/times intervals/estimates are anticipated to change based on timing of permit and certificate approvals, as well as coordinating with necessary contractors and other contingencies. See attached preliminary construction schedule.

[Please note that the construction schedule originally provided has been omitted to avoid confusion with the updated construction schedule provided below.]

Supplemental Response:

Telesto has prepared the attached updated construction schedule. These dates/times intervals/estimates may change based on timing of permit and certificate approvals, as well as coordinating with necessary contractors and other contingencies

Responding Witness: Jack Steele

ID	Task Name	% Complete	Start	Finish	Resource Names	Timeline																											
						Q3	Q4	2020	2021	2022	2023	2024	2025	2026	2027																		
0	KY – 110,0 MWac – Telesto	64%	Sun 11/24/19	Tue 10/27/26		[Gantt chart showing project progress from 2020 Q1 to 2027 Q1]																											
185	Engineering & Project Managemen	15%	Thu 3/5/20	Thu 1/9/25		[Gantt bar for Engineering & Project Management]																											
216	Construction	0%	Mon 3/6/23	Thu 1/9/25		[Gantt bar for Construction]																											
218	Mobilization	0%	Mon 3/6/23	Mon 3/6/23		[Gantt bar for Mobilization]																											
219	Site Tree Clearing	0%	Tue 3/7/23	Mon 3/20/23	Hannah Kuney	[Gantt bar for Site Tree Clearing]																											
220	Construction	0%	Mon 3/20/23	Tue 4/2/24	Hannah Kuney	[Gantt bar for Construction]																											
221	Mechanical Completion	0%	Tue 4/2/24	Tue 4/2/24		[Gantt bar for Mechanical Completion]																											
222	Commissioning	0%	Wed 4/3/24	Tue 5/28/24	Hannah Kuney	[Gantt bar for Commissioning]																											
223	Substantial Completion	0%	Tue 5/28/24	Tue 5/28/24		[Gantt bar for Substantial Completion]																											

Mobilization ◆ 3/6

Site Tree Clearing

Construction

Mechanical Completion ◆ 4/2

Commissioning

Substantial Completion ◆ 5/28

Project: Telesto Solar
Date: Thu 10/27/22

Task		Inactive Task		Manual Summary Rollup		External Milestone	◆	Baseline Summary	
Split		Inactive Milestone	◆	Manual Summary		Deadline	↓	Progress	
Milestone	◆	Inactive Summary		Start-only		Late		Manual Progress	
Summary		Manual Task		Finish-only		Baseline		Slippage	
Project Summary		Duration-only		External Tasks		Baseline Milestone	◆		