

# Mill Creek NGCC Project Schedule

ID	Task Name	Duration	Start	Finish	2022		2023				2024				2025				2026					
					Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
1	<b>Mill Creek NGCC</b>	<b>1822 days</b>	<b>Mon 04/04/22</b>	<b>Tue 03/30/27</b>																				
2																								
3	<b>Project Development</b>	<b>679 days</b>	<b>Mon 04/04/22</b>	<b>Sun 02/11/24</b>																				
4	Concept Development	121 days	Mon 04/04/22	Tue 08/02/22																				
5	Development Plan Approval	14 days	Wed 08/03/22	Tue 08/16/22																				
6	Management Approval to Proceed with Development	2 days	Sun 10/02/22	Mon 10/03/22																				
7	IC Approval of EPC Agreement	31 days	Fri 01/12/24	Sun 02/11/24																				
8																								
9	<b>Generation RFP</b>	<b>102 days</b>	<b>Wed 06/22/22</b>	<b>Sat 10/01/22</b>																				
10	Issue RFP	1 day	Wed 06/22/22	Wed 06/22/22																				
11	Bid Period	55 days	Thu 06/23/22	Tue 08/16/22																				
12	Bid Responses Due	1 day	Wed 08/17/22	Wed 08/17/22																				
13	RFP Analysis	44 days	Thu 08/18/22	Fri 09/30/22																				
14	RFP Analysis Completed	1 day	Sat 10/01/22	Sat 10/01/22																				
15																								
16	<b>Interconnection</b>	<b>1293 days</b>	<b>Tue 06/21/22</b>	<b>Sat 01/03/26</b>																				
17	File LGIR	1 day	Tue 06/21/22	Tue 06/21/22																				
18	Electrical Interconnection Studies	733 days	Thu 06/23/22	Mon 06/24/24																				
19	Execute LGIA	1 day	Wed 06/26/24	Wed 06/26/24																				
20	Electrical Interconnection Upgrades	555 days	Thu 06/27/24	Fri 01/02/26																				
21	Electrical Interconnection Complete	1 day	Sat 01/03/26	Sat 01/03/26																				
22																								
23	<b>Permitting</b>	<b>584 days</b>	<b>Sun 07/03/22</b>	<b>Tue 02/06/24</b>																				
24	<b>Air Permit</b>	<b>584 days</b>	<b>Sun 07/03/22</b>	<b>Tue 02/06/24</b>																				
25	Air Permit Netting Analysis	31 days	Sun 07/03/22	Tue 08/02/22																				
26	Application Preparation	87 days	Wed 10/05/22	Fri 12/30/22																				
27	File Air Permit Application	1 day	Sat 12/31/22	Sat 12/31/22																				
28	Air Permit Review	371 days	Sun 01/01/23	Sat 01/06/24																				
29	Receive Final Air Permit	31 days	Sun 01/07/24	Tue 02/06/24																				
30																								
31	<b>CPCN Site Compatibility</b>	<b>211 days</b>	<b>Mon 04/10/23</b>	<b>Mon 11/06/23</b>																				
32	CPCN Site Compatibility Application Preparation	87 days	Mon 04/10/23	Wed 07/05/23																				
33	File CPCN Site Compatibility Application	1 day	Thu 07/06/23	Thu 07/06/23																				
34	CPCN Site Compatibility Review	90 days	Fri 07/07/23	Wed 10/04/23																				
35	Receive CPCN Site Compatibility Order	33 days	Thu 10/05/23	Mon 11/06/23																				
36																								

Project: Mill Creek Schedule 06  
Date: Thu 06/29/23

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			

# Mill Creek NGCC Project Schedule

ID	Task Name	Duration	Start	Finish	2022		2023				2024				2025				2026				2027			
					Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2
37	<b>Gas</b>	<b>324 days</b>	<b>Wed 10/05/22</b>	<b>Thu 08/24/23</b>																						
38	Gas Transport LOI	55 days	Wed 10/05/22	Mon 11/28/22																						
39	Execute Gas Transport w/Reg Out	25 days	Mon 07/31/23	Thu 08/24/23																						
40																										
41	<b>EPC Construction</b>	<b>1604 days</b>	<b>Tue 11/08/22</b>	<b>Tue 03/30/27</b>																						
42	EPC Bid Package Development	154 days	Tue 11/08/22	Mon 04/10/23																						
43	Issue EPC RFP	1 day	Tue 04/25/23	Tue 04/25/23																						
44	EPC Bid Period	124 days	Thu 04/27/23	Mon 08/28/23																						
45	EPC Bid Evaluation Period	60 days	Wed 08/30/23	Sat 10/28/23																						
46	Negotiate EPC	30 days	Sun 10/29/23	Mon 11/27/23																						
47	Execute EPC	10 days	Tue 02/13/24	Thu 02/22/24																						
48	Construction	1098 days	Fri 02/23/24	Wed 02/24/27																						
49	Guaranteed Commercial Operation	34 days	Thu 02/25/27	Tue 03/30/27																						

Project: Mill Creek Schedule 06 Date: Thu 06/29/23	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			