

E.W. Brown NGCC Project Schedule

ID	Task Name	Duration	Start	Finish	Timeline																							
					2022	2023	2024	2025	2026	2027	2028	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1
1	E.W. Brown NGCC	2180 days	Mon 04/04/22	Wed 03/22/28	[Timeline visualization showing project duration from 2022 to 2028]																							
2																												
3	Project Development	679 days	Mon 04/04/22	Sun 02/11/24	[Timeline visualization for Project Development]																							
4	Concept Development	121 days	Mon 04/04/22	Tue 08/02/22	[Timeline visualization for Concept Development]																							
5	Bid Submittal Approval	14 days	Wed 08/03/22	Tue 08/16/22	[Timeline visualization for Bid Submittal Approval]																							
6	Management Approval to Proceed with Development	2 days	Sun 10/02/22	Mon 10/03/22	[Timeline visualization for Management Approval]																							
7	IC Approval of EPC Agreement	31 days	Fri 01/12/24	Sun 02/11/24	[Timeline visualization for IC Approval]																							
8																												
9	E.W. Brown Demo	861 days	Wed 10/05/22	Tue 02/11/25	[Timeline visualization for E.W. Brown Demo]																							
10	Award BR 1-2 or Demo Award	60 days	Wed 10/05/22	Sat 12/03/22	[Timeline visualization for Award BR]																							
11	Demo Activities	769 days	Tue 01/03/23	Sun 02/09/25	[Timeline visualization for Demo Activities]																							
12	BR Demo Complete	1 day	Tue 02/11/25	Tue 02/11/25	[Timeline visualization for BR Demo Complete]																							
13																												
14	Generation RFP	102 days	Wed 06/22/22	Sat 10/01/22	[Timeline visualization for Generation RFP]																							
15	Issue RFP	1 day	Wed 06/22/22	Wed 06/22/22	[Timeline visualization for Issue RFP]																							
16	Bid Period	56 days	Thu 06/23/22	Wed 08/17/22	[Timeline visualization for Bid Period]																							
17	Bid Responses Due	0 days	Thu 08/18/22	Thu 08/18/22	[Timeline visualization for Bid Responses Due]																							
18	RFP Analysis	44 days	Thu 08/18/22	Fri 09/30/22	[Timeline visualization for RFP Analysis]																							
19	RFP Analysis Completed	1 day	Sat 10/01/22	Sat 10/01/22	[Timeline visualization for RFP Analysis Completed]																							
20																												
21	Interconnection	1470 days	Tue 06/21/22	Mon 06/29/26	[Timeline visualization for Interconnection]																							
22	File LGIR	1 day	Tue 06/21/22	Tue 06/21/22	[Timeline visualization for File LGIR]																							
23	Electrical Interconnection Studies	733 days	Thu 06/23/22	Mon 06/24/24	[Timeline visualization for Electrical Interconnection Studies]																							
24	Execute LGIA	1 day	Wed 06/26/24	Wed 06/26/24	[Timeline visualization for Execute LGIA]																							
25	Electrical Interconnection Upgrades	730 days	Fri 06/28/24	Sat 06/27/26	[Timeline visualization for Electrical Interconnection Upgrades]																							
26	Electrical Interconnection Complete	1 day	Mon 06/29/26	Mon 06/29/26	[Timeline visualization for Electrical Interconnection Complete]																							
27																												
28	Permitting	584 days	Sun 07/03/22	Tue 02/06/24	[Timeline visualization for Permitting]																							
29	Air Permit	584 days	Sun 07/03/22	Tue 02/06/24	[Timeline visualization for Air Permit]																							
30	Air Permit Netting Analysis	31 days	Sun 07/03/22	Tue 08/02/22	[Timeline visualization for Air Permit Netting Analysis]																							
31	Application Preparation	87 days	Wed 10/05/22	Fri 12/30/22	[Timeline visualization for Application Preparation]																							
32	File Air Permit Application	1 day	Sat 12/31/22	Sat 12/31/22	[Timeline visualization for File Air Permit Application]																							
33	Air Permit Review	370 days	Mon 01/02/23	Sat 01/06/24	[Timeline visualization for Air Permit Review]																							
34	Receive Final Air Permit	31 days	Sun 01/07/24	Tue 02/06/24	[Timeline visualization for Receive Final Air Permit]																							
35																												
36	CPCN Site Compatibility	211 days	Mon 04/10/23	Mon 11/06/23	[Timeline visualization for CPCN Site Compatibility]																							

Project: Brown Schedule 06-29-
Date: Thu 06/29/23

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			

E.W. Brown NGCC Project Schedule

ID	Task Name	Duration	Start	Finish	2022		2023				2024				2025				2026				2027				
					Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	
37	CPCN Site Compatibility Application Preparation	87 days	Mon 04/10/23	Wed 07/05/23																							
38	File CPCN Site Compatibility Application	1 day	Thu 07/06/23	Thu 07/06/23																							
39	CPCN Site Compatibility Review	90 days	Fri 07/07/23	Wed 10/04/23																							
40	Receive CPCN Site Compatibility Order	33 days	Thu 10/05/23	Mon 11/06/23																							
41																											
42	Gas	324 days	Wed 10/05/22	Thu 08/24/23																							
43	Gas Transport LOI	55 days	Wed 10/05/22	Mon 11/28/22																							
44	Execute Gas Transport w/Reg Out	25 days	Mon 07/31/23	Thu 08/24/23																							
45																											
46	EPC Construction	1962 days	Tue 11/08/22	Wed 03/22/28																							
47	EPC Bid Package Development	154 days	Tue 11/08/22	Mon 04/10/23																							
48	Issue EPC RFP	1 day	Tue 04/25/23	Tue 04/25/23																							
49	EPC Bid Period	124 days	Thu 04/27/23	Mon 08/28/23																							
50	EPC Bid Evaluation Period	60 days	Wed 08/30/23	Sat 10/28/23																							
51	Negotiate EPC	30 days	Sun 10/29/23	Mon 11/27/23																							
52	Execute EPC	10 days	Tue 02/13/24	Thu 02/22/24																							
53	Construction	1098 days	Sat 02/15/25	Thu 02/17/28																							
54	Guaranteed Commercial Operation	34 days	Fri 02/18/28	Wed 03/22/28																							

Project: Brown Schedule 06-29-
Date: Thu 06/29/23

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			