

Mercer Solar - Preliminary Project Schedule

ID	Task Mode	Task Name	Duration	Start	Finish	2023												2024				2025				2026				2027			
						Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4						
1		Mercer Solar Project	1269 days	Mon 11/06/23	Tue 04/27/27	[Gantt Bar]																											
2						[Gantt Bar]																											
3		CPCN Approval	0 days	Mon 11/06/23	Mon 11/06/23	[Milestone: 11/06/23]																											
4						[Gantt Bar]																											
5		Procurement	235 days	Mon 11/06/23	Thu 06/27/24	[Gantt Bar]																											
6		RFP & Specification Development	130 days	Mon 11/06/23	Thu 03/14/24	[Gantt Bar]																											
7		Issue RFP	0 days	Thu 03/14/24	Thu 03/14/24	[Milestone: 03/14/24]																											
8		Bids Due	0 days	Sat 04/13/24	Sat 04/13/24	[Milestone: 04/13/24]																											
9		Contract Negotiations	45 days	Tue 05/14/24	Thu 06/27/24	[Gantt Bar]																											
10		Execute EPC Agreement	0 days	Thu 06/27/24	Thu 06/27/24	[Milestone: 06/27/24]																											
11						[Gantt Bar]																											
12		Construction	944 days	Fri 06/28/24	Wed 01/27/27	[Gantt Bar]																											
13		Engineering	9 mons	Fri 06/28/24	Mon 03/24/25	[Gantt Bar]																											
14		Equipment Procurement & Delivery	780 days	Fri 06/28/24	Sun 08/16/26	[Gantt Bar]																											
15		Transformers & High Voltage Breakers	26 mons	Fri 06/28/24	Sun 08/16/26	[Gantt Bar]																											
16		Inverters, Piling, Trackers, Cables, Etc.	19 mons	Fri 06/28/24	Sun 01/18/26	[Gantt Bar]																											
17		Onsite Construction	16 mons	Thu 04/24/25	Sun 08/16/26	[Gantt Bar]																											
18		Cold Commissioning	3 mons	Fri 03/20/26	Wed 06/17/26	[Gantt Bar]																											
19		Hot Commissioning	3 mons	Mon 08/17/26	Sat 11/14/26	[Gantt Bar]																											
20		Performance Testing	1 mon	Sun 11/15/26	Mon 12/14/26	[Gantt Bar]																											
21		Target Commercial Operation	0 days	Mon 12/28/26	Mon 12/28/26	[Milestone: 12/28/26]																											
22		Target Final Completion	0 days	Wed 01/27/27	Wed 01/27/27	[Milestone: 01/27/27]																											
23						[Gantt Bar]																											
24		Guaranteed Commercial Operation	0 days	Sun 03/28/27	Sun 03/28/27	[Milestone: 03/28/27]																											
25		Guaranteed Final Completion	0 days	Tue 04/27/27	Tue 04/27/27	[Milestone: 04/27/27]																											

Project: Mercer Solar - Prelimin
Date: Tue 01/09/24

Task		Inactive Task		Manual Summary Rollup		External Milestone		Manual Progress	
Split		Inactive Milestone		Manual Summary		Deadline			
Milestone		Inactive Summary		Start-only		Critical			
Summary		Manual Task		Finish-only		Critical Split			
Project Summary		Duration-only		External Tasks		Progress			