



# Kentucky PSC Filing

03/15/26

# Kentucky Utilities High Volume Agreement

JOINT FILING

POLES CURRENTLY IN EACH PHASE OF PROCESS (as of March 10, 2026)						
STATUS	RESPONSIBLE	TOTAL POLES	POLES ON TIME	POLES LATE	% POLES ON TIME	% POLES LATE
FIELD SURVEY and ENGINEERING (30 days)	KU	75	75	0	100.0%	0.0%
RESUBMIT NEEDED (no timeline)	CHARTER	1,290	N/A	N/A	N/A	N/A
MAKE READY ESTIMATE (14 days)	KU	0	0	0	N/A%	N/A
MAKE READY PAYMENT (14 days)	CHARTER	672	70	602	10.4%	89.6%
MAKE READY CONSTRUCTION (no timeline)	KU	1,528	N/A	N/A	N/A	N/A
AWAITING FOREIGN-OWNED POLE REPLACEMENT		1,427	N/A	N/A	N/A	N/A
COMMS MAKE READY / INSTALLATION (60 days)	CHARTER	18,803	3,648	15,155	19.4%	80.6%
POST-CONSTRUCTION INSPECTION (60 days)	KU	7,362	4,286	3,076	58.2%	41.8%
INSTALLATION DEFECT DETECTED	CHARTER	638	367	271	57.5%	42.5%
COMPLETE	N/A	639	N/A	N/A	N/A	N/A
TRANSMISSION (no timeline)	KU	0	N/A	N/A	N/A	N/A
CANCELED	N/A	3,224	N/A	N/A	N/A	N/A

CUMULATIVE POLES PROCESSED SINCE MARCH 1, 2024 (as of March 10, 2026)						
STATUS	RESPONSIBLE	TOTAL POLES	POLES ON TIME	POLES LATE	% POLES ON TIME	% POLES LATE
FIELD SURVEY and ENGINEERING (30 days)	KU	32,332	31,255	1,077	96.7%	3.3%
MAKE READY ESTIMATE (14 days)	KU	30,349	24,423	5,864	80.5%	19.3%
MAKE READY PAYMENT (14 days)	CHARTER	29,976	5,004	24,972	16.7%	83.3%
MAKE READY CONSTRUCTION (no timeline)	KU	28,023	N/A	N/A	N/A	N/A
COMMS MAKE READY / INSTALLATION (60 days)	CHARTER	27,583	7,293	20,290	26.4%	73.6%
POST-CONSTRUCTION INSPECTION (60 days)	KU	8,639	5,087	3,552	58.9%	41.1%
INSTALLATION DEFECT DETECTED	CHARTER	5,967	521/2,058	1,537/2,058	25.3%	74.7%
COMPLETE	N/A	639	N/A	N/A	N/A	N/A
TRANSMISSION (no timeline)	KU	2,948	N/A	N/A	N/A	N/A
CANCELED	N/A	3,224	N/A	N/A	N/A	N/A

\*37,012 Poles have been submitted in the high volume plan. This total excludes canceled applications, applications containing Transmission poles, and poles later removed from applications.

# Pole Owners (Non-Alden One)

MUNICIPAL AND TVA EXCLUDED

POLE OWNER	POLE ATTACHMENT COUNT
Louisville Gas & Electric	8
AEP	290
AT&T	1,496
Cumberland Valley Electric	88
Grayson RECC	1,288
Kenergy Corporation	929
Meade County Rural Electric	308
Nicholasville Utilities, KY	34
Nolin RECC	98
Princeton Electric Plant Board	109
Windstream	2,211

# Co-Op Update

## POLE OWNERS UTILIZING ALDEN ONE

STAGE	RESPONSIBLE PARTY	STATUS	Blue Grass Energy	Clark Energy	Fleming-Mason Energy	Inter-County Energy	Owen Electric	Shelby Energy Cooperative	South Kentucky RECC	Taylor County RECC
Pre-Draft	Attacher	Created	2	184	37		2			
Review	Pole Owner	Application Review					1			
	Pole Owner	Review	97	61	1,103	124	2,023		65	37
Survey	Attacher	Revise Application			12		229			
	Pole Owner	Survey	7	22	174	4	124			8
	Pole Owner	Survey Overdue		125	459	231				138
Make Ready	Pole Owner	Survey Review		53	5,406	270	37			1,250
	Pole Owner	Estimate Make-Ready Costs	5			924				
	Pole Owner	Estimate Overdue				76			1,108	
	Pole Owner	Make-Ready Construction Pending	1,834	556		173	25		1,287	3
	Attacher	Awaiting Customer Response		264		391				131
	Attacher	Awaiting Make-Ready Payment	118			702			2,440	206
	Attacher	Customer Response Overdue	6			254			161	
Construction	Attacher	Make-Ready Payment Overdue		97		49			56	
	Attacher	Pending Preliminary Cost Estimate Approval	1							
	Pole Owner	Make-Ready	961	383	490	815			752	523
	Pole Owner	Make-Ready Overdue		32					422	295
	Attacher	Attachment Extension			503		273			
	Attacher	Attachment Extension Review	5,663	807	2,194	1,537	745		397	
Post Inspection	Attacher	Ready To Attach	5,459	900	962	2,104	195		967	195
	Attacher	Ready to Overlash	296	82	142	20			233	
	Pole Owner	Inspection	106			27				
	Pole Owner	Post Inspection	8,959	1,302	1,856	1,628	1,126	32	575	18
True Up	Pole Owner	Post Inspection Overdue	3,475	1,125	6,600	4,702	1,289	7	165	8
	Attacher	Corrections Needed	238		233	437				
Grand Total	Pole Owner	True-Up Billing	100	3	5	17	1	1		
			27,327	5,996	20,176	14,485	6,070	40	8,628	2,812