KU-Charter High Volume Plan Update Current Status as of September 20, 2024

POLES CURRENTLY IN EACH PHASE OF PROCESS									
STATUS	RESPONSIBLE	TOTAL POLES	POLES ON TIME	POLES LATE	% POLES ON TIME	% POLES LATE			
FIELD SURVEY and ENGINEERING (30 days)	KU	3,033	3,033	0	100.00%	0.00%			
MAKE READY ESTIMATE (14 days)	KU	290	290	0	100.00%	0.00%			
MAKE READY PAYMENT (14 days)	CHARTER	4,344	977	3367	22.49%	77.51%			
MAKE READY CONSTRUCTION (no timeline)	KU	6,415	N/A	N/A	N/A	N/A			
COMMS MAKE READY / INSTALLATION (60 days)	CHARTER	4,766	1,786	2980	37.47%	62.53%			
POST-CONSTRUCTION INSPECTION (60 days)	KU	238	238	0	100.00%	0.00%			
INSTALLATION DEFECT DETECTED	CHARTER	22	22	0	100.00%	0.00%			
COMPLETE	N/A	4	N/A	N/A	0.00%	0.00%			
TRANSMISSION (no timeline)	KU	1,819	N/A	N/A	N/A	N/A			
CANCELED	N/A	208	N/A	N/A	N/A	N/A			



KU-Charter High Volume Plan Update

Cumulative Timeliness by Process Phase March 11, 2024 – September 20, 2024

POLES THROUGH OR IN EACH PHASE OF PROCESS									
STATUS	RESPONSIBLE	TOTAL POLES	POLES ON TIME	POLES LATE	% POLES ON TIME	% POLES LATE			
FIELD SURVEY and ENGINEERING (30 days)*	KU	19,112	18,403	709	96.29%	3.71%			
MAKE READY ESTIMATE (14 days)	KU	14,290	10,756	3,534	75.27%	24.73%			
MAKE READY PAYMENT (14 days)	CHARTER	14,290	1,667	12,623	11.67%	88.33%			
MAKE READY CONSTRUCTION (no timeline)	KU	9,852	N/A	N/A	N/A	N/A			
COMMS MAKE READY / INSTALLATION (60 days)	CHARTER	5,222	2,285	2,937	43.76%	56.24%			
POST-CONSTRUCTION INSPECTION (60 days)	KU	260	260	0	100.00%	0.00%			
COMPLETE	N/A	4	N/A	N/A	N/A	N/A			
TRANSMISSION (no timeline)	KU	1,819	N/A	N/A	N/A	N/A			
CANCELED	N/A	208	N/A	N/A	N/A	N/A			

^{* 21,139} poles have been submitted under the HVP. Total shown excludes transmission poles and canceled poles.

