

Spectrum Broadband Deployment

KENTUCKY

PSC Meeting 12/13/24

Current Poles in Progress – Kentucky Utilities

KATAPULT DATA AS OF 12/06/24

| POLES CURRENTLY IN EACH PHASE OF PROCESS | | | | | | | | | | | | |
|---|-------------|----------------|------------------|---------------|--------------------|-----------------|--|--|--|--|--|--|
| STATUS | RESPONSIBLE | TOTAL POLES | POLES ON TIME | POLES LATE | % POLES ON TIME | % POLES LATE | | | | | | |
| FIELD SURVEY and ENGINEERING (30 days) | KU | 1,178 | 1,153 | 25 | 97.88% | 2.12% | | | | | | |
| MAKE READY ESTIMATE (14 days) | KU | 0 | 0 | 0 | 0.00% | 0.00% | | | | | | |
| MAKE READY PAYMENT (14 days) | CHARTER | 2,075 | 54 | 2,021 | 2.60% | 97.40% | | | | | | |
| MAKE READY CONSTRUCTION (no timeline) | KU | 8,955 | N/A | N/A | N/A | N/A | | | | | | |
| COMMS MAKE READY / INSTALLATION (60 days) | CHARTER | 7,043 | 2,164 | 4,879 | 30.73% | 69.27% | | | | | | |
| POST-CONSTRUCTION INSPECTION (60 days) | KU | 375 | 336 | 39 | 89.60% | 10.40% | | | | | | |
| INSTALLATION DEFECT DETECTED | CHARTER | 343 | 343 | 0 | 100.00% | 0.00% | | | | | | |
| COMPLETE | N/A | 26 | N/A | N/A | 0.00% | 0.00% | | | | | | |
| TRANSMISSION (no timeline) | KU | 1379 | N/A | N/A | N/A | N/A | | | | | | |
| CANCELED | N/A | 414 | N/A | N/A | N/A | N/A | | | | | | |



Current Poles in Progress – Co-Ops

ALDEN ONE/SPECTRUM PRISM DATA AS OF 11/26/24

| | | | ¥ | | | | | | | |
|-------------------------|------------------|---------------------------------|----------------------|--------------|---------------|------------------|-----------------------|------------------------|--------------------------|-------------|
| | | CATEGORY | Blue Grass Energy | Clark Energy | Owen Electric | South Ky RECC | Taylor County RECC | Inter-County Energy | Fleming- Mason Energy | Grand Total |
| Pre-Draft | Attacher | Not Submitted | 379 | 663 | 68 | 11 | 16 | 427 | 123 | 1,687 |
| Review | Attacher | Acknowledgment Overdue | 49 | | | | | | | 49 |
| | | Revise Application | | 475 | 356 | 60 | | 2 | | 893 |
| | | Application Review | | 48 | | | | | | 48 |
| Survey | Pole Owner | Survey | 272 | 413 | | 772 | | 717 | | 2,174 |
| | | Survey Review | | 198 | 168 | | | 32 | 450 | 848 |
| Estimate | Pole Owner | Estimate Make-Ready Costs | 72 | | 126 | | | | | 198 |
| | Pole Owner | Make-Ready Construction Pending | 234 | 99 | | | | 488 | | 821 |
| | | Awaiting Customer Response | 36 | 117 | | | | | | 153 |
| | | Customer Response Overdue | 212 | 139 | | | | 185 | 35 | 571 |
| | | Awaiting Make-Ready Payment | 201 | | | | | 5 | 753 | 959 |
| | | Make-Ready Payment Overdue | 282 | | | | | 158 | 102 | 542 |
| Construction | Pole Owner | Make-Ready | 720 | 147 | 15 | | | | 428 | 1,310 |
| | Pole Owner | Make-Ready Overdue | | 101 | | | | 36 | | 137 |
| | Attacher | Ready To Attach | 4,299 | 696 | 1,052 | 72 | 3 | 2,169 | 2,723 | 11,014 |
| | | Ready to Overlash | 411 | | | | | | | 411 |
| | | Attachment Extension Review | 3,344 | 497 | 369 | 160 | 3 | 2,044 | 3,092 | 9,509 |
| | | Attachment Extension | 464 | | 408 | | | 281 | 65 | 1,218 |
| Post Inspection | Pole Owner | Post Inspection | 777 | 19 | 273 | | | 556 | 2,425 | 4,050 |
| | Attacher | Corrections Needed | 3,456 | | 1,945 | | | 1,221 | 527 | 7,149 |
| Final | Pole Owner | True-Up Billing | 2 | 7 | | | | 12 | | 21 |
| Canceled & Completed | No Action Needed | Cancel | 659 | 160 | 376 | 13 | | 339 | 339 | 1,886 |
| | | Complete | 2 | | 7 | | | 12 | 8 | 29 |
| | | Grand Total | 15,871 | 3,779 | 5,163 | 1,088 | 22 | 8,684 | 11,070 | 45,677 |

