

COMMONWEALTH OF KENTUCKY
BEFORE THE ELECTRIC GENERATION
AND TRANSMISSION SITING BOARD

In the Matter of:

ELECTRONIC APPLICATION OF LYNN)
BARK ENERGY CENTER, LLC FOR A)
CERTIFICATE OF CONSTRUCTION FOR AN)
UP TO 200 MEGAWATT MERCHANT)
ELECTRIC SOLAR GENERATING FACILITY)
IN MARTIN COUNTY, KENTUCKY)

Case No. 2024-00104

NOTICE OF COMPLIANCE – CONDITION NO. 5 – STATUS REPORT

Comes now Lynn Bark Energy Center, LLC (“Lynn Bark”), by counsel, and pursuant to the Order dated November 27, 2024 approving Lynn Bark’s application subject to the Mitigation Measures and Conditions set forth in Appendix A.

Condition No. 5 of the Order requires Lynn Bark to submit a status report every six months until the Project commences construction to update the Siting Board on the progress of the Project.

In compliance with this requirement, Pike County Solar hereby submits the following update as to the status of recent work and progress toward construction:

- The ALTA survey is underway.
- Lynn Bark has signed an interconnection agreement.
- The gen-tie route is being worked on, and the application will follow as required.
- Geotechnical review is in process.
- Currently, Lynn Bark anticipates the commercial operation date (COD) will be moved three months earlier than the date (third quarter of 2027) reflected in the

Application. If changes to the commencement of construction or other milestones are anticipated, Lynn Bark will timely file a supplemental status report.

Lynn Bark welcomes the opportunity to supplement this report should additional information be requested.

Respectfully submitted,



Sommer L. Sheely
Dylan F. Borchers
Kara H. Herrnstein
BRICKER GRAYDON LLP
100 South Third Street
Columbus, OH 43215-4291
Telephone: (614) 227-2300
Facsimile: (614) 227-2390
E-mail: ssheely@brickergraydon.com
dborchers@brickergraydon.com
kherrnstein@brickergraydon.com

Counsel for Lynn Bark Energy Center, LLC