

October 14, 2026

Via Electronic Filing System

Mr. Justin McNeil
Executive Director
Public Service Commission
211 Sower Boulevard
Frankfort, Kentucky 40602

RE: In the Matter of: The Application of East Kentucky Power Cooperative, Inc. for Certificates of Public Convenience and Necessity, and Site Compatibility Certificates, for the Construction of 96 MW (Nominal) Solar Facility in Marion County and a 40 MW (Nominal) Solar Facility in Fayette County and Approval of Certain Assumption of Evidences of Indebtedness Related to the Solar Facilities and Other Relief - Case No. 2024-00129 - Post Case Reference Filing

Dear Mr. McNeil,

Enclosed, please find for filing, on behalf of East Kentucky Power Cooperative, Inc. ("EKPC") information regarding its compliance with Mitigation Measures imposed by the Commission's December 26, 2024 Order in the above styled case.

Mitigation Measure 1 – a final site plan for the Bluegrass Plains Facility and Northern Bobwhite Facility are attached.

Mitigation Measure 4 – a final project-specific construction schedule for the Bluegrass Plans Facility and Northern Bobwhite Facility is attached.

There have been slight updates to the construction schedule based upon the July 4, 2025, enactment of the One Big Beautiful Bill ("OB BB"). The OB BB added requirements to the Income Tax Credit ("ITC") within the Inflation Reduction Act ("IRA"). These additional requirements caused a delay in EKPC awarding an Engineering and Procurement Contract ("EPC") contract. EKPC planned to award the EPC in the first quarter of 2025, however, the potential changes to the ITC required EKPC to wait until the OB BB went into effect to award the EPC contract to ensure that the benefits for EKPC's customers had not changed and EKPC could receive the full ITC. The new contraction

timeline meets the requirements of the OBBB to receive the full ITC as described during this proceeding.

Original PSC Submission:

Q1 2025 – CPCN Approval from PSC
Q1 2025 – Award EPC Contract
Q3 2025 – Completion of Design
Q1 2026 – Commence Construction
Q3-Q4 2026 – Peak Construction
Q1 2027 – Complete Construction
Q1-Q2 2027 – Commissioning
Q2 2027 – Commercial Operations

New Schedule Dates:

Q4 2024 – CPCN Approval from PSC
Q3 2025 – Award EPC Contract
Q2 2026 – Completion of Design
Q4 2026 – Commence Construction
Q1-Q3 2027 – Peak Construction
Q3 2027 – Complete Construction
Q2-Q4 2027 – Commissioning
Q4 2027 – Commercial Operations

Mitigation Measure 19 – EKPC is providing updated estimates of number of on-sight workers for each phase of the construction phases of the projects. These updated estimates do not require any change to EKPC's traffic management plan but were described in the original traffic management plan filed during the proceedings.

Mitigation Measure 34 – the Decommissioning Plan for the Bluegrass Plains Facility and Northern Bobwhite Facility are attached.

Additionally, EKPC is providing an Emergency Procedures for each project. While not explicitly required for the projects, EKPC believes these plans are good practice for any large scale construction project.

If you have any questions, please let me know.

Sincerely,


L. Allyson Honaker

Enc.