

October 31, 2025

Via Electronic Filing System

Ms. Linda C. Bridwell, P.E.
Executive Director
Public Service Commission
211 Sower Boulevard
Frankfort, Kentucky 40602

RE: In the Matter of: Electronic Application of East Kentucky Power Cooperative, Inc. for 1) Certificates of Public Convenience and Necessity to Construct New Generation Resources; 2) For a Site Compatibility Certificate Related to Same; 3) Approval of Demand Side Management Tariffs; And 4) Other General Relief - Case No. 2024-00370 – Post Case Reference

Dear Ms. Bridwell:

Enclosed, please find for filing with the Commission, East Kentucky Power Cooperative, Inc.'s ("EKPC") initial quarterly report pursuant to the Commission's July 3, 2025 Order, specifically ordering paragraph , in the above-styled case. EKPC will continue to file quarterly reports as required at the end of each quarter.

This is to certify that the electronic filing was made on October 31, 2025, and there are no parties the Commission has excused from electronic filing procedures. Pursuant to the Commission's July 22, 2022 Order in Case No. 2020-00085, no paper copies of filings will be made.

If you have any questions, please let me know.

Sincerely,


L. Allyson Honaker

Enclosures

Project Identification			
Site:	Cooper Station	Case Number:	2024-00370
Project Title:	Cooper Unit 2 Co-Fire	Reporting Period:	July 1, 2025 to September 30, 2025
		Next Reporting Period:	October 1, 2025 to December 31, 2025

Construction Activities for the Reporting Period
The following project activities were completed or are underway as part of this reporting period: - The General Arrangement for the project/site was aligned, along with options for review of the gas pipeline routing. - Technical reviews were completed for the Gas Firing Specification and RFP. - Developing specific contract packages to be issued for bid during next reporting period.

Construction Activities for the Next Reporting Period
During the next reporting period, the following project activities are planned to be completed: - Project will issue the full engineering contract to begin detailed design. - Final scope of work between the gas company and EKPC will be complete. - Laser scanning of the power station will be conducted to support the modeling and engineering design. - Finalize routing for gas pipeline from metering yard to the plant. - RFP to be issued for the Gas Firing System

Equipment & Contractors	
Category	Details
Availability of Major Equipment:	Gas Firing System and Special Control Valves to be ordered in June 2026 with delivery in August 2027
Major Contractors/Sub-contractors Selected:	Burns & McDonnell selected for Detailed Engineering Design

Project Milestones			
Milestone Description	Milestone Date	Status/% Complete	Schedule/Critical Path Notes:
Award Full Detailed Engineering Design	October 2025	0%	[Identify any material schedule changes, delays, or accelerations]
Order Long Leads (Gas Firing System / Special Control Valves)	June 2026	0%	
Complete Detailed Engineering Design IFC's	June 2027	0%	
Bid and Award General Contractor	June 2027	0%	
Long Leads Delivered to Site (Gas Firing System / Special Control Valves)	August 2027	0%	
Construction Start	January 2028	0%	
Complete gas line for interconnection	February 2029	0%	
Construction End (COD)	December 2029	0%	

Project Financial Report						
Description:	Budget At Completion (BAC)	Estimate At Completion (EAC)	Actual Cost (AC)	Estimate To Complete (ETC)	Variance At Completion (VAC)	Notes:
Engineering	\$ 16,800,000	\$ 16,800,000	\$ 585,900	\$ 16,214,100	0%	
Procurement	\$ 10,700,000	\$ 10,700,000		\$ 10,700,000	0%	
Planning, Development and Construction	\$ 46,300,000	\$ 46,300,000	\$ 662,374	\$ 45,637,626	0%	
Total	\$ 73,800,000	\$ 73,800,000	\$ 1,248,274	\$ 72,551,726	0%	

Financial Notes
None to Note

Regulatory & Risk Updates	
Category	Notes
Environmental/Regulatory Changes	No current changes in laws/regulations affecting the project during this reporting period. General environmental update as follows: - Air Permit has been submitted - target approval December 2026 - RUS Approval - target approval September 2026 - Gas line FERC has been submitted - target approval July 2027
Risk Metric Updates	No new or shifting risks impacting project cost, schedule, or completion during this reporting period. - Risk to continually monitor: Tariff changes could impact project costs and are unknown at this time.

Project Identification			
Site:	Spurlock Station	Case Number:	2024-00370
Project Title:	Spurlock Unit 1-4 Co-Fire	Reporting Period:	July 1, 2025 to September 30, 2025
		Next Reporting Period:	October 1, 2025 to December 31, 2025

Construction Activities for the Reporting Period
The following project activities were completed or are underway as part of this reporting period: - The General Arrangement for the project/site was aligned, along with options for review of the gas pipeline routing. - Boiler Performance Testing was performed and reports received for engineering development. - Technical reviews were completed for the Gas Firing Specification and RFP. - Developing specific contract packages to be issued for bid during next reporting period.

Construction Activities for the Next Reporting Period
During the next reporting period, the following project activities are planned to be completed: - Project will issue the full engineering contract to begin detailed design. - Final scope of work between the gas company and EKPC will be complete. - Laser scanning and Site Surveying of the power station will be conducted to support the modeling and engineering design. - Finalize routing for gas pipeline from metering yard to the plant. - RFP to be issued for the Gas Firing System - Subsurface Investigation to be performed to further support detailed engineering

Equipment & Contractors	
Category	Details
Availability of Major Equipment:	Gas Firing System and Special Control Valves to be ordered in June 2026 with delivery in August 2027
Major Contractors/Sub-contractors Selected:	Burns & McDonnell selected for Detailed Engineering Design

Project Milestones			
Milestone Description	Milestone Date	Status/% Complete	Schedule/Critical Path Notes:
Award Full Detailed Engineering Design	October 2025	0%	[Identify any material schedule changes, delays, or accelerations]
Order Long Leads (Gas Firing System / Special Control Valves)	June 2026	0%	
Complete Detailed Engineering Design IFC's	June 2027	0%	
Bid and Award General Contractor	June 2027	0%	
Long Leads Delivered to Site (Gas Firing System / Special Control Valves)	August 2027	0%	
Construction Start	January 2028	0%	
Complete gas line for interconnection	February 2029	0%	
Construction End (COD)	December 2029	0%	

Project Financial Report						
Description:	Budget At Completion (BAC)	Estimate At Completion (EAC)	Actual Cost (AC)	Estimate To Complete (ETC)	Variance At Completion (VAC)	Notes:
Engineering	\$ 36,200,000	\$ 36,200,000	\$ 700,185	\$ 35,499,815	0%	
Procurement	\$ 20,100,000	\$ 20,100,000		\$ 20,100,000	0%	
Planning, Development and Construction	\$ 130,700,000	\$ 130,700,000	\$ 3,169,104	\$ 127,530,896	0%	
Total	\$ 187,000,000	\$ 187,000,000	\$ 3,869,289	\$ 183,130,711	0%	

Financial Notes
None to Note

Regulatory & Risk Updates	
Category	Notes
Environmental/Regulatory Changes	No current changes in laws/regulations affecting the project during this reporting period. General environmental update as follows: - Air Permit to be submitted in November 2025- target approval December 2026 - RUS Approval - target approval July 2027 - Gas line FERC has been submitted - target approval July 2027
Risk Metric Updates	No new or shifting risks impacting project cost, schedule, or completion during this reporting period. - Risk to continually monitor: Tariff changes could impact project costs and are unknown at this time.