

BRACKEN COUNTY WATER DISTRICT

P. O. Box 201 103 Woodward Ave.
Brooksville, Kentucky 41004-0201
606-735-3513

October 26, 2006

RECEIVED

OCT 30 2006

PUBLIC SERVICE
COMMISSION

Mr. Michael F. Buford
Director of Filings Division
Public Service Commission
211 Sower Blvd., P O Box 615
Frankfort, KY 40602

RE: Case No. 2006-00053


Dear Mr. Buford;

In response to your request reference the above Case No. and the status of the project. Construction of the project began the latter part of April 2006. At the present the project is approximately 60% complete. The new tower has been erected, but not filled or sanitized. The booster pump station has been installed, but not connected. There is approximately 5 miles of line yet to be installed. Some of the line that has been installed has customers on it. None of the existing customers have been switched over to the new line yet and the tie-ins to the existing lines are not all complete. It will be several months before the project is completed.

I was under the impression that our engineer had notified the PSC of the beginning of the project and of the progress, but when I talked with him today, he stated that he had not advised you.

If there is any additional information needed, please contact me or the office at 606-735-3513.

Sincerely,



Eddie A Chinn, Supv.
Bracken County Water District