



GERALD WUETCHER
DIRECT DIAL: (859) 231-3017
DIRECT FAX: (859) 259-3517
gerald.wuetcher@skofirm.com

300 WEST VINE STREET
SUITE 2100
LEXINGTON, KY 40507-1801
MAIN: (859) 231-3000
FAX: (859) 253-1093

September 7, 2021

RECEIVED

SEP 07 2021

PUBLIC SERVICE
COMMISSION

Ms. Linda C. Bridwell, P.E.
Executive Director
Kentucky Public Service Commission
P.O. Box 615
Frankfort, KY 40602-0615
Email: psced@ky.gov

Re: Case No. 2019-00375
Tracy Kay Sanders v. Green River Valley Water District

Dear Ms. Bridwell:

Enclosed for filing in the above-referenced matter is Green River Valley Water District's Status Report on its efforts to resolve low pressure conditions in the Bunnell Crossing Road area of Munfordville, Kentucky.

Sincerely,

Stoll Keenon Ogden PLLC

A handwritten signature in blue ink that reads "Gerald E. Wuetcher".

Gerald E. Wuetcher

GEW
Enclosure

COMMONWEALTH OF KENTUCKY
BEFORE THE PUBLIC SERVICE COMMISSION

In the Matter of:

TRACY KAY SANDERS)	
)	
COMPLAINANT)	
)	
v.)	CASE NO. 2019-00375
)	
GREEN RIVER VALLEY WATER DISTRICT)	
)	
DEFENDANT)	

STATUS REPORT

Green River Valley Water District (“Green River District”) submits this report on the status of its efforts to resolve low pressure conditions in the Bunnell Crossing Road area of Munfordville, Kentucky.

1. On July 16, 2020, Green River District’s Board of Commissioners authorized the construction of a booster pump station in the Bunnell Crossing Road area at an estimated cost \$110,000 and agreed to retain Kenvirons, Inc., an engineering firm, to prepare the plans and specifications for the booster pumping station. Upon the construction and installation of the proposed booster station, the Complainant and all Green River District customers along Bunnell Crossing Road were expected to receive water service at a pressure between 45 pounds per square inch gauge (“psig”) and 50 psig without the use of an individual pump station on their property.

2. Green River District submitted plans and specifications to the Kentucky Division of Water on or about September 15, 2020.

3. On October 6, 2020, the Kentucky Division of Water approved the plans and specifications for the proposed booster pump station.

4. After the Kentucky Division of Water's approval of the plans and specifications, Green River District determined that the cost of the proposed booster pump station could be reduced by approximately \$50,000 if it constructed the pump station using its own personnel. Its Engineer has designed the booster pump station and, after requesting bids for the pump station components, placed an order for those components on April 16, 2021. The purchase orders for the prefabricated metal building, which will house the booster pump, and a booster pump skid are attached as Exhibits A and B. Under the terms of the purchase orders, both components were to be delivered on or before July 14, 2021.


5. The selected vendors have not met the agreed dates for delivery of the components. As shown in Exhibit C, the pump skid was not assembled and shipped until July 30, 2021. Delivery did not occur until August 15, 2021. As shown in Exhibit D, the vendor supplying the fabricated building postponed the shipment date until August 27, 2021 and was not able to make delivery until September 2, 2021.

6. Green River District is now in possession of all components necessary to complete the installation of the booster pump station. On September 7, 2021, it will pour the concrete foundation for the booster pump station building and begin installing the electrical facilities for the pumping station.

7. Absent an unexpected event, the booster pump station should be fully installed and operational on October 1, 2021.

Dated: September 7, 2021

Respectfully submitted,



Gerald E. Wuetcher
gerald.wuetcher@skofirm.com
Stoll Keenon Ogden PLLC
300 West Vine St. Suite 2100
Lexington, Kentucky 40507-1801
Telephone: (859) 231-3017
Fax: (859) 259-3517

Patrick A. Ross
hrh@scrtc.com
Hensley & Ross Attorneys
P.O. Box 350
Horse Cave, Kentucky 42749
Telephone: (270) 786-2155
Fax: (270) 786-2118

Counsel for Green River Valley Water District

CERTIFICATE OF SERVICE

In accordance with 807 KAR 5:001, Section 6 and the Commission's Order of July 22, 2021 in Case No. 2020-00085, I certify that a true and accurate copy of this Motion was served by U.S. Mail, postage prepaid, on Tracy Kay Sanders, 1134 Bunnell Crossing Road, Munfordville, Kentucky 42765 on September 7, 2021, and that that an electronic copy of this Motion was transmitted to the Public Service Commission on September 7, 2021 by electronic mail to pscsd@ky.gov.


Counsel for Green River Valley Water District

EXHIBIT A

**AGREEMENT
BETWEEN OWNER AND CONTRACTOR**

THIS AGREEMENT is by and between Green River Valley Water District ("Owner") and Porta-King Building Systems ("Contractor").

Owner and Contractor hereby agree as follows:

ARTICLE 1 – WORK

1.01 Contractor shall complete all Work as specified or indicated in the Contract Documents. The Work is generally described as follows:

A. **Contract 2 – Prefabricated Metal Building**

ARTICLE 2 – THE PROJECT

2.01 The Project, of which the Work under the Contract Documents is a part, is generally described as follows: **Bunnell Crossing as bid on April 15, 2021.**

ARTICLE 3 – ENGINEER

3.01 The Project has been designed by **Kenvirons, Inc.**

ARTICLE 4 – CONTRACT TIMES

4.01 *Time of the Essence*

A. All time limits for Milestones, if any, Substantial Completion, and completion and readiness for final payment as stated in the Contract Documents are of the essence of the Contract.

4.02 *Contract Times: Dates*

A. The Work will be substantially completed on or before **July 14, 2021**, and completed and ready for final payment on or before **July 28, 2021**.

ARTICLE 5 – CONTRACT PRICE

5.01 Owner shall pay Contractor for completion of the Work in accordance with the Contract Documents the amounts that follow, subject to adjustment under the Contract:

A. For the Lump Sum amount of: **\$14,194.21**.

ARTICLE 6 – PAYMENT PROCEDURES

6.01 *Submittal and Processing of Payments*

A. Contractor shall submit Applications for Payment.

6.02 *Progress Payments;*

A. Owner shall make progress payments on account of the Contract Price on the basis of Contractor's Applications for Payment within 30 days of receiving the Pay Application.

1. Prior to Substantial Completion, progress payments will be made in the percentage indicated below;
 - a. An amount up to 20% of the Contract amount upon the Engineer's approval of shop drawings.
 - b. An amount up to 80% percent of Contract amount upon delivery of the equipment and/or materials to the Owner's designated location, Project site.
- B. Upon Substantial Completion, Owner shall pay an amount sufficient to increase total payments to Contractor to 100% percent of the Work completed.

IN WITNESS WHEREOF, Owner and Contractor have signed this Agreement.

This Agreement will be effective on April 20, 2021 (which is the Effective Date of the Contract).

OWNER: **Green River Valley Water District**

CONTRACTOR: **Porta-King Building Systems**

By: David Paige

By: _____

Title: Manager

Title: _____

Attest: Heesie Rota

Attest: _____

Title: Office Manager

Title: _____

Address for giving notices:

1180 E Main Street

Horse Cave, KY 42749

Address for giving notices:

4133 Shoreline Drive

Earth City, MO 63045

License No.: _____

(where applicable)

EXHIBIT B

**AGREEMENT
BETWEEN OWNER AND CONTRACTOR**

THIS AGREEMENT is by and between Green River Valley Water District ("Owner") and Blackmore and Glunt, Inc. ("Contractor").

Owner and Contractor hereby agree as follows:

ARTICLE 1 – WORK

1.01 Contractor shall complete all Work as specified or indicated in the Contract Documents. The Work is generally described as follows:

- A. **Contract 1 – Booster Pump Skid**

ARTICLE 2 – THE PROJECT

2.01 The Project, of which the Work under the Contract Documents is a part, is generally described as follows: **Bunnell Crossing as bid on April 15, 2021.**

ARTICLE 3 – ENGINEER

3.01 The Project has been designed by **Kenvirons, Inc.**

ARTICLE 4 – CONTRACT TIMES

4.01 *Time of the Essence*

- A. All time limits for Milestones, if any, Substantial Completion, and completion and readiness for final payment as stated in the Contract Documents are of the essence of the Contract.

4.02 *Contract Times: Dates*

- A. The Work will be substantially completed on or before **July 14, 2021**, and completed and ready for final payment on or before **July 28, 2021**.

ARTICLE 5 – CONTRACT PRICE

5.01 Owner shall pay Contractor for completion of the Work in accordance with the Contract Documents the amounts that follow, subject to adjustment under the Contract:

- A. For the Lump Sum amount of: **\$25,580.00**.

ARTICLE 6 – PAYMENT PROCEDURES

6.01 *Submittal and Processing of Payments*

- A. Contractor shall submit Applications for Payment.

6.02 *Progress Payments;*

- A. Owner shall make progress payments on account of the Contract Price on the basis of Contractor's Applications for Payment within 30 days of receiving the Pay Application.

1. Prior to Substantial Completion, progress payments will be made in the percentage indicated below;
 - a. An amount up to 20% of the Contract amount upon the Engineer's approval of shop drawings.
 - b. An amount up to 80% percent of Contract amount upon delivery of the equipment and/or materials to the Owner's designated location, Project site.
- B. Upon Substantial Completion, Owner shall pay an amount sufficient to increase total payments to Contractor to 100% percent of the Work completed.

IN WITNESS WHEREOF, Owner and Contractor have signed this Agreement.

This Agreement will be effective on April 20, 2021 (which is the Effective Date of the Contract).

OWNER: **Green River Valley Water District**

CONTRACTOR: **Blackmore and Glunt, Inc.**

David Paige

RLG

By: David Paige

By: Robert Glunt

Title: Manager

Title: CFO

Attest: Aroslie Rota

Attest: Tina Walsh

Title: Office Manager

Title: Accounts Payable

Address for giving notices:

1180 E Main Street

Address for giving notices:

11435 Williamson Road

Horse Cave, KY 42749

Cincinnati, OH 45241

License No.: _____
(where applicable)

EXHIBIT C

From: "VAUGHN WILLIAMS" <VWILLIAMS@kenvirons.com>
Subject: FW: Green River Valley Water District - Booster Pump - PO350504
Date: Tue, August 3, 2021 12:18 pm
To: "tmac@scrct.com" <tmac@scrct.com>
Cc: "David Paige - Green River Valley Water District (dsp@scrct.com)" <dsp@scrct.com>

Just a heads-up! Got the email below from the pump manufacturer. It says the pumps were shipped on 7/30/21 (this past Friday), so I'd think they would arrive soon. The pump skid is being delivered to the Water District's office.

Thanks,
Vaughn

From: Adam Berning <aberning@b-g.com>
Sent: Tuesday, August 3, 2021 12:12 PM
To: VAUGHN WILLIAMS <VWILLIAMS@kenvirons.com>
Subject: FW: Green River Valley Water District - Booster Pump - PO350504

Vaughn,

Please reference the following information and contact us with any concerns.

I also need to know your requirements for start-up support.

Thank you,

Adam Berning / Outside Sales
[cid:image001.jpg@01D7885F.59B5DB40]<<http://www.b-g.com/>>
(513) 233-5120 Mobile
(513) 489-5225 Office

From: Heather Mann <hmann@b-g.com <mailto:hmann@b-g.com>>
Sent: Tuesday, August 3, 2021 12:01 PM
To: Adam Berning <aberning@b-g.com <mailto:aberning@b-g.com>>
Subject: RE: Green River Valley Water District - Booster Pump - PO350504

VIA
Tracking Number
Date Shipped
LTL YRC
7114671628
07/30/2021

From: Heather Mann
Sent: Wednesday, July 28, 2021 10:33 AM
To: Adam Berning <aberning@b-g.com <mailto:aberning@b-g.com>>
Subject: RE: Green River Valley Water District - Booster Pump - PO350504

FYI

The pumps to build this were finally assembled last night and we would be able to ship by Friday, Monday at the latest.

From: Heather Mann
Sent: Wednesday, July 28, 2021 8:41 AM
To: Smith, Colleen - Xylem
<Colleen.Smith@xylem.com <mailto:Colleen.Smith@xylem.com>>; Adam Berning
<aberning@b-g.com <mailto:aberning@b-g.com>>
Cc: Kamal, Sabeen - Xylem <Sabeen.Kamal@xylem.com <mailto:Sabeen.Kamal@xylem.com>>
Subject: RE: Green River Valley Water District - Booster Pump - PO350504

Good Morning

Was a revised ship date able to be established? The website still has 7/14 listed and we have not received a revised OA.

Kind regards,

Heather

Heather Mann / Customer Service
[cid:image001.jpg@01D7885F.59B5DB40]<<http://www.b-g.com/>>
(513) 489-5225 Office

From: Smith, Colleen - Xylem <Colleen.Smith@xylem.com <mailto:Colleen.Smith@xylem.com>>
Sent: Thursday, July 15, 2021 10:45 AM
To: Adam Berning <aberning@b-g.com <mailto:aberning@b-g.com>>
Cc: Kamal, Sabeen - Xylem <Sabeen.Kamal@xylem.com <mailto:Sabeen.Kamal@xylem.com>>;
Margie Spruiell <mspruiell@b-g.com <mailto:mspruiell@b-g.com>>; Heather Mann
<hmann@b-g.com <mailto:hmann@b-g.com>>
Subject: RE: Green River Valley Water District - Booster Pump - PO350504

Hi Adam,
Sorry for the delays with this- the product manager has informed me that he will be providing a new ship date for this. You should receive a new acknowledgment with a new date by tomorrow at the latest.

[Xylem Let's Solve Water]<<http://messages.xylem.com/c0o104sD07CL1zPLL0IR000>>
[1]<http://messages.xylem.com/dc/rW5VP1B5qC6pwoQHvG8hXcXyAJ0DfEss4Qon_PxshiCluaqvBGY40SaQkzMpWqrd3RLg6rw03JvVPGErGY9vfKov0dkrWzWu31Fc>
[2]<http://messages.xylem.com/dc/rW5VP1B5qC6pwoQHvG8hXcXyAJ0DfEss4Qon_PxshiCluaqvBGY40SaQkzMpWqrd3RLg6rw03JvVPGErGY9vfKov0dkrWzWu31Fc>
[3]<http://messages.xylem.com/dc/rW5VP1B5qC6pwoQHvG8hXcXyAJ0DfEss4Qon_PxshiCluaqvBGY40SaQkzMpWqrd3RLg6rw03JvVPGErGY9vfKov0dkrWzWu31Fc>
[4]<http://messages.xylem.com/dc/rW5VP1B5qC6pwoQHvG8hXcXyAJ0DfEss4Qon_PxshiCluaqvBGY40SaQkzMpWqrd3RLg6rw03JvVPGErGY9vfKov0dkrWzWu31Fc>
[5]<http://messages.xylem.com/dc/rW5VP1B5qC6pwoQHvG8hXcXyAJ0DfEss4Qon_PxshiCluaqvBGY40SaQkzMpWqrd3RLg6rw03JvVPGErGY9vfKov0dkrWzWu31Fc>

How are we doing?

Colleen Smith
Order Management Specialist
315-239-2483

colleen.smith@xylem.com <<mailto:colleen.smith@xylem.com>>

CONTACT SUPPORT <<http://messages.xylem.com/h7szToL01D0004P0C100LNI>> //LEAVE

FEEDBACK <http://messages.xylem.com/dc/rW5VP1B5qC6pwoQHVg8hXcXyAJ0DfEss4Qon_PxshiCluaqvBGY40SaQkzMpWqrdh3tTNzyCqNeND7XO13ykpjKgU4Bjc1W>

From: Adam Berning [<mailto:aberning@b-g.com>]

Sent: Thursday, July 15, 2021 9:41 AM

To: Smith, Colleen - Xylem <Colleen.Smith@xylem.com> <<mailto:Colleen.Smith@xylem.com>>>

Cc: Kamal, Sabeen - Xylem <Sabeen.Kamal@xylem.com> <<mailto:Sabeen.Kamal@xylem.com>>>;

Margie Spruiell <mspruiell@b-g.com> <<mailto:mspruiell@b-g.com>>>; Heather Mann

<hmann@b-g.com> <<mailto:hmann@b-g.com>>>

Subject: RE: Green River Valley Water District - Booster Pump - PO350504

Hi Colleen,

Please provide an update on this shipment.

I need to inform the customer that it is late and provide an estimate of when it is due.

Thank you,

Adam Berning / Outside Sales

[cid:image001.jpg@01D7885F.59B5DB40] <<http://www.b-g.com/>>

(513) 233-5120 Mobile

(513) 489-5225 Office

From: Smith, Colleen - Xylem <Colleen.Smith@xylem.com> <<mailto:Colleen.Smith@xylem.com>>>

Sent: Thursday, July 8, 2021 10:52 AM

To: Adam Berning <aberning@b-g.com> <<mailto:aberning@b-g.com>>>

Cc: Kamal, Sabeen - Xylem <Sabeen.Kamal@xylem.com> <<mailto:Sabeen.Kamal@xylem.com>>>;

Margie Spruiell <mspruiell@b-g.com> <<mailto:mspruiell@b-g.com>>>; Heather Mann

<hmann@b-g.com> <<mailto:hmann@b-g.com>>>

Subject: RE: Green River Valley Water District - Booster Pump - PO350504

Hi Adam,

The panel is due to arrive today. So we are awaiting the pumps - we're at capacity but I have sent an inquiry over to the factory to get the pumps built for this order as soon as possible.

I will update when I hear.

[Image removed by sender. Xylem Let's Solve

Water] <<http://messages.xylem.com/c0o104sD07CL1zPLL0IR000>>

[Image removed by sender.

1] <http://messages.xylem.com/dc/rW5VP1B5qC6pwoQHVg8hXcXyAJ0DfEss4Qon_PxshiCluaqvBGY40SaQkzMpWqrd3RLg6rwO3JvVPGErrGY9vfKov0dkrWzWu31Fq1>

[Image removed by sender.

2] <http://messages.xylem.com/dc/rW5VP1B5qC6pwoQHVg8hXcXyAJ0DfEss4Qon_PxshiCluaqvBGY40SaQkzMpWqrd3RLg6rwO3JvVPGErrGY9vfKov0dkrWzWu31Fq1>

[Image removed by sender.

3] <http://messages.xylem.com/dc/rW5VP1B5qC6pwoQHVg8hXcXyAJ0DfEss4Qon_PxshiCluaqvBGY40SaQkzMpWqrd3RLg6rwO3JvVPGErrGY9vfKov0dkrWzWu31Fq1>

[Image removed by sender.

4] <http://messages.xylem.com/dc/rW5VP1B5qC6pwoQHVg8hXcXyAJ0DfEss4Qon_PxshiCluaqvBGY40SaQkzMpWqrd3RLg6rwO3JvVPGErrGY9vfKov0dkrWzWu31Fq1>

[Image removed by sender.

5] <http://messages.xylem.com/dc/rW5VP1B5qC6pwoQHVg8hXcXyAJ0DfEss4Qon_PxshiCluaqvBGY40SaQkzMpWqrd3RLg6rwO3JvVPGErrGY9vfKov0dkrWzWu31Fq1>

How are we doing?

Colleen Smith

Order Management Specialist

315-239-2483

colleen.smith@xylem.com <<mailto:colleen.smith@xylem.com>>

CONTACT SUPPORT <<http://messages.xylem.com/h7szToL01D0004P0C100LNI>> //LEAVE

FEEDBACK <http://messages.xylem.com/dc/rW5VP1B5qC6pwoQHVg8hXcXyAJ0DfEss4Qon_PxshiCluaqvBGY40SaQkzMpWqrdh3tTNzyCqNeND7XO13ykpjKgU4Bjc1W>

From: Adam Berning [<mailto:aberning@b-g.com>]

Sent: Thursday, July 8, 2021 8:49 AM

To: Smith, Colleen - Xylem <Colleen.Smith@xylem.com> <<mailto:Colleen.Smith@xylem.com>>>

Cc: Kamal, Sabeen - Xylem <Sabeen.Kamal@xylem.com> <<mailto:Sabeen.Kamal@xylem.com>>>;

Margie Spruiell <mspruiell@b-g.com> <<mailto:mspruiell@b-g.com>>>; Heather Mann

<hmann@b-g.com> <<mailto:hmann@b-g.com>>>

Subject: RE: Green River Valley Water District - Booster Pump - PO350504

Good morning Colleen,

Thank you for the information. When are the pumps due to arrive?

Adam Berning / Outside Sales

[cid:image001.jpg@01D7885F.59B5DB40] <<http://www.b-g.com/>>

(513) 233-5120 Mobile

(513) 489-5225 Office

From: Smith, Colleen - Xylem <Colleen.Smith@xylem.com> <<mailto:Colleen.Smith@xylem.com>>>

Sent: Thursday, July 8, 2021 8:20 AM

To: Adam Berning <aberning@b-g.com> <<mailto:aberning@b-g.com>>>

Cc: Kamal, Sabeen - Xylem <Sabeen.Kamal@xylem.com> <<mailto:Sabeen.Kamal@xylem.com>>>;

Margie Spruiell <mspruiell@b-g.com> <<mailto:mspruiell@b-g.com>>>; Heather Mann

<hmann@b-g.com> <<mailto:hmann@b-g.com>>>

Subject: RE: Green River Valley Water District - Booster Pump - PO350504

Good Morning Adam,

This is still scheduled to ship 7/14. However, we are awaiting the pumps and panel to build. I will confirm when we are going to get the panel in and let you know for sure.

[Image removed by sender. Xylem Let's Solve Water]<<http://messages.xylem.com/c0o104sD07CL1zPLL01R000>>
[Image removed by sender.]
1]<http://messages.xylem.com/dc/rW5VP1B5qC6pwoQHVg8hXcXyAJ0DfEss4Qon_PxshiCluaqvBGY40SaQkzMpWqrd3RLg6rw03JvVPGErrGY9vfKov0dkrWzWu31Fq1>
[Image removed by sender.]
2]<http://messages.xylem.com/dc/rW5VP1B5qC6pwoQHVg8hXcXyAJ0DfEss4Qon_PxshiCluaqvBGY40SaQkzMpWqrd3RLg6rw03JvVPGErrGY9vfKov0dkrWzWu31Fq1>
[Image removed by sender.]
3]<http://messages.xylem.com/dc/rW5VP1B5qC6pwoQHVg8hXcXyAJ0DfEss4Qon_PxshiCluaqvBGY40SaQkzMpWqrd3RLg6rw03JvVPGErrGY9vfKov0dkrWzWu31Fq1>
[Image removed by sender.]
4]<http://messages.xylem.com/dc/rW5VP1B5qC6pwoQHVg8hXcXyAJ0DfEss4Qon_PxshiCluaqvBGY40SaQkzMpWqrd3RLg6rw03JvVPGErrGY9vfKov0dkrWzWu31Fq1>
[Image removed by sender.]
5]<http://messages.xylem.com/dc/rW5VP1B5qC6pwoQHVg8hXcXyAJ0DfEss4Qon_PxshiCluaqvBGY40SaQkzMpWqrd3RLg6rw03JvVPGErrGY9vfKov0dkrWzWu31Fq1>
How are we doing?
Colleen Smith
Order Management Specialist
315-239-2483
colleen.smith@xylem.com <<mailto:colleen.smith@xylem.com>>
CONTACT SUPPORT<<http://messages.xylem.com/h7szToL01D0004P0C100LNI>> //LEAVE
FEEDBACK<http://messages.xylem.com/dc/rW5VP1B5qC6pwoQHVg8hXcXyAJ0DfEss4Qon_PxshiCluaqvBGY40SaQkzMpWqrdh3tTNzyCqNeND7XO13ykpjKgU4Bjc1W>

From: Adam Berning [<mailto:aberning@b-g.com>]
Sent: Wednesday, July 7, 2021 4:23 PM
To: AWS Booster Orders
<AWS_BoosterOrders@xylem.com><mailto:AWS_BoosterOrders@xylem.com>>
Cc: Smith, Colleen - Xylem
<Colleen.Smith@xylem.com><<mailto:Colleen.Smith@xylem.com>>>; Kamal, Sabeen - Xylem
<Sabeen.Kamal@xylem.com><<mailto:Sabeen.Kamal@xylem.com>>>; Margie Spruiell
<mspruiell@b-g.com><<mailto:mspruiell@b-g.com>>>; Heather Mann
<hmann@b-g.com><<mailto:hmann@b-g.com>>>
Subject: RE: Green River Valley Water District - Booster Pump - PO350504

Good afternoon,

Please provide an update on the status of this order which was scheduled to ship on 7/14/21.

Thank you,

Adam Berning / Outside Sales
[cid:image001.jpg@01D7885F.59B5DB40]<<http://www.b-g.com/>>
(513) 233-5120 Mobile
(513) 489-5225 Office

From: Adam Berning
Sent: Thursday, May 27, 2021 11:30 AM
To: AWS Booster Orders
<AWS_BoosterOrders@xylem.com><mailto:AWS_BoosterOrders@xylem.com>>
Subject: RE: Green River Valley Water District - Booster Pump - PO350504

Thank you!

Adam Berning / Outside Sales
[cid:image001.jpg@01D7885F.59B5DB40]<<http://www.b-g.com/>>
(513) 233-5120 Mobile
(513) 489-5225 Office

From: AWS Booster Orders
<AWS_BoosterOrders@xylem.com><mailto:AWS_BoosterOrders@xylem.com>>
Sent: Thursday, May 27, 2021 11:04 AM
To: Adam Berning <aberning@b-g.com> <<mailto:aberning@b-g.com>>>
Subject: RE: Green River Valley Water District - Booster Pump - PO350504

Hi Adam,
Yes this is scheduled for shipment on 7/14.

[Image removed by sender. Xylem Let's Solve Water]<<http://messages.xylem.com/c0o104sD07CL1zPLL01R000>>
[Image removed by sender.]
1]<http://messages.xylem.com/dc/rW5VP1B5qC6pwoQHVg8hXcXyAJ0DfEss4Qon_PxshiCluaqvBGY40SaQkzMpWqrd3RLg6rw03JvVPGErrGY9vfKov0dkrWzWu31Fq1>
[Image removed by sender.]
2]<http://messages.xylem.com/dc/rW5VP1B5qC6pwoQHVg8hXcXyAJ0DfEss4Qon_PxshiCluaqvBGY40SaQkzMpWqrd3RLg6rw03JvVPGErrGY9vfKov0dkrWzWu31Fq1>
[Image removed by sender.]
3]<http://messages.xylem.com/dc/rW5VP1B5qC6pwoQHVg8hXcXyAJ0DfEss4Qon_PxshiCluaqvBGY40SaQkzMpWqrd3RLg6rw03JvVPGErrGY9vfKov0dkrWzWu31Fq1>
[Image removed by sender.]
4]<http://messages.xylem.com/dc/rW5VP1B5qC6pwoQHVg8hXcXyAJ0DfEss4Qon_PxshiCluaqvBGY40SaQkzMpWqrd3RLg6rw03JvVPGErrGY9vfKov0dkrWzWu31Fq1>
[Image removed by sender.]
5]<http://messages.xylem.com/dc/rW5VP1B5qC6pwoQHVg8hXcXyAJ0DfEss4Qon_PxshiCluaqvBGY40SaQkzMpWqrd3RLg6rw03JvVPGErrGY9vfKov0dkrWzWu31Fq1>
How are we doing?
Colleen Smith
Order Management Specialist
315-239-2483
colleen.smith@xylem.com <<mailto:colleen.smith@xylem.com>>
CONTACT SUPPORT<<http://messages.xylem.com/h7szToL01D0004P0C100LNI>> //LEAVE
FEEDBACK<http://messages.xylem.com/dc/rW5VP1B5qC6pwoQHVg8hXcXyAJ0DfEss4Qon_PxshiCluaqvBGY40SaQkzMpWqrdh3tTNzyCqNeND7XO13ykpjKgU4Bjc1W>

From: Adam Berning [<mailto:aberning@b-g.com>]
Sent: Wednesday, May 26, 2021 7:03 PM
To: AWS Booster Orders
<AWS_BoosterOrders@xylem.com><mailto:AWS_BoosterOrders@xylem.com>>; Kamal, Sabeen - Xylem <Sabeen.Kamal@xylem.com> <<mailto:Sabeen.Kamal@xylem.com>>>
Subject: RE: Green River Valley Water District - Booster Pump - PO350504

Hello,

Please provide an update on the status of this order.
Our customer has recently requested this.
I believe it is currently scheduled for 7/14/21.

Thank you,

Adam Berning / Outside Sales
<cid:image001.jpg@01D7885F.59B5DB40><<http://www.b-g.com/>>
(513) 233-5120 Mobile
(513) 489-5225 Office

From: AWS Booster Orders
<AWS_BoosterOrders@xylem.com<mailto:AWS_BoosterOrders@xylem.com>>
Sent: Monday, May 10, 2021 3:21 PM
To: Kamal, Sabeen - Xylem <Sabeen.Kamal@xylem.com<<mailto:Sabeen.Kamal@xylem.com>>>;
Adam Berning <aberning@b-g.com<<mailto:aberning@b-g.com>>>
Subject: RE: Green River Valley Water District - Booster Pump - PO350504

Thanks Sabeen. I will update the pricing when I enter the order.

Adam- this was sent over to our engineer's and is in the process of being worked up.
I should have a confirmed ship date soon to provide you with.

CONFIDENTIALITY NOTICE: This e-mail, including any attachments and/or linked documents, is intended for the sole use of the intended addressee and may contain information that is privileged, confidential, proprietary, or otherwise protected by law. Any unauthorized review, dissemination, distribution, or copying is prohibited. If you have received this communication in error, please contact the original sender immediately by reply email and destroy all copies of the original message and any attachments. Please note that any views or opinions presented in this e-mail are solely those of the author and do not necessarily represent those of Xylem Inc.

Blackmore and Glunt Security Warning: Message appears to contain an attachment. Proceed with caution. Contact sender via telephone if file is unexpected.

Blackmore and Glunt Security Warning: Message appears to contain an attachment. Proceed with caution. Contact sender via telephone if file is unexpected.

Blackmore and Glunt Security Warning: Message appears to contain an attachment. Proceed with caution. Contact sender via telephone if file is unexpected.

Blackmore and Glunt Security Warning: Message appears to contain an attachment. Proceed with caution. Contact sender via telephone if file is unexpected.

Attachments:
untitled-[1.2]
Size: 63 k
Type: text/html
image001.jpg
Size: 4.8 k
Type: image/jpeg
Info: image001.jpg
image002.jpg
Size: 0.5 k
Type: image/jpeg
Info: image002.jpg
image003.jpg
Size: 0.4 k
Type: image/jpeg
Info: image003.jpg

EXHIBIT D

From: "VAUGHN WILLIAMS" <VWILLIAMS@kenvirons.com>
Subject: FW: Ship to Location
Date: Wed, July 21, 2021 8:24 am
To: "David Paige - Green River Valley Water District (dsp@scrtc.com)" <dsp@scrtc.com>

FYI - Building update below.

R. Vaughn Williams, PE | President

Kenvirons, Inc. | Civil & Environmental Engineers
770 Wilkinson Blvd | Frankfort, KY 40601
Office (502) 695-4357 | Mobile (502) 382-6188

From: Lauren Kahney <lkahney@portaking.com>
Sent: Tuesday, July 20, 2021 3:04 PM
To: VAUGHN WILLIAMS <VWILLIAMS@kenvirons.com>
Subject: RE: Ship to Location

That is no problem. We still have a estimated ship date for 8/27. If you need to push back, just let me know closer to the ship date and we can schedule accordingly.

Thank you,

Lauren Kahney
Sales Coordinator
Porta-King Building Systems
A Division of Jay Henges Enterprises, Inc.
4133 Shoreline Drive
Earth City, MO 63045
PH: 800-456-5464, Ext. 224
www.portaking.com<<http://www.portaking.com/>>

From: VAUGHN WILLIAMS <VWILLIAMS@kenvirons.com <<mailto:VWILLIAMS@kenvirons.com>>>
Sent: Tuesday, July 20, 2021 1:05 PM
To: Lauren Kahney <lkahney@portaking.com <<mailto:lkahney@portaking.com>>>
Subject: RE: Ship to Location

Lauren,
The address where the building is being installed is; 898 Bunnell Crossing Road, Munfordville, KY 42765. If possible, the Water District would prefer the building to be delivered after the pumps are installed and the pump manufacturer hasn't delivered the pumps yet. Is that OK?

R. Vaughn Williams, PE | President

Kenvirons, Inc. | Civil & Environmental Engineers
770 Wilkinson Blvd | Frankfort, KY 40601
Office (502) 695-4357 | Mobile (502) 382-6188

From: Lauren Kahney <lkahney@portaking.com <<mailto:lkahney@portaking.com>>>
Sent: Tuesday, July 20, 2021 11:59 AM
To: VAUGHN WILLIAMS <VWILLIAMS@kenvirons.com <<mailto:VWILLIAMS@kenvirons.com>>>
Subject: RE: Ship to Location

Hello Vaughn,

I wanted to follow up on this ship to address.

Thank you,

Lauren Kahney
Sales Coordinator
Porta-King Building Systems
A Division of Jay Henges Enterprises, Inc.
4133 Shoreline Drive
Earth City, MO 63045
PH: 800-456-5464, Ext. 224
www.portaking.com<<http://www.portaking.com/>>

From: Lauren Kahney
Sent: Thursday, July 8, 2021 3:23 PM
To: VAUGHN WILLIAMS <VWILLIAMS@kenvirons.com<<mailto:VWILLIAMS@kenvirons.com>>>
Subject: Ship to Location

Vaughn,

I may be missing it, but do you have the exact ship to address for the green river water project in Horse Cave, KY?

Thanks,

Lauren Kahney
Sales Coordinator
Porta-King Building Systems
A Division of Jay Henges Enterprises, Inc.
4133 Shoreline Drive
Earth City, MO 63045
PH: 800-456-5464, Ext. 224
www.portaking.com<<http://www.portaking.com/>>

Attachments:

untitled-[2]

Size: 16 k

Type: text/html
