



O'BRIEN & GERE

C

RECEIVED

APR 09 2007

PUBLIC SERVICE
COMMISSION

April 6, 2007

Mr. Michael F. Burford
Director of Filings Division
Public Service Commission
211 Sower Blvd
PO Box 615
Frankfort KY 40602

RE: Case No. 2006-00205
Status Report

Dear Mr. Burford:

Construction continues on the Bath County Water District project funded by Rural Development. There are four construction contracts. As of March 27, 2007, the date of the last construction progress meeting, the percent complete for each contract was:

Contract No. 7 - 85%
Contract No. 8 - 94%
Contract No. 9 - 81%
Contract No. 10 - 100%

There are funds remaining in the project budget and Rural Development is encouraging the District to do additional work utilizing all the funds allocated to the District. Contract No. 8 will be extended to complete this work. It is expected that the extra work will extend this contract another four months.

Should you have any questions, please contact Jeanette Walton, Manager, Bath County Water District at 606.683.6363 or me at 859.223.0137 ext. 16.

Sincerely,

Holly L. Nicholas
Sr. Project Financing Specialist

C: Jeanette Walton, Manager BCWD