P.O. Box 55 351 Almo Rd Almo, KY 42020 Phone (270) 753-9101 Fax (270) 759-0199 E-mail dawd351@netzero.net

# DEXTER-ALMO HEIGHTS WATER DISTRICT

April 16, 2013

George W. Wakim, P.E. Manager Water & Sewer Branch, Engineering Division Public Service Commission P.O. Box 615 Frankfort, KY 40602-0615

RECEIVED

APR 2 2 2013

PUBLIC SERVICE COMMISSION

Dear Mr. Wakim:

Enclosed are the documents requested upon the substantial completion of the Hopkins Rd Loop Project WX21035006 \$95, 776\_2N-2012, case #2012-000489.

Sincerely,

1000 Kathy Wyatt

Office Manager

## Dexter-Almo Hopkins Road Water Main Extension Final Close-out Report

Dexter-Almo shall file with the Commission documentation of the total costs of this project, including the cost of construction and all other capitalized costs (engineering, legal, administrative, etc.), within 60 days of the date that construction is substantially completed. Construction costs shall be classified into appropriate plant accounts in accordance with the Uniform System of Accounts for water utilities prescribed by the Commission.

On March 7, 2013, Kim H. Oatman, P.E. observed the project site and found the project to be substantially complete in accordance with the approved plans and specifications. The only remaining item to be addressed as of this date is the final dressing of backfill and seeding (which will be completed later in the spring).

The final project costs are itemized below:

Engineering Fees – Design	\$11,493.00
Construction Cost (original contract + approved change order)	<u>\$83,783.68</u>
Total Project Cost	\$95,276.68

There were no legal, administrative, land, easements, appraisal or relocation costs. The approved budget for the project was \$95,776 so there was a final balance in the project of \$499.32.


Dexter-Almo shall file a copy of the "as-built" drawings and a certified statement that the construction has been satisfactorily completed in accordance with the contract plans and specifications within 60 days of the substantial completion of the construction certificated herein.

I hereby certify that the construction of the Hopkins Road Water Main Extension was inspected under my general supervision and has been satisfactorily completed in accordance with the contract plans and specifications and in conformance with the best practices of the construction trades. The certified "as-builts" drawings showing 4,006 linear feet of 6-inch water main and 200 linear feet of 6-inch directionally bored 6-inch/water main have also been provided to the water district.

Kim H. Oatman. P.E. #17397

RECEIVED

APR 2 2 2013 **PUBLIC SERVICE** COMMISSION




JULY 30, 2012

AS-BUILT DRAWINGS, APRIL 15, 2013







## MJ - MECHANICAL JOINT

DI - DUCTILE IRON

NEGEL O

- WIL ---- WATER LINE
  - ---- GAS LINE
  - BELL SOUTH TELEPHONE LINE
  - RIGHT-OF-WAY

# RECEIVED

# APR 22 2013

PUBLIC SEI COMMISSICIA

### NDEX OF DRAVINGS

COVER SHEET SHEET 1


SHEET 2


SHEET 3


SHEET 4 SHEET 5


SHEET 6

OVERALL SITE MAP - PHASE I HOPKINS ROAD - STA. 0+00 - 15+75 HOPKINS ROAD - STA. 15+75 - 30+00 HOPKINS ROAD - STA. 30+00 - 36+30 WATER DETAILS TYPICAL BORING CROSSING DETAIL











EURIED UTILITIES NOTE: BURIED UTILITIES ARE SHOWN AT THEIR APPROXIMATE LOCATION BASED UPON INFORMATION OBTAINED FROM UTILITY COMPANIES AND FIELD EVIDENCE. OTHER BURIED UTILITIES INGHT EQST ON THE SUBJECT SITE WHICH ARE NOT SHOWN ON THIS DRAWING. USE EXTREME CAUTION DURING EXCAVATION PROCEDURES AND CONTACT BUD. 0 1-800-752-6007 FOR EVACT LOCATION OF BURIED FACILITIES PRIOR TO EXCAVATION OPERATIONS. CALL BEFORE YOU DIG... 1-800-782-8007 UTLITES PROTECTION CENTER IT'S THE LAW STA.40+06 G"MJ Rug HOPKINS ROAD (35' R/W) AS-BUILT ALL DISTURBED PROPERTIES; DRIVEWAYS, YARDS, FENCES AND FIELDS SHALL BE RESTORED TO ORIGINAL PRE\_CONSTRUCTION CONDITIONS. DEXTER ALMO WATER DISTRICT HOPKINS ROAD WATER MAIN EXTENSION water main shall be located a minimum of 10' away from gas main. KIM H. OATMAN PROFESSIONAL ENGINEER 133 PINE CREEK DRIVE PADUCAH, KY 42001 ALL CONCRETE AND ASPHALT DRIVES SHALL BE BORED UNDER (NO OPEN 7/30/12 1" = 100' 4 OF 6



	SHAJ	- lo	Ee	
(35) (100)	900	<u> </u>	PR	18
-6	TYP	Č	Jøir	175

PLUGS									
SIZE	6"	8"	10"	12"	16"	18"	20"	24"	
D	6"	6"	6"	6"	10°	12"	14"	18"	
L&W	20"	22"	24"	24"	32"	36"	40°	48°	
45' EIGHTH BENDS									
SIZE	6"	8"	10"	12"	16"	18"	20"	24"	
D	6"	6"	6"	6"	6"	8"	8"	10"	
L	18"	20"	22"	24"	34"	40°	45°	52"	
T	16"	16"	18"	18*	28"	33"	37°	46"	
W	12"	14 <sup>°</sup>	16"	18"	22"	25"	28"	32"	
	90	• (	AUG	RTER	BE	NDS			
SIZE	6"	8"	10"	12"	16"	18"	20"	24"	
D	8"	10"	12"	12"		16"	20"	20"	
L	24"	27"	30"	34"	48°	51"		70"	
T	16"	18"	20'	22"	36"	40"	44°	50"	
₩	12"	16"	20"	24"	28"	34"	40°	44°	

VERTICAL BEND & STRAIGHT PIPE									
SIZE	6"	8"	10"	12"	16"	18"	20"	24"	
D	15"		18"						
L	24"	24"	30"	30"	36"	36*	36"	42°	



HACK AND BORE MOTES:

1. PUSH PIT AND RECIVING PIT SHALL BE BACKFILLED AND THOROUGHLY COMPACTED.

2. ALL DITCH LINES ARE TO REMAIN OPEN AT ALL TIMES.

3. SEED AND STRAW ALL DISTURBED AREAS IMMEDIATELY AFTER COMPLETING THE WORK.

4. PROVIDE TRAFFIC CONTROL AS REQUIRED TO INSURE THE SAFETY OF THE TRAVELING PUBLIC IN ACCORDANCE WITH THE CURRENT EDITION OF THE "MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES."

ALL SERVICES OVER 2° IN DIAMETER SHALL REQUIRE ENCASEMENT.

DEXTER ALMO WATER DISTRICT HOPKINS ROAD WATER MAIN EXTENSION								
KIM H. OATMAN PROFESSIONAL ENGINEER 133 PINE CREEK DRIVE PADUCAH, KY 42001								
7/30/12	N	.T.S.		6	OF	6		