

Date: 6/17/04
Time: 10:56:25

Company #.....:00012
Project #.....: 12020080
Prj. Manager #12000047
Strategy Code:.....
Committed Cost: .00

Company Name.....:Kentucky-American Water Co.
Project Name.....:Developer/Govt. Contributions
Project Manager Name:White, William F.
Strategy Description:

American Water Works Company
Individual Project Detail
Processing Option

P5548101
BRIDWELC
Page.....: 1

Year	TO Number	TO Description	TO Status	Prior Year		Current Mo		Current Yr		Year To Date Charges		Current Year Forecast		Total Project Forecast	
				Adj-Current Yr	Actuals	Actuals	Expenditures	Expenditure	Actuals	Expenditure	Budget	Variance	Expenditure & Forecast	Budget	Variance
2004	3,948,541.35	Total Balance History	.00	17,046.21-	16,164.00	280,382.21	321,661.18	482,417.18	124,962.99	975,000.00	975,000.00	3,940,000.00	3,940,000.00	3,940,000.00	3,940,000.00
	12011718	8* DI Little Prop Unit 1-C	99	.00	.00	425.17	4,302.72	4,302.72	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35
	12011754	8* DI Kenn Lind Ph 2-Liberty Rd	99	.00	.00	1,704.64	1,704.64	1,704.64	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35
	50015810	INS 4* DI Solomon's Valley	99	.00	.00	4,261.60	4,261.60	4,261.60	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35
	50015811	INS 3* PVC Solomon's Valley	99	.00	.00	2,909.09	2,909.09	2,909.09	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35
	50016245	INS 12* DI Georgetown Bus Park	10	.00	.00	414.12	414.12	414.12	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35
	50016247	INS Hydrat Georgetown Bus Park	10	.00	.00	122.59	122.59	122.59	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35
	50017892	INS 8* DI Tucker Property	99	.00	.00	645.12	645.12	645.12	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35
	50018292	INS 8* DI Bluewater Farm	99	.00	.00	3,118.81	66,417.04	66,417.04	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35
	50018591	INS 8* DI Walnut Creek Phase 3	99	.00	.00	206.05	15,875.25	15,875.25	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35
	50019062	INS 4* PVC US 127/Frank Clark	99	.00	.00	642.85-	642.85-	642.85-	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35
	50019674	INS 8* DI Harbor Vill Ph 2	99	.00	.00	1,345.55	37,525.09	37,525.09	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35
	50020680	INS 12* DI Harbor Village Ph 2	99	.00	.00	1,093.34	36,449.42	36,449.42	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35
	50021513	INS 12* DI The Tradition @	99	.00	.00	16,164.00-	16,164.00-	16,164.00-	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35
	50022510	INS 8* DI UK Biomedical/Biolo-	99	.00	.00	293.15	293.15	293.15	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35
	50022514	INS 4* DS UK Biomedical/Biolo-	99	.00	.00	369.88	369.88	369.88	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35
	50022515	INS Hydr UK Biomedical/Biolo-	99	.00	.00	181.00	181.00	181.00	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35
	50022520	INS Hydrant UK Cupp Bldg	99	.00	.00	56.81	925.50	925.50	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35
	50022770	INS 8* DI Medical Heights	10	.00	.00	53.90	53.90	53.90	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35
	50022771	INS Hydrant Medical Heights	10	.00	.00	21.48	21.48	21.48	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35
	50023997	INS 6* FS Homewood Suites	99	.00	.00	139.64	139.64	139.64	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35
	50034824	INS 8* DI Hellard Property	99	.00	.00	682.31-	682.31-	682.31-	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35
	50024825	INS 4* DI Hellard Property	99	.00	.00	71.20-	71.20-	71.20-	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35
	50024826	INS 3* PVC Hellard Property	99	.00	.00	128.70-	128.70-	128.70-	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35
	50025738	INS 8* DI Richmond Woods Ph. 1	10	.00	.00	.00	.00	.00	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35
	50026361	INS 6* FS Ball Homes	99	.00	.00	852.32	852.32	852.32	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35
	50027189	INS 4* DI Glenlake East Phase 2	99	.00	.00	.00	.00	.00	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35
	50027190	INS 3* PVC Glenlake East Phase 2	99	.00	.00	.00	.00	.00	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35
	50027319	INS 8* DI Greathouse Property	99	.00	.00	1,500.87	1,500.87	1,500.87	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35
	50027320	INS 4* DI Greathouse Property	99	.00	.00	112.87	112.87	112.87	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35
	50027321	INS 3* PVC Greathouse Property	99	.00	.00	2,571.81	2,571.81	2,571.81	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35
	50028571	INS 8* DI Georgetown Bus Park	99	.00	.00	3,508.53	3,508.53	3,508.53	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35
	50029924	INS 4* FS Episcopal Diocese	99	.00	.00	103.97	103.97	103.97	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35
	50031419	INS 12* DI New Market Property	10	.00	.00	69.99	219.99	219.99	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35
	50031427	INS 8* DI Blackford Property	99	.00	.00	33,018.82	33,018.82	33,018.82	.00	250,587.56	250,587.56	3,940,000.00	3,940,000.00	25,587.56	8,541.35

American Water Works Company
Individual Project Detail

Processing Option
Year.....:2004
Accounting Period.....:05
Enter 1 or 2 (1-Period, 2-YTD).....:2
Notes (Y-YTD, P-Period).....:Y
Budget Type.....:A

PIA Base
Completion Date
Project Cost

Budget Forecast Achieved
3,940,000.00 3,948,541.35 .00

Company Name.....:Kentucky-American Water Co.
Project Name.....:Developer/Govt. Contributions
Project Manager Name:White, William F.
Strategy Description:
Committed Cost: .00

Date.....: 6/17/04
Time.....:10:56:25

Company #.....:00012
Project #.....: 12020080
Prj. Manager #:12000047
Strategy code: .00

TO Number TO Description TO Status

Prior Year
Adj-Current Yr

Current Mo
Actuals

TO Number	TO Description	TO Status	Prior Year Adj-Current Yr	Current Mo Actuals	Expenditure	Total	Total Estimate	Project# Error
50031428	INS 4" DI Blackford Property	99	.00	.00	1,984.76	1,984.76	2,022.00	
50031430	INS 3" PVC Blackford Property	99	.00	1.48	5,303.90	5,303.90	5,007.00	
50031432	INS 8" DI Marshall Property	99	.00	.00	379.81-	379.81-	11,489.00	
50031847	INS Hydr Hamburg Place Mall	99	.00	.00	851.59-	851.59-	.00	
50032031	INS 8" DI Sunny Slope Farm	99	.00	31.38	4,919.34	4,919.34	42,710.00	
50032329	INS 8" DI Tender Properties	99	.00	4,568.95	6,977.16	6,977.16	1,000.00	
50033240	INS Hydrant Tender Properties	99	.00	508.89	988.74	988.74	1,000.00	
50033282	INS 8" DI Blackford Property	10	.00	1,611.91	76,519.81	76,519.81	1,000.00	
50033283	INS 4" DI Blackford Property	10	.00	50.23	2,576.48	2,576.48	1,000.00	
50033284	INS 3" PVC Blackford Property	10	.00	198.55	4,330.99	4,330.99	1,000.00	
50033286	INS 12" DI Marshall Property	99	.00	.00	25,742.74	25,742.74	31,876.00	
50033287	INS 8" DI Marshall Property	99	.00	.00	73,627.38	73,627.38	81,231.00	
50033288	INS 4" DI Marshall Property	99	.00	.00	1,287.39	1,287.39	2,058.00	
50033289	INS 3" PVC Marshall Property	99	.00	.00	2,750.34	2,750.34	4,545.00	
50033292	INS 16" DI Gees Property	99	.00	261.60	12,416.68	12,416.68	32,176.00	
50033293	INS 8" DI Gees Property	99	.00	.00	3,044.71	3,044.71	115,853.00	
50033947	INS 3" PVC Toomey Property	99	.00	.00	54,726.37	54,726.37	59,514.00	
50034035	INS 8" DI Boone All-star	99	.00	.00	1,091.30	1,091.30	9,812.00	
50034036	INS Hydrant Boone All-Star	99	.00	.00	671.35	671.35	4,726.00	
50034374	INS 6" FS Boone All-Scar	99	.00	.00	352.82	352.82	4,496.00	
50034588	INS 8" DI Masterson Station	99	.00	.00	62,237.16-	62,237.16-	109,401.00	
50034589	INS 4" DI Masterson Station	99	.00	.00	2,562.94	2,562.94	5,902.00	
50034591	INS 3" PVC Masterson Station	99	.00	.00	9,926.40	9,926.40	11,519.00	
50034817	INS 6" FS Anchor Baptist Church	99	.00	377.10	7,437.70	7,437.70	7,156.00	
5003491	INS 8" DI Strunk Properties	10	.00	.00	42.05	42.05	1,000.00	
50036502	INS 3" PVC Gees Property	99	.00	141.06	586.39	586.39	2,304.00	
50036604	INS 8" DI Prestwick Apts	99	.00	208.62	32,861.47	32,861.47	47,080.00	
50036605	INS Hydrant Prestwick Apts	99	.00	.00	9,631.36	9,631.36	9,817.00	
50036606	INS 6" PVC Marshall-Miller	10	.00	57.79	2,556.44	2,556.44	21,277.00	
50036607	INS 8" DI Hamburg Place Mall	99	.00	.00	4,525.50	4,525.50	79,552.00	
50036609	INS Hydrant Hamburg Place Mall	99	.00	.00	4,843.03	4,843.03	16,572.00	
50036704	INS 6" FS James Jsg/Land Rover	99	.00	.00	2,252.14	2,252.14	6,734.00	
50037006	INS 6" FS Interplex Plastics	99	.00	.00	925.39	925.39	6,645.00	
50037143	INS 4" FS Universal Academy	99	.00	.00	932.72	932.72	8,043.00	
50037192	INS 8" DI Bluegrass Airport	99	.00	.00	27,006.58	27,006.58	26,512.00	
50037324	INS 12" DI Westwind Unite 7-8	99	.00	11.23	4,071.58	4,071.58	43,782.00	
50037325	INS 8" DI Westwind Unite 7-8	99	.00	9.23	3,839.18	3,839.18	54,376.00	
50037329	INS 8" DI Watkins Motor Lines	99	.00	265.53	7,794.06	7,794.06	7,124.00	
50037465	INS 16" DI Coventry (Belmont)	10	.00	3,756.41	19,584.81-	19,584.81-	189,708.00	
50037467	INS 8" DI Coventry (Belmont)	10	.00	5,845.17	93,127.29	93,127.29	139,383.00	
50037468	INS 4" DI Coventry (Belmont)	10	.00	52.90	1,252.62	1,252.62	3,030.00	
50037469	INS 3" PVC Coventry (Belmont)	10	.00	345.14	6,386.84	6,386.84	8,988.00	
50037473	INS 8" DI Glen @ Lochdale	99	.00	1,090.43	14,811.07	14,811.07	40,724.00	
50037474	INS Hydrant Glen @ Lochdale	99	.00	22.96	2,840.22	2,840.22	3,836.00	
50037792	INS 3" PVC Wildwood Acres	10	.00	.00	522.63	522.63	1,000.00	
50038321	INS 16" DI Gees Property	99	.00	.00	2,706.32	2,706.32	25,269.00	
50038347	INS 4" FS 5/3 Bank-Beeley St	99	.00	.00	2,549.87	2,549.87	11,436.00	
50038348	INS 6" FS Fortun Dr Tennis Ctr	99	.00	.00	438.86	438.86	13,112.00	

TO Number	TO Description	TO Status	Prior Current YR		Current Mo Actuals	Total		Project# Error
			Adj	Current YR		Expenditure	Total Estimate	
50038469	INS 6" FS Hollon House	99	.00	.00	.00	7,288.49	7,288.49	8,221.00
50039033	INS 6" DI Rosebud Subdivision	99	.00	.00	.00	3,080.70	3,080.70	9,167.00
50039034	INS 3" PVC Rosebud Subdivision	99	.00	.00	.00	4,619.80	4,619.80	9,344.00
50039375	INS 8" DI Hamburg Park Tomhase	10	.00	45.51	45.51	923.85	923.85	13,092.00
50039377	INS 3" PVC Hamburg Park Tomhase	10	.00	585.00	585.00	1,954.05	1,954.05	19,456.00
50039387	INS 16" DI Sharkey Prop Unit 1	10	.00	4,289.14	4,289.14	55,551.91	55,551.91	64,429.00
50039388	INS 8" DI Sharkey Prop Unit 1	10	.00	2,930.67	2,930.67	35,242.52	35,242.52	59,298.00
50039389	INS Hydrnt Sharkey Prop Unit 1	10	.00	1,223.37	1,223.37	11,627.24	11,627.24	1,000.00
50039390	INS 8" DI Pasadena Pt Subd	99	.00	.00	.00	33,071.74	33,071.74	37,366.00
50039415	INS 3" PVC Pasadena Pt Subd	99	.00	.00	.00	5,015.98	5,015.98	5,404.00
50039918	INS 12" DI Coventry (Belmont)	10	.00	1,154.92	1,154.92	19,642.60	19,642.60	48,168.00
50040493	INS 6" FS South Hill Lofts	99	.00	.00	.00	16,682.04	16,682.04	17,452.00
50040690	INS 8" DI Cherry Blossom	10	.00	23,358.11	23,358.11	41,993.99	41,993.99	48,751.00
50040692	INS Hydrant Cherry Blossom	10	.00	1,511.58	1,511.58	3,971.46	3,971.46	7,029.00
50040777	INS 4" DI Prestwick Apts	99	.00	.00	.00	6,991.92	6,991.92	6,195.00
50040782	INS 4" DI Glen @ Lochdale	99	.00	9.34	9.34	1,177.34	1,177.34	2,996.00
50040869	INS 6" FS Lee Tire	99	.00	.00	.00	6,231.18	6,231.18	7,386.00
50041095	INS 4" FS No Coast choppers	99	.00	.00	.00	10,607.44	10,607.44	12,663.00
50041398	INS 8" DI Masterson-Depriset	99	.00	25,493.16	25,493.16	53,349.52	53,349.52	56,981.00
50041399	INS 3" PVC Masterson-Depriset	99	.00	3,872.05	3,872.05	5,453.86	5,453.86	6,412.00
50041620	INS 6" FS UK Peterson Svc Bldg	99	.00	53.14	53.14	9,183.74	9,183.74	1,000.00
50043167	INS 8" DI Oxford Pet-scott Co	10	.00	.00	.00	36.15	36.15	1,000.00
50043171	INS 4" PVC LeeAnn Lane	10	.00	.00	.00	34.54	34.54	1,000.00
50043172	INS 6" FS Elkhorn Road	99	.00	616.93	616.93	10,415.13	10,415.13	10,396.00
50043519	INS 3" PVC Calloway White Rd	99	.00	.00	.00	.00	.00	5,253.00
50043520	INS 4" PVC Calloway White Rd	99	.00	.00	.00	.00	.00	630.00
50043521	Easement - Calloway White Rd	99	.00	.00	.00	.00	.00	.00
50043746	INS 8" FS Young Storage Co	99	.00	123.56	123.56	6,025.59	6,025.59	5,765.00
50044151	INS 8" DI Rollie Bishop Carroll	10	.00	.00	.00	195.96	195.96	.00
50044153	INS 8" DI Beaumont Un 1 Sect 1	10	.00	.00	.00	36.15	36.15	.00
50044156	INS 8" DI Shadybrook Est Unit 2	99	.00	1,998.75	1,998.75	15,312.34	15,312.34	.00
50044157	INS Hydrt Shadybrook Est Unit 2	99	.00	466.67	466.67	3,483.96	3,483.96	.00
50044158	INS 8" DI Masterson-Depriset	99	.00	17,123.79	17,123.79	37,571.37	37,571.37	40,433.00
50044175	INS 8" DI Suites @ Wellington	99	.00	770.10	770.10	7,332.22	7,332.22	6,428.00
50044176	INS 6" FS suites @ Wellington	98	.00	698.21	698.21	.00	.00	6,193.00
50044177	INS 8" DI Day Treatment Facil	10	.00	.00	.00	195.96	195.96	.00
50044180	INS 8" DI Givens Prop Lot 1-2	10	.00	.00	.00	36.15	36.15	.00
50044270	INS 12" DI Scott Co Concrete	10	.00	.00	.00	.00	.00	.00
50044381	INS 12" DI Sunny Slope Farm	10	.00	1.14	1.14	27,110.69	27,110.69	45,513.00
50044382	INS 8" DI Sunny Slope Farm	10	.00	943.38	943.38	23,629.63	23,629.63	45,300.00
50045049	RPL 6" DI Park Ave @ Euclid	99	.00	.00	.00	13,433.20	13,433.20	12,869.00
50045364	INS 4" FS The Lofts @ Gratz Pk	99	.00	488.63	488.63	8,325.07	8,325.07	9,433.00
50046190	INS 12" DI Richardson Prop	99	.00	456.34	456.34	14,026.39	14,026.39	14,834.00
50046191	INS 8" DI Richardson Prop	99	.00	1,409.56	1,409.56	36,998.49	36,998.49	40,710.00
50048036	Accrual Work Order Job 80	10	.00	.00	.00	.00	.00	.00
50050664	INS 4" PVC Wildwood Acres	10	.00	.00	.00	522.83	522.83	.00
50051971	INS 8" DI Spring Hills subd	10	.00	.00	.00	76.06	76.06	.00
50052386	INS 8" DI Hyndamere Apts	10	.00	.00	.00	75.94	75.94	.00

P5548101
BRIDWELC
Page..... 5
Forecast
Achieved
Budget
3,940,000.00 3,948,541.35
Project Cost

American Water Works Company
Individual Project Detail
Processing Option

Company Name.....Kentucky-American Water Co.
Project Name.....Developer/Govt. Contributions
Prj. Manager #:12000047
Strategy code: .00
Committed Cost: .00
Year.....2004
Accounting Period.....:05
Enter 1 or 2 (1-Period, 2-YTD).....:2
Notes (Y-YTD, P-Period).....:Y
Budget Type.....:UA

Date..... 6/17/04
Time.....10:56:25
FIA Date
Completion Date
Project Cost

TO Number	TO Description	TO Status	Prior Year Adj-Current YR	Current Mo Actuals	Total		Total Estimate	Project# Error
					Expenditure	Expenditure		
50055993	INS 8" DS Sett Vill @ Hamburg	10	.00	.00	.00	.00	.00	.00
50056025	INS 12" DI Wat Wind Sub Unit 9	10	.00	.00	.00	.00	.00	.00
50056534	INS 8" DI Rocky Creek Farm	10	.00	.00	.00	.00	.00	.00
50056535	INS 4" DI Rocky Creek Farm	10	.00	.00	.00	.00	.00	.00
50056536	INS 3" PVC Rocky Creek Farm	10	.00	.00	.00	.00	.00	.00
50057152	INS 8" DI Westwood Phase 1	10	.00	.00	.00	.00	.00	.00
50057509	INS 3" PVC Long Leaf Place	10	.00	.00	.00	.00	.00	.00
50059503	INS 8" DI Highland Lakes	10	.00	.00	.00	.00	.00	.00
50059504	INS 4" DI Highland Lakes	10	.00	.00	.00	.00	.00	.00
50059505	INS 3" PVC Highland Lakes	10	.00	.00	.00	.00	.00	.00
50059508	INS 8" DI Gess Property	10	.00	.00	.00	.00	.00	.00
50059509	INS 4" DI Gess Property	10	.00	.00	.00	.00	.00	.00
50059510	INS 3" PVC Gess Property	10	.00	.00	.00	.00	.00	.00
50059590	INS 4" PVC US 127/Frank Clark	99	.00	.00	.00	203,594.00	.00	.00
50017647	INS 4" FS Chrysalis Community	99	.00	.00	.00	7,791.00	.00	.00
50018932	INS 6" FS Immanuel Baptist	99	.00	.00	.00	11,219.00	.00	.00
50019301	INS 6" FS Don Jacobs Body Shop	99	.00	.00	.00	5,085.00	.00	.00
50019673	INS 6" FS The Stadium LLC	99	.00	.00	.00	5,208.00	.00	.00
50020047	INS 4" FS Barlow Office Bldg	99	.00	.00	.00	9,995.00	.00	.00
50020759	Easement Scott Co Fire Dept	98	.00	.00	.00	1,000.00	.00	.00
50023140	INS 6" FS Molinonia House	99	.00	.00	.00	13,520.00	.00	.00
50023703	INS 6" FS Harman Property	99	.00	.00	.00	9,603.00	.00	.00
50051974	INS Hydrant spring Hills Subd	10	.00	.00	.00	.00	.00	.00
50052387	INS Hydrants Wyndmere Apts	10	.00	.00	.00	.00	.00	.00
50052388	INS 6" FS Tates Ck Preab Chrch	10	.00	.00	.00	.00	.00	.00
50052597	INS Hydt Elkhorn Valley Farm	10	.00	.00	.00	.00	.00	.00
50052705	INS Hydrant South Broadway	10	.00	.00	.00	.00	.00	.00
50053366	INS Hydrant Executive Pl North	10	.00	.00	.00	.00	.00	.00
50053371	INS Hydt Doris G Phepa Prop	10	.00	.00	.00	.00	.00	.00
50053649	INS Hydt Bluegrass Aspendale	10	.00	.00	.00	.00	.00	.00
50054313	INS Hydt Stonecrest Off Park	10	.00	.00	.00	.00	.00	.00
50055353	INS Hydent Bryan Sta High Schl	10	.00	.00	.00	.00	.00	.00
50055991	INS 6" FS Wellington Off Bldg	10	.00	.00	.00	.00	.00	.00
50056256	INS Hydt Cherry Bloss Vil Ph 6	10	.00	.00	.00	.00	.00	.00
50056259	INS Hydt Cherry Bloss Vil Thms	10	.00	.00	.00	.00	.00	.00
50056537	INS Hydrants Rocky Creek Farm	10	.00	.00	.00	.00	.00	.00
50057153	INS Hydrant Westwood Phase 1	10	.00	.00	.00	.00	.00	.00
50057171	INS Hydrant Summit Square Ph 2	10	.00	.00	.00	.00	.00	.00
50057511	INS Hydrant Long Leaf Place	10	.00	.00	.00	.00	.00	.00
50058481	INS 6" FS Central Bap Church	10	.00	.00	.00	.00	.00	.00
50058839	INS 6" FS Gold's Gym	10	.00	.00	.00	.00	.00	.00
50059501	INS 4" FS Pi Beta Phi Sorority	10	.00	.00	.00	.00	.00	.00
50045159	REL Hydrnt H506-Washington Ave	10	.00	.00	.00	.00	.00	.00
50058165	REL 6" DI Marcellus/Darley Dr	10	.00	.00	.00	.00	.00	.00

Company Name: Kentucky-American Water Co.
Project Name: Network - Replace/Renew
Project Manager: William F. White
Strategy Description: 50% NA-RR01 W Required Relocations (not reimburse)

Year: 2004
Total Balance History: 501,000.00
Pr. Yr. Adj: 3,370.00
TO Status: 99

Actuals in Current Yr: 8,370.00
Current Yr Actuals: 105,191.73
Prior Year Actuals: 26,297.93
Adj-Current Yr: 3,370.00

Current Yr Expenditures: 126,630.00
Total Expenditure: 175,000.00
Budget: 175,000.00
Variance: 48,370.00

Current Yr Expenditures: 31,657.50
Total Expenditure: 43,750.00
Budget: 43,750.00
Variance: 12,092.50

Current Yr Expenditures: 26,297.93
Total Expenditure: 31,657.50
Budget: 31,657.50
Variance: 842.50

Current Yr Expenditures: 52,595.86
Total Expenditure: 63,315.00
Budget: 63,315.00
Variance: 24,185.00

Current Yr Expenditures: 8,247.76
Total Expenditure: 8,247.76
Budget: 8,247.76
Variance: 13,248.00

Current Yr Expenditures: 120.46
Total Expenditure: 120.46
Budget: 120.46
Variance: 40,096.00

Current Yr Expenditures: 279.97
Total Expenditure: 279.97
Budget: 279.97
Variance: 20,178.00

Year	Total Balance History	Pr. Yr. Adj.	Prior Year			Current Yr			Year to Date Charges			Current Year Forecast			Total Project Forecast		
			Actuals	in Current Yr	Adjustments	Actuals	Current Yr	Expenditures	Actuals	Expenditure	Budget	Variance	Expenditure & Forecast	Budget	Variance	Expenditure & Forecast	Budget
2004	501,000.00	3,370.00	1,608.52	36,021.48	16,098.41	53,175.03	51,923.38	175,000.00	126,630.00	175,000.00	48,370.00	497,630.00	501,000.00	3,370.00	44,000.00	80,000.00	81,000.00
Strategy 25% NA-PP01 W Performance Failure			.00	842.50	26,297.93	31,657.50	43,750.00	43,750.00	31,657.50	43,750.00	12,092.50	124,407.50	125,250.00	842.50	125,250.00	125,250.00	125,250.00
Strategy 25% NA-PP01 W Poor Physical Condition			.00	842.50	26,297.93	31,657.50	43,750.00	43,750.00	31,657.50	43,750.00	12,092.50	124,407.50	125,250.00	842.50	125,250.00	125,250.00	125,250.00
Strategy 50% NA-RR01 W Required Relocations (not reimburse)			.00	1,685.00	52,595.86	63,315.00	87,500.00	87,500.00	63,315.00	87,500.00	24,185.00	249,915.00	250,500.00	1,685.00	250,500.00	250,500.00	250,500.00
Strategy 24% Valve 18270			.00	8,247.76	8,247.76	8,247.76	8,247.76	8,247.76	8,247.76	8,247.76	13,248.00	13,248.00	13,248.00	13,248.00	13,248.00	13,248.00	13,248.00
Strategy 8" DI Wellington Myrtrinity			.00	355.17	1,699.99	212.76	212.76	212.76	355.17	1,699.99	21,413.00	21,413.00	21,413.00	21,413.00	21,413.00	21,413.00	21,413.00
Strategy 8" Valve 3547 6 SITS			.00	22.52	109.64	109.64	109.64	109.64	22.52	109.64	16,091.00	16,091.00	16,091.00	16,091.00	16,091.00	16,091.00	16,091.00
Strategy 8" DI Bryan Station Road			.00	240.46	9,578.51	9,578.51	9,578.51	9,578.51	240.46	9,578.51	65,509.00	65,509.00	65,509.00	65,509.00	65,509.00	65,509.00	65,509.00
Strategy 16" DI Wydamere Subdiv			.00	1,223.69	2,492.81	2,492.81	2,492.81	2,492.81	1,223.69	2,492.81	1,150.00	1,150.00	1,150.00	1,150.00	1,150.00	1,150.00	1,150.00
Strategy 8" DI Versailles used			.00	.00	.00	.00	.00	.00	.00	.00	92,895.00	92,895.00	92,895.00	92,895.00	92,895.00	92,895.00	92,895.00
Strategy Owen Co KY 22 Reloca-			.00	8,247.76	8,247.76	8,247.76	8,247.76	8,247.76	8,247.76	8,247.76	13,248.00	13,248.00	13,248.00	13,248.00	13,248.00	13,248.00	13,248.00
Strategy 8" DI Severn uep			.00	.00	.00	.00	.00	.00	.00	.00	13,777.00	13,777.00	13,777.00	13,777.00	13,777.00	13,777.00	13,777.00
Strategy 8" DI Brown Avenue			.00	.00	120.46	120.46	120.46	120.46	.00	120.46	40,096.00	40,096.00	40,096.00	40,096.00	40,096.00	40,096.00	40,096.00
Strategy 3" PVC ClearMtr @ Fiddler			.00	.00	279.97	279.97	279.97	279.97	.00	279.97	20,178.00	20,178.00	20,178.00	20,178.00	20,178.00	20,178.00	20,178.00
Strategy 6" PVC 1202 Old Oxford Rd			.00	1,329.48	4,003.20	4,003.20	4,003.20	4,003.20	1,329.48	4,003.20	12,594.00	12,594.00	12,594.00	12,594.00	12,594.00	12,594.00	12,594.00
Strategy 6" DI Providence Ln			.00	3,009.10	41,436.26	41,436.26	41,436.26	41,436.26	3,009.10	41,436.26	44,616.00	44,616.00	44,616.00	44,616.00	44,616.00	44,616.00	44,616.00
Strategy 8" DI Rockwell Road			.00	22.48	2,820.07	2,820.07	2,820.07	2,820.07	22.48	2,820.07	14,910.00	14,910.00	14,910.00	14,910.00	14,910.00	14,910.00	14,910.00
Strategy 24" Valve 18270			.00	11,874.63	15,394.75	15,394.75	15,394.75	15,394.75	11,874.63	15,394.75	2,075.16	2,075.16	2,075.16	2,075.16	2,075.16	2,075.16	2,075.16
Strategy DES Leescom MOH Rd/Bridge			.00	2,075.16	2,075.16	2,075.16	2,075.16	2,075.16	2,075.16	2,075.16	620.53	620.53	620.53	620.53	620.53	620.53	620.53
Strategy 8" DI Open Main Capitaliz			.00	113.04	113.04	113.04	113.04	113.04	113.04	113.04	113.04	113.04	113.04	113.04	113.04	113.04	113.04
Strategy 8" DI Open Main Capitaliz			.00	161.33	164.02	164.02	164.02	164.02	161.33	164.02	164.02	164.02	164.02	164.02	164.02	164.02	164.02
Strategy 3" PVC Open Main Capitaliz			.00	160.86	163.37	163.37	163.37	163.37	160.86	163.37	163.37	163.37	163.37	163.37	163.37	163.37	163.37
Strategy 6" DI Open Main Capitaliz			.00	357.18	454.85	454.85	454.85	454.85	357.18	454.85	454.85	454.85	454.85	454.85	454.85	454.85	454.85
Strategy 12" DI Marshall Property			.00	335.02	5,457.68	5,457.68	5,457.68	5,457.68	335.02	5,457.68	5,113.00	5,113.00	5,113.00	5,113.00	5,113.00	5,113.00	5,113.00
Strategy 8" DI Marshall Property			.00	414.17	6,747.12	6,747.12	6,747.12	6,747.12	414.17	6,747.12	6,321.00	6,321.00	6,321.00	6,321.00	6,321.00	6,321.00	6,321.00
Strategy 4" DI Marshall Property			.00	45.47	740.78	740.78	740.78	740.78	45.47	740.78	740.78	740.78	740.78	740.78	740.78	740.78	740.78
Strategy 3" PVC Marshall Property			.00	98.15	1,598.98	1,598.98	1,598.98	1,598.98	98.15	1,598.98	1,498.00	1,498.00	1,498.00	1,498.00	1,498.00	1,498.00	1,498.00
Strategy 6" DI Sheridan Drive			.00	21.46	314.70	314.70	314.70	314.70	21.46	314.70	19,129.00	19,129.00	19,129.00	19,129.00	19,129.00	19,129.00	19,129.00
Strategy 8" DI Spiegel St Main Relo			.00	120.38	120.38	120.38	120.38	120.38	120.38	120.38	120.38	120.38	120.38	120.38	120.38	120.38	120.38
Strategy BlktMnRep-2" Lexington			.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00
Strategy BlktMnRep-2.5" Lexington			.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00
Strategy BlktMnRep-4" Lexington			.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00
Strategy BlktMnRep-6" Lexington			.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00	.00

Date: 6/17/04
Time: 10:56:25
Page: 6

P5548101
BRIDMELC
Page.....: 11
Achieved

American Water Works Company
Individual Project Detail

Processing Option
Year.....:2004
Accounting Period.....:05
Enter 1 or 2 (1=Period, 2=YTD).....:2
Notes (Y-YTD, P-Period).....:Y
Budget Type.....:NA

Company Name.....:Kentucky-American Water Co.
Project Name.....:Hydrants New
Project Manager Name:White, William F.
Strategy Description:
Committed Cost: .00

PIA Date
Completion Date
Project Cost

Budget.....: 260,000.00
Forecast.....: 260,000.00

Current Yr Expenditure
Total Expenditure
Project# Error

TO Number TO Description TO Status

Prior Year
Adj-Current Yr
Current Mo
Actuals

TO Number	TO Description	TO Status	Prior Year Adj-Current Yr	Current Mo Actuals	Current Yr Expenditure	Total Expenditure	Total Estimate	Project# Error
50048040	Accrual Work Order Job 84	10	.00	.00	12,428.99	12,428.99	.00	
50051861	INS Hydrants Bob-O-Link/Mock-	99	.00	.00	.00	.00	30,256.00	
50058981	INS 8" DI Pasadena Pt Subd	99	.00	.00	.00	.00	.00	
50044179	INS Hydrant Day Treatment Facil	10	.00	.00	.00	.00	.00	
50019672	INS Hydt Scott Co Fire Dept	98	.00	.00	.00	.00	1,000.00	
50031448	INS Hydrant Monarch Place Ph 3	99	.00	.00	.00	.00	3,181.00	
50044152	INS Hydt Rollie Blahp Carroll	10	.00	.00	.00	.00	.00	
50044154	INS Hydt Beaumont Un 1 Sect 1	10	.00	.00	.00	.00	.00	
50052706	INS Hydrant South Broadway	10	.00	.00	.00	.00	.00	
50053362	INS Hydt Dotson Prop-Spurr Rd	10	.00	.00	.00	.00	.00	
50053365	INS Hydrant Executive Pl North	10	.00	.00	.00	.00	.00	
50053368	INS Hydt West Wind Sub Unit 9	10	.00	.00	.00	.00	.00	
50053370	INS Hydt Doris C Phelps Prop	10	.00	.00	.00	.00	.00	
50053648	INS Hydt Bluegrass Apendale	10	.00	.00	.00	.00	.00	
50055352	INS Hydrnt Bryan Sta High Schl	10	.00	.00	.00	.00	.00	
50057510	INS Hydrant Long Leaf Place	10	.00	.00	.00	.00	.00	
50057781	INS Hydrants Military Pike	10	.00	.00	.00	.00	.00	
50058166	INS Hydt Maxwell/Darley Dr	10	.00	.00	.00	.00	.00	
50059507	INS Hydrants Highland Lakes	10	.00	.00	.00	.00	.00	
50059512	INS Hydrants Gees Property	10	.00	.00	.00	.00	.00	

Date...: 6/17/04
Time...:10:56:25

American Water works Company
Individual Project Detail

P5548101
BRIDWELC
Page...: 17

Processing Option
Year.....:2004
Accounting Period.....:05
Enter 1 or 2 (1-Period, 2-YTD)....:2
Notes (Y-YTD, P-Period).....:Y
Budget Type.....:NA

Company Name.....:Kentucky-American Water Co.
Project Name.....:Offices & Operations Centers
Project Manager Name:Bridwell, Linda C.
Strategy Description:
Committed Cost: .00

PIA Date
Completion Date
Project Cost
Budget
Forecast
Achieved
9,185.54
50,000.00
50,000.00
50,000.00
9,185.54

Year	Total Balance History	Pr. Yr. Adj.	Prior Years			Year to Date Charges			Current Year Forecast			Total Project Forecast		
			Actuals	in Current YR	Adjustments	Actuals	Expenditure	Budget	Variance	Expenditure & Forecast	Budget	Variance	Expenditure & Forecast	Budget
			Period 01	Period 02	Period 03	Period 04	Period 05	Period 06	Period 07	Period 08	Period 09	Period 10	Period 11	Period 12
2004	50,000.00	.00	.00	.00	9,185.54	40,000.00	40,000.00	.00	50,000.00	50,000.00	.00	50,000.00	50,000.00	.00

TO Number	TO Description	TO Status	Prior Year		Current Yr		Total		Project#
			Adj-Current YR	Actuals	Expenditure	Expenditure	Expenditure	Error	
50048046	Accrual Work Order Job 90	10	.00	.00	30,814.46	30,814.46	0	0	
50056497	INS Security Barriers @ KRS	10	.00	755.00	755.00	755.00	10,506.00	10,506.00	
50056498	INS Security Barriers @ RRS	10	.00	8,430.54	8,430.54	8,430.54	10,506.00	10,506.00	

Date: 6/17/04
Time: 10:56:25
Company # : 00012
Project # : 12020094
Prj. Manager # : 12000128
Strategy Code :
Committed Cost : .00

American Mater Works Company
Individual Project Detail
Processing Option

Year : 2004
Accounting Period : 05
Enter 1 or 2 (1=Period, 2=YTD) : 2
Notes (Y=YTD, P=Period) : Y
Budget Type : 0A

Company Name : Kentucky-American Water Co.
Project Name : Process Plant - Additions
Project Manager Name : Bridgwell, Linda C.
Strategy Description :

PIA Date
Completion Date
Project Cost

P5548101
BRIDWELC
Page : 21
Achieved
Forecast
Budget
20,000.00
20,000.00
14,097.82

Year	Prior Years			Year to Date Charges			Current Year Forecast			Total Project Forecast		
	Actuals	Adjustments in Current Yr	Actuals	Expenditure	Budget	Variance	Expenditure & Forecast	Budget	Variance	Expenditure & Forecast	Budget	Variance

Year	Total Balance History	Pr. Yr. Adj.	Period 01	Period 02	Period 03	Period 04	Period 05	Period 06	Period 07	Period 08	Period 09	Period 10	Period 11	Period 12
2004	0.00	.00	5,368.92	1,271.61	1,524.03	5,874.92	3,260.52	3,000.00	.00	.00	.00	.00	.00	.00

TO Number	TO Description	TO Status	Prior Year		Current Yr		Total Expenditure	Total Estimates	Project# Error
			Adj-Current Yr	Actuals	Current Yr Expenditure	Expenditure			
50007978	PUR FireTech Payment Agent	99	.00	.00	.00	.00	2,574.00		
50028846	PUR WQ Model - Distribution	10	.00	358.34	13,894.16	13,894.16	11,999.00		
50036661	INS Crushed Stone Road	99	.00	.00	203.66	203.66	15,374.00		
50048050	Accrual Work Order Job 94	10	.00	.00	2,902.18	2,902.18	.00		

Strategy 100% RC-CG01 W Company Goals: Partnership, Sec. Sta

Date...: 6/17/04
Time...: 10:56:25

American Water Works Company
Individual Project Detail

P5548101
BRIDGELC
Page...: 23

Company #: 00012
Project #: 12020096
Prj. Manager #: 40001899
Strategy Code.:
Committed Cost: .00

Company Name: Kentucky-American Water Co.
Project Name: Tank Rehabilitation/Painting
Project Manager Name: Not Applicable
Strategy Description:

PROCESSING OPTION

Year: 2004
Accounting Period: 05
Enter 1 or 2 (1=Period, 2=YTD): 2
Notes (Y=TD, P=Period): Y
Budget Type: N/A

PIA Date
Completion Date
Project Cost

Budget Forecast
Budget Forecast
Budget Forecast

TO Number	TO Description	TO Status	Prior Years		Year To Date Charges		Current Year Forecast		Total Project Forecast	
			Actuals	Adjustments in Current YR	Actuals	Expenditure	Expenditure	Variance	Expenditure & Forecast	Variance
50048052	Accrual Work Order Job 86	10	.00	.00	.00	.00	.00	.00	.00	.00

TO Number TO Description TO Status

50048052 Accrual Work Order Job 86 10

Current Yr Expenditure Total Expenditure Error

.00 .00 .00 .00

Total Estimate Error

.00 .00