



PROJECT NAME: OHIO COUNTY RAW WATER INTAKE

FOUR WEEK LOOK AHEAD SCHEDULE

OWNER NAME: OHIO COUNTY WATER DISTRICT

ENGINEER NAME: WAUFORD

BEGINNING WEEK OF: 7/15/2024

■ WEATHER DAY
■ LIMITED WORK DAY
■ NONWORKING DAY

S - START ACTIVITY
 X - ACTIVITY
 F - FINISH ACTIVITY

E - ESTIMATED START
 EF - ESTIMATED FINISH
 P - PAUSE ACTIVITY
 R - RESUME

SUB. SUPPLIER, OR CREW	STATION OR LOCATION	RESPONSIBLE PARTY	ACTIVITY	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	NOTES			
				7/15	7/16	7/17	7/18	7/19	7/20	7/21	7/22	7/23	7/24	7/25	7/26	7/27	7/28	7/29	7/30	7/31	8/1	8/2	8/3	8/4		8/5	8/6	8/7
GARNEY CREW ACTIVITIES																												
LAND CREW	GREEN RIVER	GARNEY	INSTALL 20" DIP FROM CHECK DAM TO VALVE VAULT	X	X	X	X	X	X		X	X	X															
LAND CREW	GREEN RIVER	GARNEY	INSTALL 4" DIP FROM BEND TO COMPRESSOR BUILDING											X	X	X												
LAND CREW	GREEN RIVER	GARNEY	FINISH BACKFILLING/BANK STABILIZATION														X	X	X									
LAND CREW	GREEN RIVER	GARNEY	BACKFILL VALVE VAULT AND PULL SHEETS																	X	X	X			X	X	X	
MARINE CREW	GREEN RIVER	GARNEY	INSTALL VALVE STEM GUIDES AND VALVE STEM																			X	X			X	X	
SUBCONTRACTORS																												
SUBCONTRACTORS	GREEN RIVER	TEM GROUP	FINISH INSTALLING AIR BURST SYSTEM FINISH, TEST & STARTUP															X	X	X	X	X						
DELIVERIES																												
ADMINISTRATION																												
NOTIFICATIONS																												
NOTES / COMMENTS :																												