

ID	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Actual Start	Actual Finish
1	Ohio County Raw Water Intake Project	317 days	Wed 5/21/23	Mon 9/9/24			Wed 5/21/23	NA
2	MFP	0 days	Mon 10/2/23	Mon 10/2/23			Mon 10/2/23	Mon 10/2/23
3	Submittals	125 days	Wed 5/21/23	Wed 11/22/23			Wed 5/21/23	Wed 11/22/23
4	DIP Submittal	48 days	Wed 5/21/23	Fri 8/4/23			Wed 5/21/23	Fri 8/4/23
5	Microscope Submittal	2 days	Tue 10/24/23	Wed 10/25/23			Tue 10/24/23	Wed 10/25/23
6	Screen and Compressor Package Submittal	6 days	Fri 7/28/23	Fri 8/4/23			Fri 7/28/23	Fri 8/4/23
7	Underwater Support Submittal	6 days	Tue 10/3/23	Tue 10/10/23			Tue 10/3/23	Tue 10/10/23
8	Stairs, Handrail Submittal	7 days	Wed 11/8/23	Thu 11/15/23			Wed 11/8/23	Thu 11/15/23
9	Hatch Manhole Anchors Submittal	7 days	Wed 11/8/23	Thu 11/15/23			Wed 11/8/23	Thu 11/15/23
10	Valve Submittal	6 days	Thu 9/21/23	Thu 9/28/23			Thu 9/21/23	Thu 9/28/23
11	Expansion Joint Submittal	5 days	Tue 10/3/23	Mon 10/9/23			Tue 10/3/23	Mon 10/9/23
12	Fittings, NIG, Supply House Submittal	5 days	Tue 10/3/23	Mon 10/9/23			Tue 10/3/23	Mon 10/9/23
13	Concrete Submittal	8 days	Tue 10/24/23	Thu 11/1/23			Tue 10/24/23	Thu 11/1/23
14	Stone Submittal	4 days	Wed 11/8/23	Mon 11/12/23			Wed 11/8/23	Mon 11/12/23
15	Shoring Submittal	22 days	Tue 10/24/23	Wed 11/22/23			Tue 10/24/23	Wed 11/22/23
16	Precast, RCP & headwall Submittal	2 days	Fri 10/6/23	Mon 10/9/23			Fri 10/6/23	Mon 10/9/23
17	Rubber Submittal	3 days	Thu 10/5/23	Mon 10/9/23			Thu 10/5/23	Mon 10/9/23
18	Material Delivery	215 days	Mon 8/7/23	Tue 6/18/24			Mon 8/7/23	Tue 6/18/24
19	DIP Flow Ring	77 days	Mon 8/7/23	Tue 11/21/23			Mon 8/7/23	Tue 11/21/23
20	DIP Flare Lock	77 days	Mon 8/7/23	Tue 11/21/23			Mon 8/7/23	Tue 11/21/23
21	Compressor Package	96 days	Mon 8/7/23	Fri 12/22/23			Mon 8/7/23	Fri 12/22/23
22	Screens	96 days	Mon 8/7/23	Fri 12/22/23			Mon 8/7/23	Fri 12/22/23
23	Underwater Support	43 days	Wed 10/11/23	Tue 11/21/23			Wed 10/11/23	Tue 11/21/23
24	Stairs, Handrail	82 days	Wed 10/11/23	Thu 2/15/24			Wed 10/11/23	Thu 2/15/24
25	Hatch, Manhole Anchors	16 days	Mon 11/27/23	Wed 12/20/23			Mon 11/27/23	Wed 12/20/23
26	Valves	64 days	Fri 9/28/23	Fri 12/1/23			Fri 9/28/23	Fri 12/1/23
27	Expansion Joints	45 days	Tue 10/10/23	Wed 12/13/23			Tue 10/10/23	Wed 12/13/23
28	Fittings, NIG, Supply House	34 days	Tue 10/10/23	Tue 11/28/23			Tue 10/10/23	Tue 11/28/23
29	Shoring	0 days	Thu 11/2/23	Thu 11/2/23			Thu 11/2/23	Thu 11/2/23
30	Precast, RCP & Headwall	168 days	Tue 10/2/23	Tue 6/18/24			Tue 10/2/23	Tue 6/18/24
31	Rubber	26 days	Tue 10/2/23	Tue 11/4/23			Tue 10/2/23	Tue 11/4/23
32	Valve Vault Construction	219 days	Mon 10/16/23	Mon 9/9/24			Mon 10/16/23	NA
33	Mobilization	3 days	Mon 10/16/23	Wed 10/18/23		Garney	Mon 10/16/23	Wed 10/18/23
34	Install Sheets and Wharfer System in Dirt, Excavate	19 days	Thu 10/19/23	Tue 11/14/23		Garney	Thu 10/19/23	Tue 11/14/23
35	Excavate and Install Liner Plate in Rack	56 days	Wed 11/15/23	Wed 2/14/24		Garney	Wed 11/15/23	Wed 2/14/24
36	Four Mat Mat and Floor Slab	0 days	Wed 2/14/24	Wed 2/14/24		Garney	Wed 2/14/24	Wed 2/14/24
37	Install Base Section - Valve Vault	5 days	Thu 2/15/24	Wed 2/21/24		Garney	Thu 2/15/24	Wed 2/21/24
38	Four Concrete Walls around Base Section & Backfill	19 days	Fri 2/23/24	Thu 3/21/24		Garney	Fri 2/23/24	Thu 3/21/24
39	Install Valves	1 day	Thu 3/21/24	Thu 3/21/24		Garney	Thu 3/21/24	Thu 3/21/24
40	Stack Out Valve Vault and Backfill Top of Liner Plate	4 days	Mon 3/25/24	Thu 3/28/24		Garney	Mon 3/25/24	Thu 3/28/24
41	Install Anchor Straps & Backfill Pull Sheets	5 days	Thu 3/21/24	Wed 6/7/24	60	Garney	NA	NA
42	Install Valve Stem Guides, and Valve Stems	3 days	Tue 6/8/24	Mon 6/24/24	41	Garney	NA	NA
43	Install RCP Culvert and Headwall	1 day	Tue 6/11/24	Tue 6/11/24	42	Garney	NA	NA
44	Install Misc. Metals and Grade Site	5 days	Wed 6/13/24	Tue 6/25/24	43	Garney	NA	NA
45	Construct Wire Saw Platform	1 day	Fri 6/21/24	Fri 6/21/24	61	Garney	NA	NA
46	Setup (1) Wire Saw Systems	1 day	Mon 6/24/24	Mon 6/24/24	45	Garney, Diving Sub, W	NA	NA
47	Cut and Cap Existing 16" Inlet (sub-equipment)	1 day	Tue 6/27/24	Tue 6/27/24	46	Garney, Diving Sub, W	NA	NA
48	Install Fencing & Gate	4 days	Wed 6/27/24	Mon 6/24/24	63	Fence Sub	NA	NA
49	Install 20" & 4" Underground Piping	109 days	Mon 6/24/24	Fri 7/26/24			Mon 6/24/24	NA
50	Install 20" & 4" Iron Over	73 days	Mon 6/24/24	Wed 6/26/24		Garney Marine	Mon 6/24/24	Wed 6/26/24
51	Ohio County Job Shutdown - JRE	5 days	Mon 6/28/24	Fri 5/9/24			Mon 6/28/24	Fri 5/9/24
52	Install 20" DIP (Same Ditch) to Check Dam	20 days	Thu 6/20/24	Wed 7/24/24	50	Garney	Thu 6/20/24	NA
53	Install 4" DIP Min. Cover to Compressor Building	2 days	Thu 7/25/24	Fri 7/26/24	52	Garney	NA	NA
54	Air Compressor Package Installation	2 days	Tue 3/19/24	Wed 3/20/24		Electrical Sub	Tue 3/19/24	Wed 3/20/24
55	Air Compressor Package Start-up	5 days	Mon 7/29/24	Fri 8/2/24		Electrical Sub, Garney	Mon 7/29/24	NA
56	Marine Work	187 days	Mon 11/19/23	Thu 6/23/24			Mon 11/19/23	NA
57	Mobilization and Setup	8 days	Mon 11/19/23	Wed 11/22/23		Garney Marine	Mon 11/19/23	Wed 11/22/23
58	Microscope Installation	23 days	Mon 11/27/23	Mon 1/8/24	57	Garney Marine	Mon 11/27/23	Mon 1/8/24
59	Install Microscope Top Hats, Screen and Frame Installation	32 days	Tue 1/8/24	Wed 2/14/24	58	Garney Marine	Tue 1/8/24	Wed 2/14/24
60	Rip Rap Bank	1 days	Mon 7/29/24	Wed 7/31/24	55	Garney	NA	NA
61	Demobilization - Pull and Loadout Barges	2 days	Wed 2/21/24	Thu 2/21/24	64	Garney	NA	NA
62	Demolish Existing Valve Platform	0 days	Sat 6/21/24	Sat 6/21/24		Garney	Sat 6/21/24	Sat 6/21/24
63	Clean-up	5 days	Wed 6/26/24	Tue 6/24/24	47	Garney	NA	NA
64	Demobilize	2 days	Wed 6/4/24	Thu 6/5/24	63	Garney	NA	NA