

Daily Construction Report

Project: Bracken Industrial Park
Location: Bracken County, Kentucky
Engineer: Bluegrass Engineering
Contractor: G & W Construction

DATE: 5-28-24

Equipment On Site			
Type	No.	Model	Manuf
Loader			
Trencher			
Hoe Ram			
Excavator	2		
Dump Truck			
Dozer	1		
Skid Steer			
Backhoe	1		
Bore Machine			
Roller			

Personnel On Site		
Type	No.	Comment
Site Super	1	
Laborers	3	
Operators	2	

Weather			
Time		Temp	Condition
Morning	7:00	57	sunny
Afternoon	5:00	70	sunny
Note:			

General Contractor Work Activities:

G & W Construction placed 40' of 16" steel casing by bore sta. 26+60 – 27+00.

Subcontractor Work Activities

Problems and Comment

Visitors to Site:

Bid Schedule Item, Daily Quantities

16" Steel Casing by bore – 40'

Resident Project Representative: Dale R. Liles

Daily Construction Report

Project: Bracken Industrial Park
Location: Bracken County, Kentucky
Engineer: Bluegrass Engineering
Contractor: G & W Construction

DATE: 5-29-24

Equipment On Site			
Type	No.	Model	Manuf
Loader			
Trencher			
Hoe Ram			
Excavator	2		
Dump Truck			
Dozer	1		
Skid Steer			
Backhoe	1		
Bore Machine			
Roller			

Personnel On Site		
Type	No.	Comment
Site Super	1	
Laborers	3	
Operators	2	

Weather			
Time	Temp	Condition	
Morning	7:00	54	cloudy
Afternoon	5:00	65	cloudy
Note:			

General Contractor Work Activities:

G & W Construction placed 1800' of 8" PVC SDR-17 sta. 28+00 – 46+00.

Subcontractor Work Activities

Problems and Comment

Visitors to Site:

Bid Schedule Item, Daily Quantities

8" PVC SDR-17 – 1800'

Resident Project Representative: Dale R. Liles

Daily Construction Report

Project: Bracken Industrial Park
Location: Bracken County, Kentucky
Engineer: Bluegrass Engineering
Contractor: G & W Construction

DATE: 5-30-24

Equipment On Site			
Type	No.	Model	Manuf
Loader			
Trencher			
Hoe Ram			
Excavator	2		
Dump Truck			
Dozer	1		
Skid Steer			
Backhoe	1		
Bore Machine			
Roller			

Personnel On Site		
Type	No.	Comment
Site Super	1	
Laborers	3	
Operators	2	

Weather			
Time		Temp	Condition
Morning	7:00	53	sunny
Afternoon	5:00	74	sunny
Note:			

General Contractor Work Activities:

G & W Construction placed 500' of 8" PVC SDR-17 sta. 46+00 – 51+00.

Subcontractor Work Activities

Problems and Comment

Visitors to Site:

Bid Schedule Item, Daily Quantities

8" PVC SDR-17 – 500'

Resident Project Representative: Dale R. Liles

Daily Construction Report

Project: Bracken Industrial Park
Location: Bracken County, Kentucky
Engineer: Bluegrass Engineering
Contractor: G & W Construction

DATE: 6-3-24

Equipment On Site			
Type	No.	Model	Manuf
Loader			
Trencher			
Hoe Ram			
Excavator	2		
Dump Truck			
Dozer	1		
Skid Steer			
Backhoe	1		
Bore Machine			
Roller			

Personnel On Site		
Type	No.	Comment
Site Super	1	
Laborers	3	
Operators	2	

Weather			
Time		Temp	Condition
Morning	7:00	61	cloudy
Afternoon	5:00	80	sunny
Note:			

General Contractor Work Activities:

G & W Construction placed 960' of 8" PVC SDR-17 sta. 15+00 – 24+60.

Subcontractor Work Activities

Problems and Comment

Visitors to Site:

Bid Schedule Item, Daily Quantities

8" PVC SDR-17 – 960'

Resident Project Representative: Dale R. Liles

Daily Construction Report

Project: Bracken Industrial Park
Location: Bracken County, Kentucky
Engineer: Bluegrass Engineering
Contractor: G & W Construction

DATE: 6-4-24

Equipment On Site			
Type	No.	Model	Manuf
Loader			
Trencher			
Hoe Ram			
Excavator	2		
Dump Truck			
Dozer	1		
Skid Steer			
Backhoe	1		
Bore Machine			
Roller			

Personnel On Site		
Type	No.	Comment
Site Super	1	
Laborers	3	
Operators	2	

Weather			
Time		Temp	Condition
Morning	7:00	64	cloudy
Afternoon	5:00	85	sunny
Note:			

General Contractor Work Activities:

G & W Construction placed 800' of 8" PVC SDR-17 sta. 10+30 – 15+00.

Subcontractor Work Activities

Problems and Comment

Visitors to Site:

Bid Schedule Item, Daily Quantities

8" PVC SDR-17 – 800'

Resident Project Representative: Dale R. Liles

Daily Construction Report

Project: Bracken Industrial Park
Location: Bracken County, Kentucky
Engineer: Bluegrass Engineering
Contractor: G & W Construction

DATE: 6-5-24

Equipment On Site			
Type	No.	Model	Manuf
Loader			
Trencher			
Hoe Ram			
Excavator	2		
Dump Truck			
Dozer	1		
Skid Steer			
Backhoe	1		
Bore Machine			
Roller			

Personnel On Site		
Type	No.	Comment
Site Super	1	
Laborers	3	
Operators	2	

Weather			
Time		Temp	Condition
Morning	7:00	66	cloudy
Afternoon	5:00	78	sunny
Note:			

General Contractor Work Activities:

G & W Construction worked on clean-up.

Subcontractor Work Activities

Problems and Comment

Visitors to Site:

Bid Schedule Item, Daily Quantities

Resident Project Representative: Dale R. Liles

Daily Construction Report

Project: Bracken Industrial Park
Location: Bracken County, Kentucky
Engineer: Bluegrass Engineering
Contractor: G & W Construction

DATE: 6-10-24

Equipment On Site			
Type	No.	Model	Manuf
Loader			
Trencher			
Hoe Ram			
Excavator	2		
Dump Truck			
Dozer	1		
Skid Steer			
Backhoe	1		
Bore Machine			
Roller			

Personnel On Site		
Type	No.	Comment
Site Super	1	
Laborers	3	
Operators	2	

Weather			
Time	Temp	Temp	Condition
Morning	7:00	57	cloudy
Afternoon	5:00	73	sunny
Note:			

General Contractor Work Activities:

G & W Construction worked on clearing of right -of-way.

Subcontractor Work Activities

Problems and Comment

Visitors to Site:

Bid Schedule Item, Daily Quantities

Resident Project Representative: Dale R. Liles

Daily Construction Report

Project: Bracken Industrial Park
Location: Bracken County, Kentucky
Engineer: Bluegrass Engineering
Contractor: G & W Construction

DATE: 6-11-24

Equipment On Site			
Type	No.	Model	Manuf
Loader			
Trencher			
Hoe Ram			
Excavator	2		
Dump Truck			
Dozer	1		
Skid Steer			
Backhoe	1		
Bore Machine			
Roller			

Personnel On Site		
Type	No.	Comment
Site Super	1	
Laborers	3	
Operators	2	

Weather			
	Time	Temp	Condition
Morning	7:00	50	cloudy
Afternoon	5:00	75	sunny
Note:			

General Contractor Work Activities:

G & W Construction placed 680' of 8" PVC SDR-17 sta. 54+60 – 61+40.

Subcontractor Work Activities

Problems and Comment

Visitors to Site:

Bid Schedule Item, Daily Quantities

8" PVC SDR-17 – 680'

Resident Project Representative: Dale R. Liles

Daily Construction Report

Project: Bracken Industrial Park
Location: Bracken County, Kentucky
Engineer: Bluegrass Engineering
Contractor: G & W Construction

DATE: 6-12-24

Equipment On Site			
Type	No.	Model	Manuf
Loader			
Trencher			
Hoe Ram			
Excavator	2		
Dump Truck			
Dozer	1		
Skid Steer			
Backhoe	1		
Bore Machine			
Roller			

Personnel On Site		
Type	No.	Comment
Site Super	1	
Laborers	3	
Operators	2	

Weather			
Time		Temp	Condition
Morning	7:00	54	sunny
Afternoon	5:00	80	sunny
Note:			

General Contractor Work Activities:

G & W Construction placed 220' of 8" PVC SDR-17 sta. 46+00 – 48+20, 1 – Fire Hydrant sta. 48+00, and 1 – Leak Detection Meter sta. 48+20.

Subcontractor Work Activities

Problems and Comment

Visitors to Site:

Bid Schedule Item, Daily Quantities

8" PVC SDR-17 – 220'
 Fire Hydrant - 1
 Leak Detection Meter - 1

Resident Project Representative: Dale R. Liles

Daily Construction Report

Project: Bracken Industrial Park
Location: Bracken County, Kentucky
Engineer: Bluegrass Engineering
Contractor: G & W Construction

DATE: 6-13-24

Equipment On Site			
Type	No.	Model	Manuf
Loader			
Trencher			
Hoe Ram			
Excavator	2		
Dump Truck			
Dozer	1		
Skid Steer			
Backhoe	1		
Bore Machine			
Roller			

Personnel On Site		
Type	No.	Comment
Site Super	1	
Laborers	3	
Operators	2	

Weather			
Time		Temp	Condition
Morning	7:00	59	sunny
Afternoon	5:00	85	sunny
Note:			

General Contractor Work Activities:

G & W Construction placed 100' of 8" PVC SDR-17 sta. 53+60 – 54+60, and 60' of 12" Steel Casing by open cut.

Subcontractor Work Activities

Problems and Comment

Visitors to Site:

Bid Schedule Item, Daily Quantities

8" PVC SDR-17 – 100'
 12" Steel Casing open cut – 60'

Resident Project Representative: Dale R. Liles

Daily Construction Report

Project: Bracken Industrial Park
Location: Bracken County, Kentucky
Engineer: Bluegrass Engineering
Contractor: G & W Construction

DATE: 6-17-24

Equipment On Site			
Type	No.	Model	Manuf
Loader			
Trencher			
Hoe Ram			
Excavator	2		
Dump Truck			
Dozer	1		
Skid Steer			
Backhoe	1		
Bore Machine			
Roller			

Personnel On Site		
Type	No.	Comment
Site Super	1	
Laborers	3	
Operators	2	

Weather			
Time		Temp	Condition
Morning	7:00	72	sunny
Afternoon	5:00	92	sunny
Note:			

General Contractor Work Activities:

G & W Construction placed 80' of 8" PVC SDR-17 sta. 52+80 – 53+60, 1 – 8" Tapping Sleeve and Valve, and 1 – 4" Tapping Sleeve and Valve.

Subcontractor Work Activities

Problems and Comment

Visitors to Site:

Bid Schedule Item, Daily Quantities

- 8" PVC SDR-17 – 80'
- 8" Tapping Sleeve and Valve - 1
- 4" Tapping Sleeve and Valve - 1

Resident Project Representative: Dale R. Liles

Daily Construction Report

Project: Bracken Industrial Park
Location: Bracken County, Kentucky
Engineer: Bluegrass Engineering
Contractor: G & W Construction

DATE: 6-18-24

Equipment On Site			
Type	No.	Model	Manuf
Loader			
Trencher			
Hoe Ram			
Excavator	2		
Dump Truck			
Dozer	1		
Skid Steer			
Backhoe	1		
Bore Machine			
Roller			

Personnel On Site		
Type	No.	Comment
Site Super	1	
Laborers	3	
Operators	2	

Weather			
Time		Temp	Condition
Morning	7:00	72	sunny
Afternoon	5:00	91	sunny
Note:			

General Contractor Work Activities:

G & W Construction placed 50' of 8" PVC SDR-17, 1 – 8" Gate Valve, and 1 – ARV.

Subcontractor Work Activities

Problems and Comment

Visitors to Site:

Bid Schedule Item, Daily Quantities

8" PVC SDR-17 – 50'
 8' Gate Valve - 1
 ARV - 1

Resident Project Representative: Dale R. Liles

Daily Construction Report

Project: Bracken Industrial Park
Location: Bracken County, Kentucky
Engineer: Bluegrass Engineering
Contractor: G & W Construction

DATE: 6-19-24

Equipment On Site			
Type	No.	Model	Manuf
Loader			
Trencher			
Hoe Ram			
Excavator	2		
Dump Truck			
Dozer	1		
Skid Steer			
Backhoe	1		
Bore Machine			
Roller			

Personnel On Site		
Type	No.	Comment
Site Super	1	
Laborers	3	
Operators	2	

Weather			
Time		Temp	Condition
Morning	7:00	72	sunny
Afternoon	5:00	91	sunny
Note:			

General Contractor Work Activities:

G & W Construction placed 1 – 8” Gate Valve future line. Concreted fittings and worked on clean-up.

Subcontractor Work Activities

Problems and Comment

Visitors to Site:

Bid Schedule Item, Daily Quantities

8' Gate Valve - 1

Resident Project Representative: Dale R. Lifes

Daily Construction Report

Project: Bracken Industrial Park
Location: Bracken County, Kentucky
Engineer: Bluegrass Engineering
Contractor: G & W Construction

DATE: 6-22-24

Equipment On Site			
Type	No.	Model	Manuf
Loader			
Trencher			
Hoe Ram			
Excavator	2		
Dump Truck			
Dozer	1		
Skid Steer			
Backhoe	1		
Bore Machine			
Roller			

Personnel On Site		
Type	No.	Comment
Site Super	1	
Laborers	3	
Operators	2	

Weather			
Time		Temp	Condition
Morning	7:00	70	sunny
Afternoon	5:00	90	sunny
Note:			

General Contractor Work Activities:

G & W Construction placed 220' of 8" PVC SDR-17, 1 – 8" Gate Valve, and 25' of 12" Steel Casing.

Subcontractor Work Activities

Problems and Comment

Visitors to Site:

Bid Schedule Item, Daily Quantities

8" PVC SDR-17 – 220'
 8' Gate Valve - 1
 12" Steel Casing – 25'

Resident Project Representative: Dale R. Liles