



Allen Anderson, President & CEO

925-929 North Main Street  
Post Office Box 910  
Somerset, KY 42502-0910  
Telephone 606-678-4121  
Toll Free 800-264-5112  
Fax 606-679-8279  
[www.skrecc.com](http://www.skrecc.com)

May 4, 2016

Executive Director  
Kentucky Public Service Commission  
PO Box 615  
211 Sower Boulevard  
Frankfort, KY 40602

RE: PSC Case No. 2014-00355  
Application of South Kentucky RECC to Construct a New Headquarters Facility  
Progress Update of Project (To be placed in South Kentucky RECC's General Correspondence File)

Dear Executive Director:

Pursuant to ordering paragraph 5 of the Final Order entered by the Commission in the above-referenced matter on March 27, 2015, South Kentucky Rural Electric Cooperative Corporation ("SKRECC") submits the following information regarding the progress of its new Headquarters Building project as of March 31, 2016.

Applicable permits have been submitted per prior correspondence from our attorney, Mark David Goss, in his letter to the Commission dated April 21, 2016. A subsequent letter from Mr. Goss should be expected shortly to address the permit requirements for the tower located at the building site.

Please do not hesitate to contact us if additional information is needed.

Respectfully,

A handwritten signature in blue ink that reads 'Allen Anderson'.

Allen Anderson  
President and CEO

RECEIVED

MAY 13 2016

PUBLIC SERVICE  
COMMISSION

<b><i>Project Summary</i></b>	<b>Revised Schedule as of 6-30-2015</b>		<b>Revised Schedule as of 8-24-2015</b>		<b>Status</b>
	<b>TASK</b>	<b>Start Date</b>	<b>Finish Date</b>	<b>Start Date</b>	
<i>Preliminary Building Schematics</i>	8/25/2014	8/26/2014	8/25/2014	8/26/2014	Complete
<i>Site Development Plan</i>	8/25/2014	10/31/2014	8/25/2014	10/31/2014	Complete
<i>Design Development Documents</i>	8/25/2014	10/31/2014	8/25/2014	10/31/2014	Complete
<i>Submit PSC Application</i>	10/8/2014	3/16/2015	10/8/2014	3/16/2015	Complete
<i>Construction Documents</i>	10/31/2014	5/14/2015	10/31/2014	5/14/2015	Complete
<i>Somerset Planning Commission Submission</i>	12/31/2014	1/5/2015	12/31/2014	1/5/2015	Complete
<i>Somerset Planning Commission Approval</i>		6/24/2015		6/24/2015	Complete
<i>Ky Dept. Of Housing and Buildings Submission</i>	5/10/2015	5/11/2015	5/10/2015	5/11/2015	Complete
<i>Ky Dept. Of Housing and Buildings Approval</i>	5/11/2015	6/10/2015, 6/11/2015 and 7/17/2015	5/11/2015	6/10/2015, 6/11/2015 and 7/17/2015	Complete
<i>PSC Application Approval</i>	3/26/2015	3/27/2015	3/26/2015	3/27/2015	Complete
<i>SKRECC Board/Staff Review</i>	12/31/2014	7/03/2015	12/31/2014	7/03/2015	Complete
<i>Bid Packages to Prospective Contractors</i>	07/06/2015	7/30/2015	07/06/2015	7/30/2015	Complete
<i>Bidding/Negotiations Complete</i>	7/30/2015	8/15/2015	7/30/2015	8/24/2015	Complete
<i>Construction Contract Award</i>	8/15/2015	8/15/2015	8/15/2015	8/24/2015	Complete
<i>Begin Demo/Foundation Construction</i>	8/16/2015	8/20/2015	8/16/2015	9/01/2015	Complete
<i>Building Construction</i>	8/20/2015	10/7/2016	8/20/2015	11/1/2016	In Process
<i>Commissioning/Close-out</i>	10/7/2016	10/22/2016	10/7/2016	11/04/2016	
<i>Warranty Begins</i>	10/22/2016	10/23/2016	10/22/2016	11/05/2016	

Site work has continued.

- 1: Building A: (New Structure)
  - a. Brick and stone work have started and will continue
  - b. Wood trusses for the roof have started to be set
  - c. Sheeting above the ceiling has begun to be placed.
  - d. Wall rough ins have continued
  
2. Building B: (Main Warehouse Renovations)
  - a. Fork lift ramp is complete
  - b. All concrete trenches have been re-poured
  - c. Mechanical, electrical and plumbing rough ins have continued.
  - d. All of the garage doors are down

3. Building C, D, and E: (Ancillary Buildings)
  - a. Rough ins have been completed
  - b. Garage doors are down

Projections for the next 30 days include:

1. Building A: (New Structure)
  - a. Brick and stone will continue
  - b. Trusses and sheeting will be completed
  - c. Drywall will begin
  - d. Mechanical, electrical and plumbing rough ins will continue
  - e. Roofing will begin
  - f. Door frames will continue as needed
  - g. Metal studs will continue
2. Building B: (Main Warehouse)
  - a. Mechanical, electrical and plumbing will continue as needed
  - b. Garage door framing and relocating will continue
  - c. Drywall will start
3. Building C, D, and E: (Ancillary Buildings)
  - a. Drywall will start
  - b. Garage door framing will start