

THOMPSON LAW OFFICE  
35 W 3<sup>RD</sup> AVENUE, SUITE 106  
WILLIAMSON, WV 25661

MIKI THOMPSON, ATTORNEY  
LICENSED IN WV AND KENTUCKY

PHONE 304 235-2223  
FAX 304 235-6458  
E-MAIL [tthompsonlawoffice@msn.com](mailto:tthompsonlawoffice@msn.com)

FAX TRANSMITTAL COVER SHEET

DATE: 08/07/08  
FAX NUMBER: 502-564-3460  
TIME: \_\_\_\_\_

PLEASE DELIVER THE FOLLOWING PAGES TO:

NAME: \_\_\_\_\_  
COMPANY/FIRM: \_\_\_\_\_  
CITY/STATE: \_\_\_\_\_  
FROM: THOMPSON LAW OFFICE  
RE: \_\_\_\_\_

WE ARE TRANSMITTING 3 PAGES INCLUDING THIS COVER SHEET.

REMARKS: If you should have any questions, please call our office at the above telephone number.

PLEASE CALL Jerna @ (304) 235-2223 IF YOU HAVE PROBLEMS WITH THIS TRANSMISSION.

**NOTICE**

The information contained in this transmission is privileged and confidential. It is intended for the use of the individual or entity named above. If the reader of this message is not the intended addressee, the reader is hereby notified that any consideration, dissemination or duplication of this communication is strictly prohibited.

RECEIVED

AUG 07 2008  
PUBLIC SERVICE  
COMMISSION

COMMONWEALTH OF KENTUCKY  
BEFORE THE PUBLIC SERVICE COMMISSION

In the matter of:

AN INVESTIGATION OF MIKI LITTLE	)	
GAS COMPANY, INC., MIKI THOMPSON	)	
WINNIE GREER, AND DANIEL GREER,	)	
INDIVIDUALLY AND AS OFFICERS OF	)	CASE NO. 2007-00107
THE UTILITY, FOR ALLEGED VIOLATIONS	)	
OF COMMISSION ORDERS AND SAFETY	)	
VIOLATIONS PURSUANT TO KRS 278.990	)	
AND KRS 278.992	)	


SECOND NOTIFICATION OF PROGRESS AND STATUS OF  
LINE REPLACEMENT AS ORDERED BY THE COMMISSION

Comes now Mike Little Gas and makes its second report of the status of line repair and replacement and states as follows:

1. Mike Little was directed by Order of the Commission to complete steel pipe replacement by November 1, 2007.
2. That the project was in process and on schedule to be completed before November 1, 2007, when all work was halted by the Kentucky Department of Transportation and Mike Little was directed to immediately cease construction.
3. At that time, and prior to the deadline, Mike Little requested an extension of time to complete the project from the Commission.
4. That since that time, some work has been completed with only a small section left to complete.
5. On July 1, 2008, Mike Little entered into a written management agreement with Frontier Gas (Frontier).
6. New management was informed of the line to be replaced and was aware of the urgency and nature of the project.
7. Immediately upon undertaking management duties, Frontier began planning to complete the project.
8. Frontier arranged construction with a company named Bocca, located in Hager Hill, Kentucky, who scheduled work to begin on the line July 29, 2008. In fact, Mike Little had employees at the location on that day in anticipation of construction.
9. Mike Little later learned that Bocca did not begin construction July 29 due to weather related delays, but is planning to start the project as soon as possible.
10. Frontier has informed Mike Little that Bocca intends to begin construction any day.

- 11. Frontier and Bocca estimate that construction should take approximately seven (7) days to complete.

RESPECTFULLY SUBMITTED,  
 MIKE LITTLE GAS COMPANY, INC.

By:   
 HON. MIKI THOMPSON  
 PRESIDENT AND COUNSEL


Hon. Miki Thompson, #84602  
 Thompson Law Office  
 35 West 3rd Avenue, Suite 106  
 Williamson, WV 25661

**CERTIFICATE OF SERVICE**

This is to certify that I have served a true and exact copy of the foregoing *SECOND UPDATE OF PROGRESS AND NOTICE OF COMPLIANCE WITH ORDERS OF THE COMMISSION, and MOTION FOR EXTENSION OF TIME* by facsimile to 502-564-3460 and by U. S. Mail postage prepaid to the following:

Commonwealth of Kentucky  
 Public Service Commission  
 211 Sower Blvd.  
 P.O. Box 615  
 Frankfort, Kentucky 40602-0615  
 502-564-3460

Dated this the 7<sup>th</sup> day of August, 2008.

  
 Hon. Miki Thompson, President  
 Mike Little Gas Company, Inc.