



**P. O. BOX 3157
PIKEVILLE, KY 41502
PHONE: (606) 631-9162
FAX: (606) 631-3087
TDD: (606) 631-3711**

November 6, 2017

Public Service Commission
Renee Smith
Filings Branch
211 Sower Boulevard
Post Office Box 615
Frankfort, Kentucky 40602

RECEIVED

NOV 13 2017

**PUBLIC SERVICE
COMMISSION**

Re: Upper Pompey Water Line Extension Update
Case No. : 2016-00266

Dear Ms. Smith:

The Mountain Water District understands the conditions set forth in paragraphs 5 and 6 of the final order in the above referenced case. To date, the Mountain Water District has not received the substantial completion notification from the engineer for the Upper Pompey Water Line Extension Project. We have been made aware of items that have delayed project completion such as pump delivery for the Ferrell's Creek pump station, as well as the scheduling for the start-up of the telemetry component of the project. Micro-Comm has notified the contractor that they have a very tight schedule and this project is scheduled for the week of November 27th, 2017. In addition, the contractor is currently working on installation of an electrical docking station at two pump stations for mobile generator access, as well as a permanent generator installation at the Ferrell's Creek pump station.

The Mountain Water District anticipates receipt of the letter of substantial completion during the month of December, 2017 and once we have the notification, we will provide the documentation required by the final order referenced above within the sixty (60) day time frame.

Please contact me with any questions or concerns you may have at 606-631-9162.

Sincerely,


Roy Sawyers
District Manager

cc: [redacted] file