KPSC Case No. 2009-00459 In Conformity With Paragraph 5(d) Of the Unanimous Settlement Agreement Page 1 of 2 Filed March 30, 2012

In accordance with the Public Service Commission's Order dated June 28, 2010, in Case No. 2009-00459, Kentucky Power makes the following report regarding its distribution vegetation management program for the 2011 calendar year:

System Performance (SAIFI, CAIDI, and SAIDI)

The first set of reliability information includes the Kentucky Power System Average Interruption Frequency Index, the Customer Average Interruption Duration Index, and the System Average Interruption Duration Index for the reporting period, known in the industry as SAIFI, CAIDI, and SAIDI, respectively. Kentucky Power has included these system performance numbers, excluding major events as defined by IEEE standard 1366, for the past five years:

Calendar Year	SAIFI	CAIDI	SAIDI
2007	2.276	146.9	334.2
2008	2.904	170.9	496.3
2009	2.556	194.5	497.1
2010	2.470	169.4	418.4
2011	3.085	195.4	602.8

The increase in SAIDI for 2011 is largely attributed to the extraordinary weather experienced during the year. This is evidenced by the fact that 2011 was a record year for precipitation in eastern Kentucky as we experienced a record level of 62.46 inches (NWS at Huntington, WV) or 48% above the average annual precipitation of 43.1 inches.

Since there was plenty of moisture to support tree growth, we did experience an increase of outages and SAIDI for "Vegetation Inside R/W" outage cause. With the additional rain saturating the ground, we also experienced a large increase in trees uprooting and falling into the line as well as trees sliding down the mountain into the line.

In addition, rainy weather has an influence on the failed equipment outages. Cutout failures are the biggest contributor to failed equipment. It has been demonstrated that most defective cutouts will cause outages after rain has dampened the pole and hardware.

KPSC Case No. 2014-00396 AG Initial Set of Data Requests Dated January 29, 2015 Item No. 16b Attachment 2 Page 2 of 6

KPSC Case No. 2009-00459 In Conformity With Paragraph 5(d) Of the Unanimous Settlement Agreement Page 2 of 2 Filed March 30, 2012

2011 Distribution Vegetation Management (VM) Work by Circuit

See Attachment 1 for vegetation management work performed on each distribution circuit for 2011. The units reported are miles completed, acres of brush cut, acres of brush sprayed, trees removed and trees trimmed.

2011 Distribution Operation & Maintenance VM Work by Circuit

See Attachment 1 for the total expenditures for vegetation management work on each distribution circuit in 2011. RWM, AEP's software program for tracking vegetation work and expenditures, does not separate the O&M and Capital expenditures for the circuits worked during the year. Therefore the costs in Attachment 1 represent the total O&M and Capital expenditures for each circuit in 2011.

Also, expenditures shown in this attachment do not include all costs associated with the Vegetation Maintenance Program. Expenses associated with Internal Company Labor & Fleet, unscheduled hotspot and trouble restoration work, incentive program for tree contractor employees, materials (herbicides for the Spray Program), contract foresters, tree contractor's field supervision, and contract work planners are not allocated to a circuit.

2011 Distribution Vegetation Management Plan - Additional Information

Kentucky Power's Distribution Vegetation Management Program changed midyear 2010 from a performance-based maintenance program to a full-circuit maintenance program aimed at moving our VM Program to a cycle-based approach. The transition to a cycle-based program is estimated to take 7 years.

Maintenance was completed on 1,871 miles of line while our goal was to achieve maintenance on 2,295 miles of line. This goal was not achieved due to underestimating the amount of work required to re-clear some circuits which had not been maintained for a number of years. 2,064 acres were sprayed, which exceeded the company's goal of 2,006 acres.

The total 2011 O&M expenditures for the VM Program were \$17,245,255, or \$7,290 above the Settlement annual amount of \$17,237,965, as shown below.

Amount spent above the agreement	\$ 7,290
Total Settlement Agreement	\$ 17,237,965
Settlement Agreement Paragraph 5(b)	\$ 10,000,000
Settlement Agreement Paragraph 5(a)	\$ 7,237,965
Total VMP O&M	\$ 17,245,255

ANTERNAL	1	Total Cost	Total	Miles	Miles	Miles	Miles		Brush			
Circult#	Circuit Name	(O&M and	Line	Planned	Completed	Completed	Completed	Brush Cut Acres	Spray	Tree Removais	Tree Trims	COMMENTS
		Capital)	Miles	CUT	CUT	SPRAY	TOTAL		Acres			
2206403	South Neal - Whites Creek Road	\$23,171				18.8	18.80	6.30	26.90	1	0	Ground spray application.
3000102	Ashland - 25-29 Street	\$356				0.0				3	7	Quality-of-Service Work
3000201	Big Sandy - Fallsburg South	\$794,714	156	75	75.0	0.0	75.00	94.24	209,33	12,543	4,522	Full Circuit Reclear. To be completed in 2012
3000202	Big Sandy - Burnaugh North	\$6,554				22,3	22.30	0.00	31.80	0	0	Ground spray application.
3000301	Bellefonte - Westwood	\$357,923	23	21	23,0	0,0	23.00	6.20	2.00	1,573	1,508	Full Circuit Reclear - COMPLETED
3000303	Bellefonte - Bellefonte	\$2,185				0,0				2	2	Quality-of-Service Work
3000701	Graysbranch - Graysbranch	\$317,907	66	23	66.0	0.0	66,00	14.85	74.73	3,401	1,296	Full Circuit Reclear - COMPLETED
3000801	Hayward - Halderman	\$72,295				0.0				1,518	20	Right-of-Way Widening
3000802	Hayward - Lawton	\$56,249				0.0		0,06		1,038		Right-of-Way Widening
3000901	Highland - Russell	\$372		[0.0						Quality-of-Service Work
3000902	Highland - Flatwoods	\$1,946				0.1	0.10		1.26		5	Quality-of-Service Work
3000903	Highland - Wurtland	\$4,540		1		0.0				30	2	Quality-of-Service Work
3001001	Hitchins - Damron Branch	\$568				0.0				2	1	Quality-of-Service Work
3001002	Hitchins - Willard	\$43,448			1	80.0	80.00	0.20	112.63	22		Ground spray application.
3001003	Hitchins - Grayson	\$626				0.0				1	1	Quality-of-Service Work
3001004	Hitchins - EK Road	\$3,841				0.0		0.00	0.00	12	0	Quality-of-Service Work
3001101	Hoodscreek - Summitt	\$3,312			0.2	0.0	0.20	0.00	0.00	4	3	Quality-of-Service Work
3001102	Hoodscreek - Rural	\$962				0,4	0.40		2.97			Ground spray application.
3001201	Howard Collins - 13th St.	\$3,780				0.0			2.40	4		Quality-of-Service Work
3001202	Howard Collins - 29th St.	\$97,015	13		10.0	0.0	10,00	1.30	0.00	187	570	Full Circuit Reclear. To be completed in 2012
3001203	Howard Collins - Floyd St.	\$229				0.0					2	Quality-of-Service Work
3001204	Howard Collins - Summitt	\$9,388				8.9	8,90	0.00	12,74	9	0	Ground spray application.
3001401	Louisa - City	\$1,713				0.0				4		Quality-of-Service Work
3001402	Louisa - High Bottom	\$391				0.0					11	Quality-of-Service Work
3002001	South Shore - Siloam	\$9,525				0.0				3	6	Quality-of-Service Work
3002002	South Shore - Distribution	\$6,661				0.0			21,60	1	2	Ground spray application.
3003701	Coalton - US 60 W	\$9,894				11.4	11.40	0.00	16,22	19	4	Ground spray application.
3003702	Coalton - Cannonsburg	\$24,642				17.5	17.50	0,20	23.31	109	79	Ground spray application.
3003703	Coalton - Trace Creek	\$7,488				12.3	12.30	0.00	17.52	3	0	Ground spray application.
3007903	Busseyville - Louisa	\$17,930			1.9	0.0	1.90	2.40	0.00	73	253	Quality-of-Service Work
3007904	Busseyville - Torchlight	\$22,179				36.7	36.70	14.90	52.40	71	12	Ground spray application.
3007905	Busseyville - Mattie	\$73,797				23.7	23.70	5.98	29.63	832	987	Ground spray application.
3007906	Busseyville - Walbridge	\$107.061				94.0	94.00	0.26	186.01	333	31	Ground spray application.
3008002	47th Street - 39th Street	\$111,886	13	11	12.0	0.0	12.00	2.10	2.70	129	353	Full Circuit Reclear - COMPLETED
3008003	47th Street - Catlettsburg	\$568				0.0				1	1	Quality-of-Service Work
3008701	Cannonsburg - Cannonsburg	\$98,826				15.8	15.80	1.10	22.63	472	361	Ground spray application.
3008702	Cannonsburg - Rt, 3	\$286,411				43.3	43,30	3.60	42.29	3,703	888	Ground spray application.
3010601	Russell - Kenwood	\$17,774				23.7	23,70	0.00	17.12	18	5	Ground spray application.
3010602	Russell - Bear Run	\$6,895				0.0		0.20	6.90	19	1	Quality-of-Service Work
3103101	Olive Hill - Globe	\$1,311.042	117	75	109.0	0.0	109.00	35,98	121.00	9,792	6,543	Planned reclearing completed.
3103103	Olive Hill - West Carter Elementary	\$16,723				10,2	10.20	0,00	14.41	0	0	Ground spray application.
3110902	Wurtland - Greenup	\$18,582			0.2	0.0	0.20	0,80	0.00	289	3	Quality-of-Service Work
3110903	Wurtland - Rt, 503	\$509,396	49	40	18.6	0.0	18.60	18.23	16.60	4.239	1,646	Full Circuit Reclear. To be completed in 2012
3116102	Gravson - Dixie Park	\$3,706			0.1	0.0	0.10	,	10,00	12	1	Quality-of-Service Work
3116701	Belhaven - Diedrich	\$822				0.0	-/10			1	· ·	Quality-of-Service Work Quality-of-Service Work
3116702	Belhaven - Indian Run	\$524				0.0				1		Quality-of-Service Work
3116703	Belhaven - Argillite	\$1,797				0.0				9	2	Quality-of-Service Work
3117601	Princess - Meade Station	\$13,013				27.9	27.90	0.10	39,85	2	1	Ground spray application.
3117602	Princess - Rt. 180	\$13,013				23.0	23.00	8,90	50,19	10	0	Ground spray application.
0111002	F1110000 - 110 100	\$17,109		L		20.0	L2.00	0.80	00.18	1 10	<u> </u>	loround spray application.

Attachment 1 Page 1 of 4

KPSC Case No. 2014-00396 AG Initial Set of Data Requests Dated January 29, 2015 Item No. 16b Attachment 2 Page 3 of 6

Circuit#	Circuit Name	Total Cost (O&M and	Total Line	Miles Planned	Miles Completed	Miles Completed	Miles Completed	Brush Cut	Brush	Tree		
Circuit #	Circui Name	(Oaw and Capital)	Miles	CUT	CUT	SPRAY	TOTAL	Acres	Spray Acres	Removals	Tree Trims	COMMENTS
2150105	Sprigg - Matewan			1	0.0	0.0						Feeder Breaker reclearing deferred
3200201	Barrenshe - Freeburn	\$2,489				0.4	0,40		1.70	4		Ground spray application.
3200202	Barrenshe - Vulcan-A	\$573,514	49	49	32.9	0.0	32.90	32.69	0.00	9,065	1,841	Full Circuit Reclear. To be completed in 2012
3200204	Barrenshe - Pounding Mill	\$5,725			0,3	0.0	0.30	0.30		58	35	Ground spray application.
3200302	Belfry - Toler	\$2,510				0.0			0.70	13		Quality-of-Service Work
3201002	Tom Watkins - Distribution-A	\$1,711			0,1	0,0	0.10	0.00	0.00	2	0	Quality-of-Service Work
3202201	Lovely - Lovely-A	\$16,764			2.9	0.0	2,90	0.60	0,00	133	23	Quality-of-Service Work
3202202	Lovely - Wolf Creek	\$5,009			0.4	0.0	0,40	0,30		68	7	Quality-of-Service Work
3300601	Bluegrass - Walkertown	\$81,630	28	4	4.0	1.9	5,90	8,50	0,03	1,132	610	2nd Recloser Zone - COMPLETED
3300602	Bluegrass - Hazard	\$6,887				0.0		0,27	0,02	144	42	Quality-of-Service Work
3301101	Chavies - Chavies	\$7,256				2.7	2.70	2.20	2.49	55	6	Ground spray application.
3301401	Combs - Combs	\$88,928	9	9	9.3	1.8	11.10	12.43	6.17	2,136	443	Full Circuit Reclear - COMPLETED
3301402	Combs - Airport Garden	\$564,652	41	41	41.0	2.0	43.00	65.13		9,278	1,885	Full Circuit Reclear - COMPLETED
3301701	Daisy - Leatherwood	\$2,057				0.0				1		
3302701	Hazard - Black Gold	\$75,319	44	3	2.5	38.8	41.30	11.08	75.64	1,524	265	Quality-of-Service Work & Ground spray application.
3302702	Hazard - Lothair	\$994				0.0			0.06			
3302703	Hazard - Hazard	\$14,048				12.0	12,00	0.09	30.76	12		Ground spray application.
3302704	Hazard - Kenmont	\$9,751				0,0			0,19	53	6	Quality-of-Service Work
3303901	Leslie - Hyden	\$10,589				0.6	0.60			273		Ground spray application.
3303902	Leslie - Wooton	\$11,068		4	0,3	0,0	0.30	0.75		191	31	Quality-of-Service Work
3303903	Leslie - Hals Fork	\$84,455			0,9	0.0	0.90	0.10	1	3,328	102	Quality-of-Service Work
3307301	Bulan - Ary-Heiner	\$5,426				0,6	0.60	0.01	0.74	56	5	Ground spray application.
3307302	Bulan - Ajax-Dwarf	\$6,755		1		1.1	1.10	0.05	6.19	16	2	Ground spray application.
3307303	Bulan - Lotts Creek	\$2,280				0,0	0.00	0.00	1.02	0	0	Quality-of-Service Work
3308001	Jackson - South Jackson	\$9,248			0.4	0.0	0.40	0.74		66	89	Quality-of-Service Work
3308401	Beckham - Hindman	\$934,029	83	75	55.0	3.7	58.70	161.22	9.86	14,866	3,459	Full Circuit Reclear, To be completed in 2012
3308402	Beckham - Carr Creek	\$45,446			5.3	0.0	5.30	4.77		1,486	112	Tree work to address reliability issues on Irishman's Ck - COMPLETED
3308502	Bonnyman - Hazard	\$17,346				2.5	2.50	1.35	7.86	93	20	Ground spray application,
3308503	Bonnyman - Big Creek	\$25,787]		3.8	3.80	0.74	9.33	79	28	Ground spray application.
3308601	Collier - Upper Rockhouse	\$2,198				0.3	0.30	D.20	0,06	37	9	Ground spray application.
3308602	Collier - Lower Rockhouse	\$501,489	70	70	24.8	0.0	24.80	101.14	16.33	7,631	1,832	Full Circuit Reclear. To be completed in 2012
3308603	Collier - Smoot Creek	\$3,192				0.1	0.10		1.05	11	2	Ground spray application.
3309001	Jeff - Viper	\$113,616		7	7.0	0.4	7.40	19.32	0.07	3,700	474	Tree work to address reliability issues on Mace's Ck - COMPLETED
3309002	Jeff - Jeff	\$1,799				0.0	1			5		Quality-of-Service Work
3309101	Whitesburg - Whitesburg	\$10,413				0.0			1.12	57		Quality-of-Service Work
3309102	Whitesburg - Hospital	\$52				0.0			0.02			Quality-of-Service Work
3309103	Whitesburg - Cowan	\$4,237				1.4	1,40	0.00	2.32	10	4	Ground spray application.
3309104	Whitesburg - Crafts Colley	\$415,241	27	15	15,0	0.0	15.00	62.01	0.93	5,274	2,065	Full Circuit Reclear - COMPLETED
3309301	Vicco - Red Fox	\$34,717				0,7	0,70	2,35		480	103	Ground spray application.
3309302	Vicco - Jeff	\$21,218			2.3	0.0	2.30	7.72		778	66	Quality-of-Service Work
3309901	Slemp - Defeated Cr.	\$752				0,0						
3309902	Slemp - Leatherwood	\$2,575				0,0				9	16	Quality-of-Service Work
3310501	Haddix - Quicksand	\$103,155				91,2	91.20	0.77	152,02	147	15	Ground spray application.
3310502	Haddix - Canoe	\$11,715				0.0		0.26		46	12	Quality-of-Service Work
3311101	Stinnett - Redbird	\$1,572,314	116	116	106.0	0.1	106,10	255,82	25,99	32,726	7,511	Full Circuit Reclear. To be completed in 2012
3311102	Stinnett - Beech Fork	\$190,287	10	10	10.0	0.0	10,00	27.72		5,654	773	Full Circuit Reclear - COMPLETED
3311103	Stinnett - Wendover 35kV	\$3,204			0.1	0.0	0.10	1		4	28	Quality-of-Service Work
3311401	Reedy - Deane	\$435,691	59	11	16.0	4.6	20.60	48.59	1.55	5,232	1,267	Full Circuit Reclear, To be completed in 2012
3311701	Shamrock - Shamrock	\$2,980				0,3	0.30	1.20		187	15	Ground spray application.

Attachment 1 Page 2 of 4

KPSC Case No. 2014-00396 AG Initial Set of Data Requests Dated January 29, 2015 Item No. 16b Attachment 2 Page 4 of 6

SHOP MANY AND AND AN AN		Total Cost	Total	Miles	Miles	Miles	Miles	1295367002703	Brush		0506000000	
Circuit #	Circuit Name	(O&M and Capital)	Líne Miles	Planned CUT	Completed CUT	Completed SPRAY	Completed TOTAL	Brush Cut Acres	Spray Acres	Tree Removals	Tree Trims	COMMENTS
3312201	Engle - Industrial Park 34.5	\$691				0.0						
3312202	Engle - Grapevine 34.5	\$25,081				6.1	6.10	3.45	12.47	25	12	Ground spray application.
3312901	Jenkins - Kona	\$33,842			0.8	0,0	0.80	3.51		934	92	Began Full Circuit Reclear. To be completed in 2012.
3314401	Mayking - Ermine	\$69,124				26.9	26.90	8.65	51.72	234	113	Ground spray application.
3314402	Mayking - Millstone	\$375,808	47	8	8,0	3.2	11.20	34.37	1.53	3,885	1,213	Full Circuit Reclear - COMPLETED. Began in 2010.
3400101	Allen - Distribution	\$72,417	27	5	5,0	9,2	14.20	9.47	37.50	803	204	Full Circuit Reclear - COMPLETED. Began in 2010.
3400301	Betsy Layne - Mud Creek	\$220,153		8	6.9	0.0	6,90	5,77	0.68	2,610	591	Toler Creek conversion project, Tree work COMPLETED
3400302	Betsy Layne - Tram 12 KV	\$11,381				8.7	8,70		14,17	14	7	Ground spray application.
3400303	Betsy Layne - Harold	\$121.331		3	3.1	6.3	9,40	2.20	9.54	961	238	Penhook conversion project. Tree work COMPLETED
3400601	Burton - Ligon	\$256		-	3 .1	0.0		2,20	0,04		1	Quality-of-Service
3400702	Draffin - Yellow Hill	\$348,513	12	6	6.0	5.9	11.90	11.66	0,00	3,930	297	Full Circuit Reclear - COMPLETED
3400901	Elkhorn City - City	\$6,274			0.0	0.2	0.20	11,00	0.32	6	201	Ground spray application.
3400902	Elkhorn City - Grassy	\$92,939		2	2.2	0.0	2.20	29,12	0,00	1,759	89	Feeder Breaker Zone reclear - COMPLETED
3401001	Elwood - Dorton	\$229,370	44	44	44.0	0.0	44.00	55.21	0,70	461	2,378	BID JOB. Full Circuit Reclear - COMPLETED
3401002	Elwood - Virgie	\$325,799	69	69	69.0	0.0	69.00	792.31	0.00	8,136	3,229	BID JOB, Full Circuit Reclear - COMPLETED
3401101	Falcon - Oil Springs	\$971	63	69	05.0	0.0	05.00	0.25	0.00	41	5	
3401101	Falcon - Salyersville	\$4,133			0.1	0,0	0.10	0.20		13		Quality-of-Service Work
3401301	Fleming - Neon	\$4,133			0.1	0.0	0.10				3	Quality-of-Service Work
					ļ		25.60	1.00		8	12	Quality-of-Service Work
3401702	Henry Clay - Regina	\$69,951			-	25.6		1.20	44.21	531	86	Ground spray application.
3401703	Henry Clay - Ashcamp	\$28,136				13.2	13,20	ļ	19.95	3		Ground spray application.
3401801	Index - Distribution	\$913			1	0.0		<u> </u>		20		Quality-of-Service Work
3401802	Index - Hospital	\$916			0.1	0.0	0.10			2	3	Quality-of-Service Work
3402001	Keyser - Mullins	\$3,595			1	0.3	0,30	0.11	0,40	60	1	Ground spray application.
3402002	Keyser - Stonecoal	\$20,760				2.1	2,10	0.11	5.30	100	2	Ground spray application.
3402202	McKinney - Gibson	\$4,297				1.3	1,30	I	1.99	18	1	Ground spray application.
3402204	McKinney - Maytown	\$7,753				8.7	8.70	1.59	12,98			Ground spray application.
3402802	Paintsville - Nippa	\$1,748]		0.0				7		Quality-of-Service Work
3403001	Pikeville - City	\$786				0.0	1				2	Quality-of-Service Work
3403003	Pikeville - Cedar Creek	\$21,751			0,5	0,0	0.50	0.00		174	30	Quality-of-Service Work
3403201	Beaver Creek - Ligon	\$2,710]	0.0		0.00		0	D	
3403301	Prestonsburg - City	\$456			1	0.0					2	Quality-of-Service Work
3403701	Russell Fork - Little Beaver	\$160,204		1	4.8	0.0	4.80	8.98	5.01	1,642	201	Rt Fk Little Beaver Ck reconductoring project.
3403801	Second Fork - Distribution	\$27,545		1	1.0	1.1	2.10	5.19		716	1	Feeder Breaker Zone - tree work COMPLETED
3404301	Sidney - Big Creek	\$2,042			1	0.0				7		Quality-of-Service
3404302	Sidney - Coburn Mtn.	\$220,469	49	15	15,0	29,5	44.50	17.20	66.20	2,862	490	Full Circuit Reclear - COMPLETED, Began in 2010.
3407101	Topmost - Dema	\$7,213			1	4.4	4.40	0.07	7.16	8	7	Ground spray application.
3407103	Topmost - Kite	\$346			Î	0.0	1				1	
3408103	Salisbury - Martin	\$21,091			1	12.8	12,80		21,55	21		Ground spray application.
3408303	Coleman - Peter Creek	\$7,939	72	28	0.0	6.9	6,90	1	11,50	7	6	Reclearing deferred
3408401	Kimper - Long Fork	\$14,706		1	0.6	0.0	0,60	0.31		113	42	Quality-of-Service Work
3408402	Kimper - Grapevine	\$734				0.0				4		Quality-of-Service Work
3409001	W. Paintsville - Paintsville	\$787			1	0,0	0,70		1.18	<u> </u>	·····	Ground spray application.
3409002	W. Paintsville - Staffordsville	\$5.531			1	7,6	7,60		12.71			Ground spray application.
3409301	Kenwood - W Van Lear	\$1.786		<u> </u>		2.5	2.50	1	4.12	<u> </u>		Ground spray application.
3409302	Kenwood - Auxier	\$1.528			1	0.0		0.10		12	4	Quality-of-Service Work
3409303	Kenwood - Hagerhill	\$624.831	51	51	46.0	5.0	51.00	69.60	33.27	10.907	2,232	Full Circuit Reclear. To be completed in 2012
3409401	Feds Creek - Feds Creek	\$599.073	41	10	9,9	0.0	9.90	35.58	8.91	5,775	712	Full Circuit Reclear - COMPLETED
3409402	Feds Creek - Lick Creek	\$599,073	-1		2,3	0.0	0.00	00.00	0.91	0,110	12	
	Burdine - Levisa Stone	\$431,270	39	39	16.6	0.0	16.60	90.64	19.91	4,081	1,663	Full Civerile Declary Te be completed in 2040
	mananie - revisa stolle	2431,27U	22				10.00	90.04	19.91	4,001	1,000	Full Circuit Reclear, To be completed in 2012
3409502 3410501	So, Pikeville - Pikeville	\$1,162		1	0.0	0,0						Deferred until early 2012

KPSC Case No. 2014-00396 AG Initial Set of Data Requests Dated January 29, 2015 Item No. 16b Attachment 2 Page 5 of 6

Attachment 1 Page 3 of 4

Circuit#	Circuit Name	Total Cost (O&M and Capital)	Total Line Miles	Miles Planned CUT	Miles Completed CUT	Miles Completed SPRAY	Miles Completed TOTAL	Brush Cut Acres	Brush Spray Acres	Tree Removals	Tree Trims	COMMENTS
3411401	Dewey - Inez-A	\$840,825	169	30	30.0	11.3	41.30	79.20	17.43	12,628	2,843	Lower Rockcastle Ck reliability issues - COMPLETED
3411801	Johns Creek - Meta	\$41,148		5		2.9	2.90	0.54	10.58	524	34	Ground spray application.
3411802	Johns Creek - Raccoon	\$27,865		5		0.8	0.80	1.50	0.90	326	79	Ground spray application.Grassy Ck conversion project CANCELED
3411901	Fords Branch - Shelby	\$820,759	39	39	31.0	0.0	31.00	48.24	1.37	9,712	1,534	Full Circuit Reclear. To be completed in 2012
3411902	Fords Branch - Robinson Ck	\$782,372	56	40	33,3	0.0	33.30	34.74	15.98	8,551	1,695	Full Circuit Reclear. To be completed in 2012
3413401	Garrett - Garrett	\$21,197				18,5	18.50	3.28	27.45			Ground spray application.
3413402	Garrett - Lackey	\$16,284				12.2	12.20		20.27			Ground spray application,
3414901	Fishtrap - Distribution	\$52,334	5	5	3.1	0.0	3.10	5.51		1,569	17	Full Circuit Reclear, To be completed in 2012
3417601	New Camp - South Side	\$1,797				0.0				10		Quality-of-Service Work
3417602	New Camp - Arh-W Wmsn.	\$1,115				0.0				14	7	Quality-of-Service Work
3420001	Softshell - Vest	\$843		9	0.1	0.0	0.10			4	14	Second Zones - tree work DEFERRED
3420002	Softshell - Leburn	\$690		3		0.0						Recloser Zone, Possum Trot/Wiley Br - DEFERRED
2970603	Hurley - Race Fork	\$130,849	6	6	5.9	0.0	5.90	10.80		1,592	77	Full Circuit Reclear. To be completed in 2012
	Sum:	\$17,518,870		1092	996	875	1,871.10	2,418.78	2,012,12	232,457	62,614	

.

Attachment 1 Page 4 of 4