Barkley Lake Regional Water District

P.O. Box 308 • Cadiz, KY 42211 Office: (270) 522-8425 • Plant: (270) 924-5616 Fax: (270) 522-8448

July 28, 2022

Ms. Linda Bridwell Executive Director Kentucky Public Service Commission PO Box 615 211 Sower Blvd Frankfort KY 40602-0615

RE: Barkley Lake Water District Case No. 2020-00255

Dear Ms. Bridwell:

As required in the Order for Case No. 2020-00255, please be advised that construction on the McUpton project began on November 1, 2020. The 50 percent completion mark was achieved around April 10, 2021. We apologize for not notifying the Commission as ordered at the start of construction and at the 50 percent mark. It was an oversight on our part.

Construction is not yet complete; there were contingency funds remaining that Rural Development: allowed the District to use to replace additional lines. Supply issues and additional engineering have slowed the completion of the project.

Should you have any questions please contact me at 270-924-5616 or blwd@att.net.

Sincerely,

John-Michael Herring
Barkley Lake Water District