

**Kentucky Utilities Company and Louisville Gas and Electric Company
Final AMI Quarterly Implementation and Deployment Status Report
Case Nos. 2020-00349 & 2020-00350
April 30, 2026**

Executive Summary:

In accordance with the Kentucky Public Service Commission’s Order of June 30, 2021, and subsequent order of December 6, 2021, in Case Nos. 2020-00349 and 2020-00350, Kentucky Utilities Company and Louisville Gas and Electric Company (“Companies”) submit the nineteenth and final quarterly progress report on the 2021 AMI plan. The quarterly report provides a status of the implementation and deployment of the project, adherence to budgets, adherence to timeliness, any significant change orders, number of AMI meters implemented, and the number of non-AMI meters removed and retired. This report covers the period from June 30, 2021, order through March 31, 2026, except where otherwise noted.

The project met planned expenditures and full deployment was completed by December 31, 2025.

Financial

The project performed in-line with planned expenditures.¹

Project Spend (\$000)			
	Project to Date Spend	Forecasted Total Project	Remaining Project Amount
CWIP	\$352,419	\$352,068	\$(351)
AMI Implementation Expenses	\$40,400 ²	\$39,802 ³	\$(598)

Schedule

Major activities:

- Installed approximately 1.36 million AMI meters and modules.
- AMI network deployments are complete in KU’s and LG&E’s service territories.
 - 225 gateways installed
 - 2,927 routers installed
- 4,341 customer account opt-outs. The 4,341 is approximately 0.32% of customers who have had the opportunity to opt out vs 0.80% that was estimated in the plan.
- Installed 17,881 Gas Encoder Receiver Transmitters (ERT) in our gas only territory.

Significant Contract Change Orders

No significant change orders to report.

¹ Anticipate additional credits related to capital.

² Total is inclusive of ODP and FERC.

³ The \$39,802 includes \$3M of expense currently included in 2021 base rates.

**Kentucky Utilities Company and Louisville Gas and Electric Company
Final AMI Quarterly Implementation and Deployment Status Report
Case Nos. 2020-00349 & 2020-00350
April 30, 2026**

Meter Deployment

Company	Number of AMI Meters/Modules Installed⁴	Number of AMI Meters/Modules⁵ Installed since 9/22	Number of Non-AMI Meters retired⁶
LG&E-Electric	449,014	449,014	442,120
LG&E – Gas	318,268	318,268	
KU	591,682	591,682	563,003
Total	1,358,964	1,358,964	1,005,123

⁴ Solar Share Program, DSM AMS Opt-In Program, and downtown network meters replaced with new AMI meters are included in these totals.

⁵ Modules are installed on gas meters to enable remote meter reading AMI capabilities.

⁶ Electric meters removed for retirement in July 2021 through December 2025 in the meter asset management system.