



Carlisle County Fiscal Court

Greg Terry, County Judge Executive

985 US 62 • P.O. Box 279 • Bardwell, KY 42023

Phone: (270) 628-5451 • Fax: (270) 628-0190 • Cell: (270) 445-0051

Email: judge@ccfcky.com

October 6, 2026

Ms. Linda Bridwell
Executive Director
Public Service Commission
211 Sower Blvd.
Frankfort, KY 40601

RE: Case No. 2021-00341
Milburn Water District

Dear Ms. Bridwell:

On behalf of the Carlisle County Fiscal Court and Milburn Water District, I am pleased to provide an update you on the status and progress of our water system improvement project, which will expand the Milburn Water District service area and strengthen the district's long-term financial sustainability through increased revenues.

As you are aware, in July of 2025, Carlisle County Fiscal Court was awarded \$5,000,000.00 to replace Milburn Water District's aging water lines and expand the service district to reach the Carlisle County School System, providing much needed fire protection and drinking water. Bacon Farmer Workman/Marcum Engineering is the engineering firm for the project and the firm who is overseeing the day to day construction progress on this project.

Since our last update at the end of June 2026, construction on the project is running very smooth and well ahead of schedule. To date, D-Port Directional Drilling has installed approximately 3.8 miles (20,000lf), to which construction began at KY 307 extending west along KY 80, through the Milburn community and along KY 1371. The new water main is being installed primarily within a new 15-foot utility easement obtained from affected property owners prior to construction. Community members have received this project very well and are being extremely cooperative.

Progress has also been made on the new elevated water storage tank, in which the project was awarded to Caldwell Tanks. In July, members of Carlisle County, Caldwell Tank and BFW met to kick off this project ensuring a construction start date in the beginning of 2027. Again, this part of the project entails

the construction of a 75,000 gallon elevated water storage tank. Initial site grading, drainage, access-road and aggregate improvements have been completed, at the tank site, by C&C Excavating.

Overall, the project is ahead of the anticipated schedule and upon completion, the Milburn Water District is project to receive an additional \$3,000.00 to \$4,000.00 in monthly revenue, improving the districts financial structure.

Should you have any questions regarding this update, please do not hesitate to reach out. Another project update will be provided in December 2026.

Thank you,

A handwritten signature in blue ink, appearing to read "J. Galloway", with a stylized flourish at the end.

Jessica Galloway
Carlisle County Finance Officer