

COMMONWEALTH OF KENTUCKY
BEFORE THE PUBLIC SERVICE COMMISSION

In the Matter of:

ELECTRONIC APPLICATION OF DELTA	)	
NATURAL GAS COMPANY, INC. FOR A	)	
CERTIFICATE OF PUBLIC	)	
CONVENIENCE AND NECESSITY TO	)	CASE NO. 2022-00085
CONSTRUCT A PIPELINE TO SERVE THE	)	
CITIES OF NICHOLASVILLE AND	)	
WILMORE	)	

ORDERING PARAGRAPH 4 REPORT

In accordance with Ordering Paragraph 4 of the Commission’s September 28, 2022 Order, Delta Natural Gas Company, Inc. hereby submits the total costs of the project, including the cost of construction and all other capitalized costs within 60 days of the date that construction authorized under this CPCN is substantially completed.

Please note that the Order states that the costs “shall be classified into appropriate plant accounts in accordance with the Uniform System of Accounts for electric utilities as prescribed by the Commission,” but Delta has provided the costs as prescribed for natural gas utilities. Delta may have additional minor, non-material costs as the project is finalized.

	Original	Final	Difference
3650 - Transmission Rights of Way	\$ 2,399,674	\$ 1,196,341	\$ (1,203,333)
3670 - Transmission Mains	\$15,999,618	\$16,610,067	\$ 610,449
3690 - Transmission Measuring and Regulating Equip	\$ 2,694,198	\$ 6,343,081	\$ 3,648,883
3790 - Distribution City Gate Regulator Stations	\$ 19,927	\$ 78,329	\$ 58,402
	\$21,113,417	\$24,227,818	\$ 3,114,401

As set forth above, Delta’s actual construction costs are similar to its four-year old projections. The largest cost differential is due to Enbridge underestimating its project costs, including an over-run amount of \$1,116,986 in June 2026 related to the interstate tap. Rising

contractor costs over the four-year construction period also contributed to increased construction costs.

Dated: August 10, 2026

Respectfully submitted,



Monica H. Braun
monica.braun@skofirm.com
Stoll Keenon Ogden PLLC
300 West Vine Street
Suite 2100
Lexington, KY 40507
Telephone: (859) 231-3000
Facsimile: (859) 259-3503
Counsel for Delta Natural Gas Company,
Inc.

CERTIFICATE OF COMPLIANCE

In accordance with the Commission's Order of July 22, 2021 in Case No. 2020-00085 (Electronic Emergency Docket Related to the Novel Coronavirus COVID-19), this is to certify that the electronic filing has been transmitted to the Commission on August 10, 2026; and that there are currently no parties in this proceeding that the Commission has excused from participation by electronic means.


