

COMMONWEALTH OF KENTUCKY
BEFORE THE PUBLIC SERVICE COMMISSION

In the Matter of:

THE ELECTRONIC APPLICATION OF SOUTH)	
KENTUCKY RURAL ELECTRIC COOPERATIVE)	CASE NO.
CORPORATION FOR A DECLARATORY ORDER)	2025-00174
REGARDING REBUILDING ITS HEADQUARTERS)	
AFTER LOSS FROM TORNADO)	

SOUTH KENTUCKY RURAL ELECTRIC
COOPERATIVE CORPORATION’S STATUS UPDATE

Comes now South Kentucky Rural Electric Cooperative Corporation (“South Kentucky”), by counsel, pursuant to the Commission’s Order dated June 3, 2025, requiring South Kentucky to provide every 45 days beginning from the date of issuance of the Order the following: a) specific breakdown of expenditures, b) specific breakdown of funding, including reimbursements, c) if necessary, financing, even if it does not require Commission approval pursuant to KRS 278.300, and d) progress reports reflecting any actions taken to rebuild or repair any building on the South Kentucky RECC premises hereby states as follows:

1. Breakdown of Expenditures

Through July 31, 2025 repair expenditures totaled \$10,155 for network connectivity repairs needed to operate and \$28,782 for replacement of laptop computers, telephones and other various technology equipment.

2. Breakdown of Funding, Including Reimbursements

Repair and replacement costs to date have been funded using general funds while awaiting insurance reimbursement.

3. Financing

At this time, there is no financing to report.

4. Progress Report:

South Kentucky's headquarters administrative office (building A) was deemed a total loss by Federated Rural Electric Insurance Exchange (Federated) adjusters and subcontracted structural engineers in early June 2025. South Kentucky contracted with D W Wilburn as general contractor for the demolition and rebuilding of building A and the repair of other buildings and structures on the headquarters site which were damaged during the tornado. The demolition of building A is complete. The preliminary reconstruction estimate for building A was received from D W Wilburn and Federated approved the estimate as covered under the parameters of the policy. An updated building design is nearly complete and the general contractor has issued a price not to exceed guarantee equal to the preliminary reconstruction estimate.

Federated has also reviewed and approved cost estimates for repairs to the materials warehouse and line construction office (building B) and the other outbuildings and materials have been ordered and are expected to arrive in 3-4 weeks. Twelve thousand square feet of office space located at the front of building B has been stripped down to the studs. The building will get new outside skin which will be ash gray to coordinate with the current brown garage doors which are salvageable. Federated has reviewed and approved all cost estimates for building B and the surrounding outbuildings.

South Kentucky RECC will submit monthly reimbursement requests to Federated for work completed and contents replaced. The initial list of all building contents destroyed has been approved by Federated for reimbursement at replacement cost value (plus tax) of \$2,120,664 less

depreciation of \$410,888, an average of 19%. Payment is expected to be received in the next two weeks.

Respectfully Submitted,



L. Allyson Honaker
Heather S. Temple
Meredith L. Cave
HONAKER LAW OFFICE, PLLC
1795 Alysheba Way, Suite 1203
Lexington, KY 40509
(859) 368-8803
allyson@hloky.com
heather@hloky.com
meredith@hloky.com
*Counsel for South Kentucky Rural Electric
Cooperative Corporation*

CERTIFICATE OF SERVICE

This is to certify that the foregoing electronic filing was transmitted to the Commission for filing on August 29, 2025, there are currently no parties that the Commission has excused from participation by electronic means in this proceeding, and, by virtue of the Commission's July 22, 2021 Order in Case No. 2020-00085, a copy of the filing in paper medium shall not be required.



Meredith L. Cave
*Counsel for South Kentucky Rural
Electric Cooperative Corporation*