

COMMONWEALTH OF KENTUCKY
BEFORE THE PUBLIC SERVICE COMMISSION

IN THE MATTER OF:

ELECTRONIC APPLICATION OF KENTUCKY-	)	
AMERICAN WATER COMPANY FOR A	)	
CERTIFICATE OF PUBLIC CONVENIENCE	)	CASE NO. 2025-00240
AND NECESSITY FOR INSTALLATION OF	)	
ADVANCED METERING INFRASTRUCTURE	)	


KENTUCKY-AMERICAN WATER COMPANY'S
ORDERING PARAGRAPH 4 REPORT

In accordance with Ordering Paragraph 4 of the Commission's February 12, 2026 Order in this matter, Kentucky-American Water Company hereby submits the attached Quarterly Implementation and Deployment Status Report.

Respectfully submitted,

Lindsey W. Ingram III
L.Ingram@skofirm.com


Monica H. Braun
Monica.braun@skofirm.com
STOLL KEENON OGDEN PLLC
300 West Vine Street, Suite 2100
Lexington, Kentucky 40507-1801
Telephone: (859) 231-3000
Fax: (859) 259-3503

BY: 
Attorneys for Kentucky-American Water Company

CERTIFICATE

In accordance with the Commission's Order of July 22, 2021 in Case No. 2020-00085 (Electronic Emergency Docket Related to the Novel Coronavirus COVID-19), this is to certify that the electronic filing has been transmitted to the Commission on July 30, 2025; and that there are currently no parties in this proceeding that the Commission has excused from participation by electronic means.

STOLL KEENON OGDEN PLLC

By 
Attorneys for Kentucky-American Water Company

Kentucky-American Water
AMI Quarterly Implementation and Deployment Status Report
Case No. 2025-00240
Q2 2026

Executive Summary

In accordance with the Kentucky Public Service Commission’s February 12, 2026 Order in Case No. 2025-00240, Kentucky-American Water (“KAW”) submits the following quarterly progress report on the approved AMI plan. Through this plan, KAW will deploy AMI-enabled water meters and endpoints either at the time the existing meter must be replaced due to failure or in the normal course of business through length of service (“LOS”) replacement. This quarterly progress report provides a status of the implementation and deployment of AMI equipment, including capital expenditure, number of AMI meters installed, number of non-AMI meters removed and retired, and other significant activities.

Financial *(at end of reporting quarter):*

Figure 1: Meter Replacement Capital Expenditure (\$000)			
Reporting Year		Year-to-Date Spend	Annual Forecasted Spend
2026 (beginning Q2)		<u>April to June</u>	<u>April to December</u>
	Labor & Materials	\$5,553,021	
	Overhead	\$594,575	
	AFUDC	\$34,290	
	Other Costs	\$54,407	
	Total:	\$6,236,293	\$12,651,048

AMI Meter Deployment *(at end of reporting quarter):*

Figure 2: Meter Replacement Quantities			
	YTD Installed AMI-Enabled Meters	YTD Retired Non-AMI-Enabled Meters	% AMI Saturation (Total AMI-Enabled Meters / Total Meters)
2026 (beginning Q2)	3,768	6,904	2.9%

Significant Notes and Activities:

- Following AMI CPCN approval in Case No. 2025-00240, KAW ordered 15,830 meters and 16,500 AMI endpoints to support upcoming meter replacement activity. These invoices affected April to June 2026 material costs shown in Figure 1.
- In addition to more than 3,700 AMI-enabled meter installations for this reporting period, KAW also installed some of its remaining stock of AMR endpoints in Q2, accounting for the variance between AMI installations and meter retirements in Figure 2.
- In 2026, Kentucky-American Water acquired the City of Livingston water system, the City of Middlesboro water system and the City of Clinton water system. In all three cases, the existing water meters were determined to be beyond their useful and reliable life and are being replaced. Q2 meter replacements for these systems are embedded in the figures above and broken out below. (Please note, Middlesboro and Clinton were closed on June 1, 2026. Meter replacements began in July.)

New System Acquisition Meter Replacements through Q2 2026			
Location	Total Required Replacement	Actual Replaced (AMI / AMR)	% AMI Saturation (Total AMI-Enabled Meters / Total Meters)
Livingston	162	160 / 0	98.7%
Middlesboro	5,300	0	0%
Clinton	700	0	0%