STITES & HARBISON PLLC

ATTORNEYS

May 5, 2017

HAND DELIVERED

Dr. Talina R. Mathews Executive Director Public Service Commission 211 Sower Boulevard P.O. Box 615 Frankfort, KY 40602-0615 421 West Main Street Post Office Box 634 Frankfort, KY 40602-0634 [502] 223-3477 [502] 223-4124 Fax

Mark R. Overstreet (502) 209-1219 (502) 223-4387 FAX moverstreet@stites.com



MAY 5 2017

PUBLIC SERVICE COMMISSION

RE: Case No. 2013-00430 (To Be Retained In The Company's General Correspondence File)

Dear Dr. Mathews:

In accordance with Order Paragraph 2 of the Commission's August 1, 2014 Order, and the Company's June 30, 2016 filing, please find enclosed and accept for filing the original and ten copies of the Company's supplemental report of the actual cost of conversion construction for Big Sandy Unit 1 through April 30, 2017.

All work orders associated with the conversion project were closed as of May 1, 2107 and Kentucky Power does not anticipate any additional charges or adjustments.

Please do not hesitate to contact me if you have any questions.

Mark R. Overstreet

Very truly yours.

MRO Enclosure cc: Michael L. Kurtz

Descriptions	Material	Labor	Total
Asbestos Abatement	\$ -	\$ 4,133	\$ 4,133
Civil	\$ 2,161,049	\$ 3,788,327	\$ 5,949,375
Structural/Mechanical	\$ 6,117,324	\$ 8,790,287	\$ 14,907,611
Electrical and I&C	\$ 2,476,067	\$ 2,326,466	\$ 4,802,533
OEM Supply Scope	\$ 7,876,588	\$ 873,502	\$ 8,750,090
Architect Engineering/Outside Professional Services	\$ -	\$ 7,234,924	\$ 7,234,924
PMEC	\$ -	\$ 8,604,940	\$ 8,604,940
Owner's Costs	\$ -	\$ -	\$ -
Risk Allocation			\$ -
AEP Overheads - Allocations			\$ 7,353,527
GRAND TOTAL	San		\$ 57,607,134

Big Sandy U1 Gas Conversion Actual Cost Detail April 30, 2017