

BRITE & HOPKINS, PLLC
ATTORNEYS AT LAW
83 BALLPARK ROAD, P.O. BOX 309
HARDINSBURG, KENTUCKY 40143-0309
PHONE (270) 756-2184, FAX (270) 756-1214

RECEIVED

DEC 3 2012

**PUBLIC SERVICE
COMMISSION**

THOMAS C. BRITE
e-mail: tbrite@bbtel.com

STEPHEN G. HOPKINS
e-mail: shopkins@bbtel.com

November 29, 2012

Mr. Jeff Derouen
Commonwealth of Kentucky
Public Service Commission
211 Sower Blvd.
PO Box 615
Frankfort, KY 40602-0615

RE: Case No. 2012-00310
Case No. 2012-00311
Case No. 2012-00312


Dear Mr. Derouen:

Pursuant to the agreement discussed in the telephonic informal conference of October 30, 2012 and the Intra-Agency Memorandum dated November 27, 2012 regarding the above-styled cases before the Kentucky Public Service Commission, Meade County RECC agreed to submit a status report to the commission on or before November 30, 2012.

Please be advised that the engineering to implement the single phase line solution was completed on or about November 16, 2012 and the construction began on November 19, 2012. Bowlin Energy is the contractor performing the work and has anticipated construction will be completed in December of 2012 unless unforeseen circumstances occur.

To date Meade County RECC estimates that the construction is approximately ten percent (10%) complete.

Respectfully-submitted,



Thomas C. Brite
Attorney for Meade County RECC

tcb/svh

cc: Monica Jarboe
7055 Big Bend Road
Battletown, KY 40104

cc: Steven Miles
6750 Big Bend Road
Battletown, KY 40104

cc: David Bell
5615 Big Bend Road
Battletown, KY 40104

cc: Burns E. Mercer, President/CEO
Meade County RECC
PO Box 489
Brandenburg, KY 40108