

RECEIVED

COMMONWEALTH OF KENTUCKY
BEFORE THE PUBLIC SERVICE COMMISSION

OCT 01 2014
PUBLIC SERVICE
COMMISSION

IN THE MATTER OF:

JOINT APPLICATION OF W&W SERVICE)
CORPORATION AND PADUCAH-)
MCCRACKEN COUNTY JOINT SEWER AGENCY)
TO APPROVE THE TRANSFER OF OPERATIONS)
OF THE TERRE VERTE SUBDIVISION)
WASTEWATER TREATMENT FACILITIES TO)
PADUCAH-MCCRACKEN COUNTY JOINT)
SEWER AGENCY)

Case No. 2014-00013

MOTION FOR EXTENSION OF TIME


Petitioners hereby move for an extension of time to complete the transfer contemplated by this filing. As grounds therefore, Petitioners state that they have experienced unanticipated delays due to required wetlands mitigation and environmental issues pertaining to the presence of the Indiana bat on party of the subject property. Further, obtaining the necessary easements to connect the JSA system to the Terre Verte subdivision proved to take longer than anticipated. As such, construction has not been completed. Accordingly, Petitioners were unable to meet the deadline of September 30, 2014, imposed by numbered paragraph 2 of the Commission's Order dated July 18, 2014.

Wherefore, the Petitioners respectfully request that the Commission modify its previous Order and allow them up to and including December 31, 2014, to complete the connection and transfer of the wastewater collection system.

Respectfully submitted,

DENTON & KEULER
P.O. Box 929
Paducah, KY 42002-0929
Tele: 270-443-8253
Facsimile: 270-442-6000

By


Melissa D. Yates


ATTORNEYS FOR PETITIONERS

I hereby certify that a true and
correct copy of the foregoing has
been served via Federal Express to:

MR JEFF DEROUEN
EXECUTIVE DIRECTOR
KENTUCKY PUBLIC SERVICE COMMISSION
211 SOWER BLVD.
FRANKFORT KY 40602

on this 30th day of September, 2014.

By:


Melissa D. Yates