

COMMONWEALTH OF KENTUCKY  
BEFORE THE PUBLIC SERVICE COMMISSION

OCT 13 2007  
PUBLIC SERVICE  
COMMISSION

In the matter of:


AN INVESTIGATION OF MIKI LITTLE )  
GAS COMPANY, INC., MIKI THOMPSON )  
WINNIE GREER, AND DANIEL GREER, )  
INDIVIDUALLY AND AS OFFICERS OF ) CASE NO. 2007-00107  
THE UTILITY, FOR ALLEGED VIOLATIONS )  
OF COMMISSION ORDERS AND SAFETY )  
VIOLATIONS PURSUANT TO KRS 278.990 )  
AND KRS 278.992 )

SECOND MOTION FOR EXTENSION OF TIME

Comes Now Miki Thompson, President and Counsel for Mike Little Gas, and moves for an Order extending the time in which to comply with the Orders of the Commission, regarding pipeline repair and replacement of steel pipe. As grounds therefor, Counsel would show that Mike Little Gas Company has completed more than 80% of the construction and has been working within the time ordered by the Commission with work anticipated to be completed on or before the November 1, 2007, deadline. However, on October 9, 2007, a representative from the Kentucky Department of Transportation advised an employee of Mike Little Gas to cease construction. Mike Little Gas is attempting to quickly resolve the issue and resume construction as ordered. However, Mike Little Gas cannot know at this time how long it will take to resolve the issues with the Department of Transportation and with unsuitable weather conditions approaching, it appears uncertain whether the construction can be timely completed.

WHEREFORE Mike Little Gas Company, Inc. is requesting an extension of time, until January 1, 2008, to comply with the orders of the Commission.

RESPECTFULLY SUBMITTED,  
MIKE LITTLE GAS COMPANY, INC.

By:   
HON. MIKI THOMPSON  
PRESIDENT AND COUNSEL

Hon. Miki Thompson, #84602  
Thompson Law Office  
35 West Third Avenue, Suite 106  
Williamson, WV 25661