

COMMONWEALTH OF KENTUCKY
BEFORE THE PUBLIC SERVICE COMMISSION

In the Matter of:

ELECTRONIC FARMDALE)	
WATER DISTRICT'S)	
UNACCOUNTED-FOR WATER)	Case No.
LOSS REDUCTION PLAN,)	2020-00217
SURCHARGE AND)	
MONITORING)	

AN ELECTRONIC)	
INVESTIGATION INTO)	
FARMDALE WATER DISTRICT)	
TO DETERMINE THE)	
FEASIBILITY OF MERGER)	Case No.
WITH A PROXIMATE UTILITY)	2024-00202
PURSUANT TO KRS 74.361 OR)	
ABANDONMENT PURSUANT TO)	
KRS 278.020(6) AND KRS 278.021)	

NOTICE OF FILING
BENSON CREEK PROJECT REPORT OF COMPLETION

By and through the undersigned counsel Farmdale Water District (“Farmdale District” or “District”) gives notice of filing its Report of Completion of the Benson Creek Waterline Relocation Project contained in its Qualified Infrastructure Improvement Plan (“QIIP”) and its seven-year capital plan.

Dated: April 22, 2025

Respectfully submitted,




Damon R. Talley
Stoll Keenon Ogden PLLC
P.O. Box 150
Hodgenville, KY 42748-0150
Telephone: (270) 358-3187
Fax: (270) 358-9560
damon.talley@skofirm.com

Tina C. Frederick
Stoll Keenon Ogden PLLC
300 West Vine Street, Suite 2100
Lexington, Kentucky 40507-1801
Telephone: (859) 231-3951
Fax: (859) 259-3597
tina.frederick@skofirm.com

Counsel for Farmdale Water District

CERTIFICATE OF SERVICE

In accordance with 807 KAR 5:001, Section 8, and the Public Service Commission's Order of July 22, 2021 in Case No. 2020-00085, I certify that this document was transmitted to the Public Service Commission on April 22, 2025 and that there are currently no parties that the Public Service Commission has excused from participation by electronic means in these proceedings.



Counsel for Farmdale Water District

COMMONWEALTH OF KENTUCKY)
) SS:
COUNTY OF FRANKLIN)

Christopher Ralph

Subscribed, sworn to, and acknowledged before me, a Notary Public in and
for said county and state, this 22nd day of April 2025.

My Commission
7/28/26

Notary KYNP56106

ID:

**Farmdale Water District
Report of Completion
April 2025**

THE BENSON CREEK PROJECT

As stated in Farmdale District's December 2024 QIIP, filed in these proceedings on December 27, 2024, the waterline along the bank of Benson Creek needed to be relocated because it was in an area prone to washing out during heavy rain events. In its December 2024 QIIP, Farmdale estimated that this project would be complete by the end of the second quarter of 2025. Although Farmdale District expects to file a comprehensive Annual Progress Report into the record of Case No. 2020-00217¹ on or before July 7, 2025,² the District desires to inform the Commission that the Benson Creek Project is complete ahead of schedule. The new line was placed into service on **April 3, 2025**.

On January 23, 2025, the Commission approved use of \$7,861.42 of Surcharge Funds to reimburse Farmdale District the cost of purchasing pipe, gate

¹ *Electronic Farmdale Water District's Unaccounted-for Water Loss Reduction Plan, surcharge and Monitoring* Case No. 2020-00217 (Ky. PSC July 7, 2020).

² *See Electronic Alleged Failure of Farmdale Water District, and its Individual Commissioners* Scottie Wooldridge, Jon Dailey, and Eddie Harrod to Comply with KRS 278.030, 807 KAR 5:006, Section 4(4), 807 KAR 5:006, Section 26, and 807 KAR 5:066, Case No. 2022-00347, Response to Staff's Second Post-hearing Request, Item 3d (Ky. PSC filed May 17, 2024). Farmdale District committed to filing its Annual Progress Report on July 7, 2025, or a date to be determined by the Commission. The Commission has not issued an Order establishing an alternative date; Therefore, Farmdale District intends to file its Annual Progress Report on or before July 7, 2025.

valves, and other necessary fittings for this project. The additional costs associated with the project are:

Slater Brothers Enterprises Contract labor to install the new line	\$ 15,000
Workman Water Supply Contract labor to perform hot tap of the line	600
Farmdale District Clean-up and site restoration labor	990
Total Labor	\$16,590

The labor costs are significantly below Farmdale’s estimate of \$36,000 provided in the December 2024 QIIP. At this time Farmdale District is **not** seeking the Commission’s approval to use Surcharge Funds to reimburse it for the labor costs associated with the Benson Creek Project. Farmdale District believes Surcharge Funds are best used in its meter replacement efforts and will seek approval as needed.

Farmdale District acknowledges that it was greatly assisted in this project by the Frankfort Plant Board (“FPB”) and the Franklin County Road Department. FPB located the original line, and the Road Department provided trucks and flaggers to keep the contractors safe while the installation of the new line was underway. Farmdale District expects this Project to result in a reduction of unaccounted-for water loss.