



# Kentucky PSC Filing

Data as of 12/12/25

# Kentucky Utility & Charter High Volume Agreement

POLES CURRENTLY IN EACH PHASE OF PROCESS (as of Dec. 11, 2025)						
STATUS	RESPONSIBLE	TOTAL POLES	POLES ON TIME	POLES LATE	% POLES ON TIME	% POLES LATE
FIELD SURVEY and ENGINEERING (30 days)	KU	696	677	19	97.3%	2.7%
RESUBMIT NEEDED (no timeline)	CHARTER	1,290	N/A	N/A	N/A	N/A
MAKE READY ESTIMATE (14 days)	KU	16	16	0	100.0%	0.0%
MAKE READY PAYMENT (14 days)	CHARTER	1,023	65	958	6.4%	93.6%
MAKE READY CONSTRUCTION (no timeline)	KU	2,353	N/A	N/A	N/A	N/A
AWAITING FOREIGN-OWNED POLE REPLACEMENT		1,333	N/A	N/A	N/A	N/A
COMMS MAKE READY / INSTALLATION (60 days)	CHARTER	18,485	3,481	15,004	18.8%	81.2%
POST-CONSTRUCTION INSPECTION (60 days)	KU	4,832	2,516	2,316	52.1%	47.9%
INSTALLATION DEFECT DETECTED	CHARTER	580	51	529	8.8%	91.2%
COMPLETE	N/A	608	N/A	N/A	N/A	N/A
TRANSMISSION (no timeline)	KU	0	N/A	N/A	N/A	N/A
CANCELED	N/A	2,863	N/A	N/A	N/A	N/A

CUMULATIVE POLES PROCESSED SINCE MARCH 1, 2024 (as of Dec. 11, 2025)						
STATUS	RESPONSIBLE	TOTAL POLES	POLES ON TIME	POLES LATE	% POLES ON TIME	% POLES LATE
FIELD SURVEY and ENGINEERING (30 days)	KU	31,320	30,298	1,022	96.7%	3.3%
MAKE READY ESTIMATE (14 days)	KU	30,216	24,361	5,855	80.6%	19.4%
MAKE READY PAYMENT (14 days)	CHARTER	32,376	7,318	25,058	22.6%	77.4%
MAKE READY CONSTRUCTION (no timeline)	KU	26,004	N/A	N/A	N/A	N/A
COMMS MAKE READY / INSTALLATION (60 days)	CHARTER	24,505	5,570	18,935	22.7%	77.3%
POST-CONSTRUCTION INSPECTION (60 days)	KU	6,020	3,102	2,918	51.5%	48.5%
INSTALLATION DEFECT DETECTED	CHARTER	4,072	188/2011	1823/2011	9.3%	90.7%
COMPLETE	N/A	608	N/A	N/A	N/A	N/A
TRANSMISSION (no timeline)	KU	2,948	N/A	N/A	N/A	N/A
CANCELED	N/A	2,863	N/A	N/A	N/A	N/A

\*35,600 Poles have been submitted in the high volume plan.

This total excludes canceled applications, applications containing Transmission poles, and poles removed from applications.


# Co-Op Update

POLE OWNERS UTILIZING ALDEN ONE

Greater Stage	Responsible Party	Status	Blue Grass Energy	Clark Energy	Fleming-Mason Energy	Inter-County Energy	Owen Electric	Shelby Energy Cooperative	South Kentucky RECC	Taylor County RECC	Grand Total
Pre-Draft	Attacher	Created		12	216	6					234
Review	Pole Owner	Review	150	127	1,190	149	1,999		242	25	3,882
	Attacher	Revise Application			12	17	443				472
Survey	Pole Owner	Survey		146	68	212			63	381	870
	Pole Owner	Survey Overdue	192	277	2,962	2,626			356	1,187	7,600
	Both Parties	Survey Review	1,926	53	3,147	77			3,374	209	8,786
Make Ready	Pole Owner	Estimate Make-Ready Costs				163				119	282
	Pole Owner	Estimate Overdue				33			82		115
	Attacher	Awaiting Customer Response		154	52	439				99	744
	Attacher	Customer Response Overdue	59	160	143	156			644	171	1,333
	Attacher	Awaiting Make-Ready Payment			29	49			581		659
	Attacher	Make-Ready Payment Overdue		97	13	83	25				218
	Pole Owner	Make-Ready Construction Pending	944	777		291			1,609		3,621
Construction	Pole Owner	Make-Ready	546	321	102	719	10			466	2,164
	Pole Owner	Make-Ready Overdue	102	32	39				97		270
	Attacher	Ready To Attach	6,804	1,352	1,689	1,564	206		734	95	12,444
	Attacher	Ready to Overlash	208	16	55	6					285
	Attacher	Attachment Extension		97	164	280	273				814
	Attacher	Attachment Extension Review	8,928	814	1,823	1,940	720		27		14,252
Post Inspection	Pole Owner	Post Inspection	2,279	312	1,392	1,212	585	32			5,812
	Pole Owner	Post Inspection Overdue	3,220	727	5,475	3,252	1,570	6	165		14,415
	Pole Owner	Inspection	71								71
	Attacher	Corrections Needed	239		233	437					909
Grand Total			25,668	5,474	18,804	13,711	5,831	38	7,974	2,752	80,252

# Remaining Pole Owners

MUNICIPAL AND TVA EXCLUDED

POLE OWNER		Pending
AEP		302
AEP Ohio		120
AT&T		2,664
Cumberland Valley Electric		88
Grayson RECC		381
Jackson Energy Cooperative		414
Kenergy Corporation		1,081
Meade County Rural Electric		443
Nicholasville Utilities, KY		49
Nolin RECC		98
Princeton Electric Plant Board		128
Windstream		2,803


**VERIFICATION**

COMMONWEALTH OF KENTUCKY     )

)

COUNTY OF JEFFERSON             )

Heather C. Day, being duly sworn, deposes and says that she is the Area Vice President of Field Operations for Charter Communications and that she has personal knowledge of the information submitted by the Kentucky Broadband and Cable Association in Case No. 2023-00416 on December 19, 2025, and that the content thereof is true and correct to the best of her information, knowledge, and belief.

  
Heather C. Day

Subscribed and sworn to before me, and for the above County and State, on this the 19th day of December, 2025 by Heather C. Day.

My Commission expires: April 10, 2027

  
NOTARY



CYNTHIA RENEE HADLEY  
NOTARY PUBLIC  
COMMONWEALTH OF KENTUCKY  
COMM. # KYNP70105  
MY COMMISSION EXPIRES APRIL 10, 2027