

RECEIVED

SEP 06 2017

PUBLIC SERVICE
COMMISSION

Hardin County Water District No. 1

Serving Radcliff and Hardin County for Over 60 Years

1400 Rogersville Road
Radcliff, KY. 40160

September 6, 2017

Renee Smith
Filings Branch
Public Service Commission
300 Sower Blvd
Frankfort, KY 40601

SUBJECT: Case No. 2017-00144 Hardin County Water District No. 1 - Information Due

Dear Ms. Smith;


Hardin County Water District No. 1 has inadvertently failed to notify the Commission of item # 11 - "*Hardin County shall notify the Commission in writing one week prior to the actual start of construction and at the 50 percent completion point.*"

The first phase of the project was awarded to Cumberland Pipeline , LLC at the February 21, 2017 Board meeting and a Notice to Proceed was issued on May 22, 2017.

The project is currently at 46% completion. The District has worked closely with United States Department of Agriculture for this phase and has been constructed under the guidance of Cannon & Cannon, Inc.

The second portion of the project is still in the permitting phase with an expected advertisement / bid date of mid October 2017 and a completion in late January 2018.

Sincerely,

 FOR JIM BRUCE, GENERAL MANAGER

Scott Schmuck, Acting General Manager