

DRAKESBORO WORK ORDER

Work Order #: _____

DATE: 9-23-19 Time: _____ Gas Water WW Acct #: _____

NAME: Ford Place Chicken Farm Meter Number: _____

ADDRESS: Highway 70, Drakesboro, KY

WORK TO BE DONE:

NEW METER # 19K851827 NEW READING 0000

TURN ON & READ 0000 OLD READING _____

READ and LOCK _____ SET METER and LOCK _____

READING ONLY _____ LOCATE LINE (SEE BELOW)

READ and LOCK (NON PAYMENT) _____ GET METER NUMBER _____

CHECK PRESSURE _____ FLUSH LINE _____ CHECK f. LEAK _____

UNLOCK ONLY and READ (DO NOT TURN ON) _____

SPECIAL INSTRUCTIONS: New Ac 630 meter replacing Dresser 800 meter. Regulator adjusted to 5 PSI on pressure gauge, before meter. Dial meter reader.

WORK DONE:

FLUSHED: Yes No GPM: _____ How Long: _____ Water Loss: _____

WATER LEAK: Yes No GPM: _____ How Long: _____ Water Loss: _____

PARTS USED TO COMPLETE JOB:

Ac 630
2x Spud/nut/gasket
1x 1/4x6" nipple

1/4 x 1/4 bushing
1/4x T
1/4 O.D.
150 PSI pressure gauge

COMMENTS:

WORK COMPLETED BY: Allen Lo DATE COMPLETED: 9-23-19

TIME STARTED: _____ TIME FINISHED: _____

DRAKESBORO WORK ORDER

Work Order #: _____

DATE:

9-23-19

Time: _____

Gas

Water

WW

Acct #: _____

NAME:

Ford Farm Chicken

Meter Number: _____

ADDRESS:

Hwy 70, Drakesboro, Ky

Old Meter # 1552978

WORK TO BE DONE:

NEW METER #

19K851826

NEW READING

0000

TURN ON & READ

OLD READING

12112

READ and LOCK

0006

SET METER and LOCK

READING ONLY

LOCATE LINE

(SEE BELOW)

READ and LOCK (NON PAYMENT)

GET METER NUMBER

CHECK PRESSURE

5 PSI

FLUSH LINE

CHECK f. LEAK

UNLOCK ONLY and READ (DO NOT TURN ON)

SPECIAL INSTRUCTIONS:

New AC (A30) Meter Replacing Dresser 800 Meter. Regulator adjusted to 5 PSI. on pressure gauge, before Meter. Dial Meter readers.

WORK DONE:

FLUSHED: Yes No

GPM: _____

How Long: _____

Water Loss: _____

WATER LEAK: Yes No

GPM: _____

How Long: _____

Water Loss: _____

PARTS USED TO COMPLETE JOB:

Ac G30

2x Spud/Wet gasket

6" x 1/4 nipple

1/2 x 1/4 Bushing

15 PSI Pressure gauge

COMMENTS:

WORK COMPLETED BY:

[Signature]

DATE COMPLETED:

9-23-19

TIME STARTED: _____

TIME FINISHED: _____

DRAKESBORO WORK ORDER

Work Order #: _____

DATE: 9/25/19

Time: _____

Gas

Water

WW

Acct #: 10-03800-001

NAME: Jason Conger

Meter Number: _____

ADDRESS: 3546 US 731 S Beechmont

WORK TO BE DONE:

NEW METER # _____ NEW READING _____

TURN ON & READ 7923 OLD READING _____

READ and LOCK _____ SET METER and LOCK _____

READING ONLY _____ LOCATE LINE (SEE BELOW)

READ and LOCK (NON PAYMENT) _____ GET METER NUMBER _____

CHECK PRESSURE _____ FLUSH LINE _____ CHECK f. LEAK _____

UNLOCK ONLY and READ (DO NOT TURN ON) _____

SPECIAL INSTRUCTIONS: _____

WORK DONE:

FLUSHED: Yes No GPM: _____ How Long: _____ Water Loss: _____

WATER LEAK: Yes No GPM: _____ How Long: _____ Water Loss: _____

PARTS USED TO COMPLETE JOB:

COMMENTS: Re lit pilot on hot water heater

WORK COMPLETED BY: Alle So DATE COMPLETED: 9-25-19

TIME STARTED: _____ TIME FINISHED: _____

DRAKESBORO WORK ORDER

Work Order #: _____

DATE:

9-25-19

Time: _____

Gas

Water

WW

Acct #: _____

NAME: _____

Meter Number: _____

ADDRESS: _____

65 Richmond Lane, Beedmont, Va

WORK TO BE DONE:

NEW METER # _____

NEW READING _____

TURN ON & READ _____

OLD READING _____

READ and LOCK _____

SET METER and LOCK _____

READING ONLY _____

LOCATE LINE _____

(SEE BELOW)

READ and LOCK (NON PAYMENT) _____

GET METER NUMBER _____

CHECK PRESSURE _____

FLUSH LINE _____

CHECK f. LEAK _____

UNLOCK ONLY and READ (DO NOT TURN ON) _____

SPECIAL INSTRUCTIONS:

Smelled gas by meter. Customer
sprayed meter set with soapy water & found
bubbles. Called the city building to report.

WORK DONE:

FLUSHED: Yes No

GPM: _____

How Long: _____

Water Loss: _____

WATER LEAK: Yes No

GPM: _____

How Long: _____

Water Loss: _____

PARTS USED TO COMPLETE JOB:

COMMENTS:

Upon arrival found a Fizz leak on
meter stud. Tightened the nut, stopped the leak.

WORK COMPLETED BY: _____

DATE COMPLETED: _____

TIME STARTED: _____

TIME FINISHED: _____

DRAKESBORO WORK ORDER

Work Order #: _____

DATE:

9-25-19

Time: _____

Gas

Water

WW

Acct #: _____

NAME:

Beechmont Missionary Baptist

Meter Number: _____

ADDRESS:

551 Bradford Drive, Beechmont, Ky

WORK TO BE DONE:

NEW METER # _____

NEW READING _____

TURN ON & READ _____

OLD READING _____

READ and LOCK _____

SET METER and LOCK _____

READING ONLY _____

LOCATE LINE _____

(SEE BELOW)

READ and LOCK (NON PAYMENT) _____

GET METER NUMBER _____

CHECK PRESSURE _____

FLUSH LINE _____

CHECK f. LEAK _____

UNLOCK ONLY and READ (DO NOT TURN ON) _____

SPECIAL INSTRUCTIONS:

Operator reading meters smelled gas by meter. Called in to the office.

WORK DONE:

FLUSHED: Yes No

GPM: _____

How Long: _____

Water Loss: _____

WATER LEAK: Yes No

GPM: _____

How Long: _____

Water Loss: _____

PARTS USED TO COMPLETE JOB:

COMMENTS:

Upon arrival, spray test showed regulator leaking around nut attaching it to its body. Replaced regulator, and a 1/2" x 4" nipple, a 1" 90, and stud and nut/gasket. Stopped the leak.

WORK COMPLETED BY: _____

Wesley

DATE COMPLETED: _____

9-25-19

TIME STARTED: _____

TIME FINISHED: _____

DRAKESBORO WORK ORDER

Work Order #: _____

DATE: 9-26-19 Time: _____ Gas _____ Water _____ WW _____ Acct #: _____

NAME: _____ Meter Number: _____

ADDRESS: 110 Hill Haven Place, Brentwood, Ky

WORK TO BE DONE:

NEW METER # _____ NEW READING _____

TURN ON & READ _____ OLD READING _____

READ and LOCK _____ SET METER and LOCK _____

READING ONLY _____ LOCATE LINE (SEE BELOW) _____

READ and LOCK (NON PAYMENT) _____ GET METER NUMBER _____

CHECK PRESSURE _____ FLUSH LINE _____ CHECK f. LEAK _____

UNLOCK ONLY and READ (DO NOT TURN ON) _____

SPECIAL INSTRUCTIONS: Service Tap and instal.

Laid new service line to customers house and installed new 1/4" tap on to main EFV installed. Customer told to have plumber plumb house and show pressure test for hook up.

WORK DONE:

FLUSHED: Yes No GPM: _____ How Long: _____ Water Loss: _____

WATER LEAK: Yes No GPM: _____ How Long: _____ Water Loss: _____

PARTS USED TO COMPLETE JOB:

1/4 x 1/2 Tap. 1/2 x 3/4 coupling. Miscellaneous nipples / 40's
3/4 x 3/4 EFV. 3/4 Riser, lock valve Tap marked w/ Pipe line marker
3/4 x 1" Regulator / Meter bar.

COMMENTS: Main - 3 Ft Deep / Service 24 inches deep
Tap to center of Rd. - 8 Ft / Tap to Hickory Ct Rd - 77 Ft
Tap to riser - 200 Ft.

WORK COMPLETED BY: Dee Sw DATE COMPLETED: 9-26-19

TIME STARTED: _____ TIME FINISHED: _____

VISUAL INSPECTION OF MAINS AND SERVICE PIPELINES

110 Hill Haven Place,

Beechmont, Ky

Steel	Excellent	✓ Localized	✓ Millwrap
PE	✓ Good	General	Enamel
Cast Iron	Slight Pitting	Other	Rockote
CSST	Extreme Pitting	Pitting Depth	Oxidemp
Main	✓ Hole/Voids		Xtrecoset
Service	✓ Graphitization		Mastic
Other	Bent		Cold Roll
	Broken		Hot Wrap
	Other		Heat Shrink
Good	✓ Rock	✓ Dry	✓ Main Extension
Poor	Cluder	Wet/Swampy	Service Tap
Damaged	Clay	✓ Normal	Leak Repair
Other	Loam	Moister Range (3-5)	Re-roofing
	Sand	Moister Range (5-8)	Third Party
	Alluvion		Abandonment
	Other		Deactivation
			Utility Theft
			Other

Description/Comments:

New Service Install

110 House

Riser shot off valve
Regulator
Meter Box



Hickory Court Road

200 FT
3/4 Poly 1/2 inches deep

8 FT

3/4 x 1/2 EFV
1/2 x 3/4 coupling
1 1/4 x 1/2 Tap to Hickory 27 FT

1/4 Main - 3 FT Deep

Bill So

9-26-19

DRAKESBORO WORK ORDER

Work Order #: _____

DATE: 9-27-19 Time: _____ Gas Water WW Acct #: _____

NAME: Brenda Gregory Meter Number: _____

ADDRESS: 10674 ST RT 176, Drakesboro, Ky 42337

WORK TO BE DONE:

NEW METER # 230310858 NEW READING 0000

TURN ON & READ _____ OLD READING _____

READ and LOCK _____ SET METER and LOCK _____

READING ONLY _____ LOCATE LINE (SEE BELOW)

READ and LOCK (NON PAYMENT) _____ GET METER NUMBER _____

CHECK PRESSURE _____ FLUSH LINE _____ CHECK f. LEAK _____

UNLOCK ONLY and READ (DO NOT TURN ON) _____

SPECIAL INSTRUCTIONS: Shut gas off- Due to non payment. Pulled meter due to plastic bashing on customer side. Came back to install new meter, found valve leaking through. left 1" nipple coming out of old shut off valve, added new shut off, rebuilt meter set.

WORK DONE:

FLUSHED: Yes No GPM: _____ How Long: _____ Water Loss: _____

WATER LEAK: Yes No GPM: _____ How Long: _____ Water Loss: _____

PARTS USED TO COMPLETE JOB:

1" x 1" shut off valve
1" x 2" nipple
1" x 1" nipple

2 x 1" 90's
1" x 6 inch nipple
2 spuds, nuts, gaskets,
new meter

COMMENTS: Turned gas back on, relite pilot on furnace.

WORK COMPLETED BY: [Signature] DATE COMPLETED: 9-27-19

TIME STARTED: _____ TIME FINISHED: _____

DRAKESBORO WORK ORDER

Work Order #: _____

DATE: 9/30/19 Time: _____ Gas Water WW Acct #: _____

NAME: Deneka Arnold Meter Number: _____

ADDRESS: 61 Wester Dr. Beechmont Ky 42323

WORK TO BE DONE:

NEW METER # 19M215047 NEW READING 0000
TURN ON & READ ✓ OLD READING _____
READ and LOCK _____ SET METER and LOCK _____
READING ONLY _____ LOCATE LINE _____ (SEE BELOW)
READ and LOCK (NON PAYMENT) _____ GET METER NUMBER _____
CHECK PRESSURE _____ FLUSH LINE _____ CHECK f. LEAK _____
UNLOCK ONLY and READ (DO NOT TURN ON) _____

SPECIAL INSTRUCTIONS: Riser had to be rebuilt completely due to leaking lock valve. New meter, Regulator, Farm tap, Spuds, nuts gaskets were installed and pressure tested. Farm tap set @ 23/hrs

WORK DONE:

FLUSHED: Yes No GPM: _____ How Long: _____ Water Loss: _____
WATER LEAK: Yes No GPM: _____ How Long: _____ Water Loss: _____

PARTS USED TO COMPLETE JOB:

COMMENTS:

WORK COMPLETED BY: Dei Sr

DATE COMPLETED: 10-2-19

TIME STARTED: _____

TIME FINISHED: _____

DRAKESBORO WORK ORDER

Work Order #: _____

DATE: 10/1/19 Time: _____ Gas Water WW Acct #: _____

NAME: Blenda Nelson Meter Number: _____

ADDRESS: 64 White Dr. Bechtmont

WORK TO BE DONE:

NEW METER # _____ NEW READING _____

TURN ON & READ _____ OLD READING _____

READ and LOCK _____ SET METER and LOCK _____

READING ONLY 0428 LOCATE LINE (SEE BELOW)

READ and LOCK (NON PAYMENT) _____ GET METER NUMBER _____

CHECK PRESSURE _____ FLUSH LINE _____ CHECK f. LEAK _____

UNLOCK ONLY and READ (DO NOT TURN ON) _____

SPECIAL INSTRUCTIONS: _____

New Customer Switch

WORK DONE:

FLUSHED: Yes No GPM: _____ How Long: _____ Water Loss: _____

WATER LEAK: Yes No GPM: _____ How Long: _____ Water Loss: _____

PARTS USED TO COMPLETE JOB:

COMMENTS:

WORK COMPLETED BY: Ali Sa

DATE COMPLETED: 10-2-19

TIME STARTED: _____

TIME FINISHED: _____

DRAKESBORO WORK ORDER

Work Order #: _____

DATE: 10/1/19

Time: _____

Gas Water WW Acct #: _____

NAME: John Waddell Meter Number: _____

ADDRESS: 586 Masonic Dr. Beechmont

270-820-4995

WORK TO BE DONE:

NEW METER # _____ NEW READING _____
TURN ON & READ 6035 OLD READING _____
READ and LOCK _____ SET METER and LOCK _____
READING ONLY _____ LOCATE LINE (SEE BELOW) _____
READ and LOCK (NON PAYMENT) _____ GET METER NUMBER _____
CHECK PRESSURE _____ FLUSH LINE _____ CHECK f. LEAK _____
UNLOCK ONLY and READ (DO NOT TURN ON) _____

SPECIAL INSTRUCTIONS:

Reconnect

WORK DONE:

FLUSHED: Yes No GPM: _____ How Long: _____ Water Loss: _____
WATER LEAK: Yes No GPM: _____ How Long: _____ Water Loss: _____

PARTS USED TO COMPLETE JOB:

COMMENTS:

Meter lense was full of grass.
Pulled lense cover, cleaned grass out.
Turned gas on, re-lit pilot on furnace

WORK COMPLETED BY: [Signature]

DATE COMPLETED: 10-2-19

TIME STARTED: _____

TIME FINISHED: _____

DRAKESBORO WORK ORDER

Work Order #: _____

DATE: 10/2/19

Time: _____

Gas

Water

WW

Acct #: _____

NAME: Unknown owner

Meter Number: _____

ADDRESS: 355 Old Ennis Rd. Drakesboro

WORK TO BE DONE:

NEW METER # _____ NEW READING _____
TURN ON & READ _____ OLD READING 303
READ and LOCK _____ SET METER and LOCK _____
READING ONLY _____ LOCATE LINE (SEE BELOW) _____
READ and LOCK (NON PAYMENT) _____ GET METER NUMBER _____
CHECK PRESSURE _____ FLUSH LINE _____ CHECK f. LEAK _____
UNLOCK ONLY and READ (DO NOT TURN ON) _____

SPECIAL INSTRUCTIONS:

Per Mike, please put in a blind disc.
We have no record of service @ that address

WORK DONE:

FLUSHED: Yes No GPM: _____ How Long: _____ Water Loss: _____
WATER LEAK: Yes No GPM: _____ How Long: _____ Water Loss: _____

PARTS USED TO COMPLETE JOB:

COMMENTS:

Meter Turned off. Blind disc installed. Customer informed they needed to get with the city to settle up before being turned back on

WORK COMPLETED BY: Will So

DATE COMPLETED: 10-2-19

TIME STARTED: _____

TIME FINISHED: _____

DRAKESBORO WORK ORDER

Work Order #: _____

DATE: 10-2-19

Time: _____

Gas

Water

WW Acct #: _____

NAME: _____

Meter Number: _____

ADDRESS: 56 Montgomery Loop, Beechmont, Ky

Old Meter # 485838

WORK TO BE DONE:

NEW METER # 23036886

NEW READING 0000

TURN ON & READ _____

OLD READING 9316

READ and LOCK _____

SET METER and LOCK _____

READING ONLY _____

LOCATE LINE (SEE BELOW) _____

READ and LOCK (NON PAYMENT) _____

GET METER NUMBER _____

CHECK PRESSURE _____

FLUSH LINE _____

CHECK f. LEAK _____

UNLOCK ONLY and READ (DO NOT TURN ON) _____

SPECIAL INSTRUCTIONS:

While operators were painting riser/meter sets, operator smelled gas, called Dee. Dee spray tested meter set. Found leaking lock valve. This use to be a 2 meter set up. 3 valves on riser.

WORK DONE:

FLUSHED: Yes No

GPM: _____

How Long: _____

Water Loss: _____

WATER LEAK: Yes No

GPM: _____

How Long: _____

Water Loss: _____

PARTS USED TO COMPLETE JOB:

COMMENTS:

Main lock valve shut-off. Leg not being used was removed and plugged. Leg still in use got a new lock valve, Regulator, Meter, and new plumbing from main valve to meter. New Spuds, nuts, gaskets installed. Re-lit customer's stove, and dryer pilots.

WORK COMPLETED BY: Will So

DATE COMPLETED: 10-2-19

TIME STARTED: _____

TIME FINISHED: _____