

DRAKESBORO WORK ORDER

Work Order #: _____

DATE:

8-2-19

Time: _____

Gas

Water

WW

Acct #: _____

NAME: _____

Meter Number: _____

ADDRESS:

615 St Rt 2270, Belton, Ky

WORK TO BE DONE:

NEW METER # _____

NEW READING _____

TURN ON & READ _____

OLD READING _____

READ and LOCK _____

SET METER and LOCK _____

READING ONLY _____

LOCATE LINE _____

(SEE BELOW)

READ and LOCK (NON PAYMENT) _____

GET METER NUMBER _____

CHECK PRESSURE _____

FLUSH LINE _____

CHECK f. LEAK _____

UNLOCK ONLY and READ (DO NOT TURN ON) _____

SPECIAL INSTRUCTIONS:

New Service-Install.

315 Ft of Polly pipe, pressure tested to 90 PSI For 45 min. was layed, a road bore was performed. And an EFV was installed.

WORK DONE:

FLUSHED: Yes No

GPM: _____

How Long: _____

Water Loss: _____

WATER LEAK: Yes No

GPM: _____

How Long: _____

Water Loss: _____

PARTS USED TO COMPLETE JOB:

2" x 1/2" Polly Tap

1/2 x 3/4 Stab Coupling, 1/6" x 1/2" Polly Pipe.

3/4 x 3/4 EFV

315' Polly Pipe - Tested.

3/4 polly to steel Riser.

Meter Bar, shut off valve, regulator,

3 nipples, 90, plugs.

COMMENTS:

Dug up 2" Polly main, Installed tap, and tied tracer wire to existing tracer wire, instaled EFV and ran 315' of 3/4 Polly pipe to the house for new service.

WORK COMPLETED BY:

Will [Signature]

DATE COMPLETED:

8-2-19

TIME STARTED: _____

TIME FINISHED: _____

< Dee Sims
12:47 PM, Aug 9



Save



Share