

Graves County Water District


11/18/2020

Update on the progress of the Water Loss Control Program:

1. Hydro-Excavator has been purchased and is being used daily.
2. A full-time leak locator is on staff and doing leak detection daily.
3. We have chosen Honeywell Mag Meters for the DMA's
4. We currently have 23 metered DMA sites established and plan on at least 20 more.
5. See above
6. We are looking at the best technology for the prv monitoring.
7. The AMI meters are working pulling info. Daily from the DMA meters.
8. We are watching daily the DMA sites and this detremines the area that the leak specialists goes to each day.
9. The software for this is extremely expensive and we are looking at alternatives to the one vendor that has this predictive analysis software.
10. We still plan to have this system established and in check by 12/1/26.

As an item for information there is a fiber project in our area that will take two years with at least 10 crews working. The locates from this is taking a tremendous amount of time and money and is slowing the progress of the project significantly.

Sincerely,



Kevin Leonard
Water and Wastewater Manager
Mayfield Electric & Water System
301 East Broadway
Mayfield, KY 42066