

Work Order Details

CO113915: CHECK CALIBRATION U2 FWH LEVEL TRANSMITTERS (12 MO OUTAGE)

CHECK CALIBRATION U2 FWH LEVEL TRANSMITTERS (12 MO OUTAGE)

Asset: CO1120 U2 FEEDWATER HEATER 1 - MEL 871 **Model:** MOUNTED IN THE U2 CONDENSOR
Location: CP2-BLR-FEED 03230 Cooper Unit 2 Boiler Feed System **Product Version:**

Sched Start:	3/24/2024	Business Unit:	COOP-Cooper Station	Job Plan:	PM_2041
Sched Finish:	3/25/2024	Priority:	3 (Low - Routine)	Supervisor:	
Target Start:	4/7/2024	Work Type:	PM-Preventative Maint	Lead:	
Target Finish:	4/8/2024	Status:	WCMP	Vendor:	
Actual Start:	4/16/2024	Parent:	CO114332	Reported by:	03659
Actual Finish:	4/16/2024	Failure Class:		Reported by:	Mike Stanton
Report Date:	1/4/2024	Problem Code:		Defect Tag:	NO
Craft:	CI	PM Number:	PM1213	Commodity:	
Unit:	2	GL Account:	512000~CP02~300~3000~03230~BASE~00~00000~00000	Comdty Grp:	
Outage:	Outage	UNID:		Classification:	

Tasks

WO Task	Task ID	Craft	Description	Status	Sched Start	Sched Finish	Est Hours	Actual Start	Actual Finish
CO113916	1	CI	CHECK CALIBRATION UNIT 2 FWH LEVEL TRANSMITTER 5	WCMP	3/25/24	3/27/24	6		
CHECK CALIBRATION UNIT 2 FWH LEVEL TRANSMITTER 5									

Instructions: ***INSTRUCTIONS***
 [Step 1]: 
 10Coordinate with operations as work begins
 20Clean and inspect transmitter for damage
 30Isolate transmitter input and output sensing lines
 40Verify transmitter calibration per manual instructions
 50Calibrate transmitter if needed per manual instructions
 60Verify proper operation and return to service

CO113917	2	CI	CHECK CALIBRATION UNIT 2 FWH LEVEL TRANSMITTER 6	WCMP	3/25/24	3/27/24	6		
CHECK CALIBRATION UNIT 2 FWH LEVEL TRANSMITTER 6									

Instructions: ***INSTRUCTIONS***
 [Step 1]: 
 10Coordinate with operations as work begins
 20Clean and inspect transmitter for damage
 30Isolate transmitter input and output sensing lines
 40Verify transmitter calibration per manual instructions

Work Order Details

CO113915: CHECK CALIBRATION U2 FWH LEVEL TRANSMITTERS (12 MO OUTAGE)

Tasks										
WO Task	Task ID	Craft	Description	Status	Sched Start	Sched Finish	Est Hours	Actual Start	Actual Finish	
CO113918	3	CI	50Calibrate transmitter if needed per manual instructions 60Verify proper operation and return to service	WCMP	3/28/24	3/29/24	6			
CHECK CALIBRATION UNIT 2 FWH LEVEL TRANSMITTER 7										

Instructions:

INSTRUCTIONS
 [Step 1]: 
 10Coordinate with operations as work begins
 20Clean and inspect transmitter for damage
 30Isolate transmitter input and output sensing lines
 40Verify transmitter calibration per manual instructions
 50Calibrate transmitter if needed per manual instructions
 60Verify proper operation and return to service

Planned Labor										
Task ID	Craft	Skill Level	Labor	Vendor	Contract	Qty	Hours	Rate	Line Cost	
1	CI					2	06:00			
2	CI					2	06:00			
3	CI					2	06:00			
Total Planned Labor:										

Actual Labor										
Task ID	Craft	Skill Level	Labor	Vendor	Contract Num	Regular Hours	Premium Hours			
1	CI		03442			03:00	02:00			
1	OPERATIONS		03211			05:00	00:00			
1	CI		03442			03:00	02:00			
1	OPERATIONS		03211			05:00	00:00			
1	ALL		CO_TL_OT			00:00	00:00			
1	ALL		CO_TL_RG			00:00	00:00			
1	OPERATIONS		03211			04:30	00:00			
1	CI		03442			03:00	02:00			
2	OPERATIONS		03211			05:00	00:00			
2	ALL		CO_TL_RG			00:00	00:00			
2	CI		03442			04:30	00:00			
2	OPERATIONS		03211			05:00	00:00			
2	CI		03442			04:30	00:00			
2	ALL		CO_TL_OT			00:00	00:00			

Work Order Details

CO113915: CHECK CALIBRATION U2 FWH LEVEL TRANSMITTERS (12 MO OUTAGE)

Actual Labor								
Task ID	Craft	Skill Level	Labor	Vendor	Contract Num	Regular Hours	Premium Hours	
2	OPERATIONS		03211			00:00	04:00	
2	OPERATIONS		03211			04:30	00:00	
2	CI		03442			04:30	00:00	
3	OPERATIONS		03211			05:30	00:00	
3	ALL		CO_TL_RG			00:00	00:00	
3	CI		03442			04:30	00:00	

Report EK_woprint.rptdesign