



Steven L. Beshear
Governor

Leonard K. Peters
Secretary
Energy and Environment Cabinet

Commonwealth of Kentucky
Public Service Commission
211 Sower Blvd.
P.O. Box 615
Frankfort, Kentucky 40602-0615
Telephone: (502) 564-3940
Fax: (502) 564-3460
psc.ky.gov

David L. Armstrong
Chairman

James W. Gardner
Vice Chairman

John W. Clay
Commissioner

July 2, 2009

PARTIES OF RECORD

Re: Case No. 2008-00513

Attached is a copy of the memorandum which is being filed in the record of the above-referenced case. If you have any questions, please contact M. Todd Osterloh at 502/564-3940, Extension 439.

Sincerely,

A handwritten signature in black ink, appearing to read "Jeff Derouen".

Jeff Derouen
Executive Director

TO/ew

Attachment

INTRA-AGENCY MEMORANDUM
KENTUCKY PUBLIC SERVICE COMMISSION

TO: Case File

FROM: Todd Osterloh, Staff Attorney

DATE: July 2, 2009

RE: Case No. 2008-00513
Tammy Rogers v. Northeast Woodford County Water District
Meter Test Results

On June 23, 2009, the Commission held an informal conference at which Commission Staff stated that it would test Mrs. Rogers' water meter at its laboratory. On June 25, 2009, Brian Rice, a Utility Inspector employed by the Commission, tested the meter, and his report indicating the results of the test are attached.

**PUBLIC SERVICE COMMISSION
METER STANDARDS LABORATORY
METER TEST RESULTS**

Customer: Tammy Rogers
Utility: Northeast Woodford Co. W.D.

Date: 06/25/09
Tester: Brian Rice

Complaint Meter

Check Meter

Type: Sensus 5/8 x 3/4
Serial #: 47346594
ID #

Type:
Serial #:
ID #

LOW FLOW RATE

1/4 GPM	End	<u>327645.0</u>	End	
	Start	<u>327640.0</u>	Start	
	% Accuracy	<u>50.0</u>	% Accuracy	<u>0.0</u>
1/4 GPM	End	<u>327655.3</u>	End	
	Start	<u>327650.0</u>	Start	
	% Accuracy	<u>53.0</u>	% Accuracy	<u>0.0</u>
1/4 GPM	End	<u>327665.5</u>	End	
	Start	<u>327660.0</u>	Start	
	% Accuracy	<u>55.0</u>	% Accuracy	<u>0.0</u>
	% Average of 3 test runs		<u>52.7</u>	<u>0.0</u>

MEDIUM FLOW RATE

2 GPM	End	<u>327679.8</u>	End	
	Start	<u>327670.0</u>	Start	
	% Accuracy	<u>98.0</u>	% Accuracy	<u>0.0</u>
2 GPM	End	<u>327689.8</u>	End	
	Start	<u>327680.0</u>	Start	
	% Accuracy	<u>98.0</u>	% Accuracy	<u>0.0</u>
2 GPM	End	<u>327699.8</u>	End	
	Start	<u>327690.0</u>	Start	
	% Accuracy	<u>98.0</u>	% Accuracy	<u>0.0</u>
	% Average of 3 test runs		<u>98.0</u>	<u>0.0</u>

Customer: Tammy Rogers
 Utility: Northeast Woodford Co. W.D.
 Serial #: 47346594

Date: 06/25/09
 Tester: Brian Rice

HIGH FLOW RATE

15 GPM	End	<u>327808.5</u>	End	
	Start	<u>327710.0</u>	Start	
	% Accuracy	<u>98.5</u>	% Accuracy	<u>0.0</u>
15 GPM	End	<u>328028.5</u>	End	
	Start	<u>327930.0</u>	Start	
	% Accuracy	<u>98.5</u>	% Accuracy	<u>0.0</u>
15 GPM	End	<u>328138.5</u>	End	
	Start	<u>328040.0</u>	Start	
	% Accuracy	<u>98.5</u>	% Accuracy	<u>0.0</u>
% Average of 3 test runs		<u>98.5</u>		<u>0.0</u>

COMPLAINT METER SUMMARY OF TEST RESULTS

Minimum Flow 1/4 gpm	<u>52.7</u> %	Required	<u>≥ 95%new</u>	<u>≥ 90%used</u>
Intermediate Flow 2 gpm	<u>98.0</u> %	Required	<u>≥98.5% and ≤101.5%</u>	
Maximum Flow 15 gpm	<u>98.5</u> %	Required	<u>≥98.5% and ≤101.5%</u>	