



Established Since 1992

Board of Commissioners
Brian Wells, Chairman
Zachary Engle, Secretary
Steve Gunnell

Quality on Tap

January 20, 2023

Linda Bridwell Executive Director
Kentucky Public Service Commission
P.O. Box 615 Frankfort, KY 40602-0615

Re: Case No. 2021-00206

Dear Ms. Bridwell

Pursuant to the Commission's Order of July 8, 2021 in the above-referenced matter, enclosed for filing is Morgan County Water District's letter and invoice. This letter and the enclosed invoice are true and accurate copies in paper medium of the electronic version of the documents uploaded to the Public Service Commission's Electronic Filing System this day.

Summary of work: We replaced 300 feet 8-inch main water line with a Poly. Added an 8-inch Gate Valve. This was a section of line on HWY 1010 that was suspected of leaking. Since fix the area has dried up. State Road Department placed baskets of rock to prevent future slides and/or road damage. They placed the rock baskets 8 feet below surface. We completed a direction bore with Poly pipe 10 to 12 feet under baskets.

In accordance with 807 KAR 5:001, Section 8, I certify that Morgan County Water District's January 20, 2023 electronic filing of this Report is a true and accurate copy of the same document being filed in paper medium; that the electronic filing was transmitted to the Commission on January 20, 2023 by electronic means in this proceeding.

Sincerely,

A handwritten signature in blue ink that reads "Shannon W. Elam".

Shannon W. Elam
General Manager

Enclosures



AUGUST 29, 2022

ATTN: MORGAN COUNTY WATER DISTRICT

RE: ESTIMATE FOR WATERLINE INSTALLATION ON STATE RT 1010

KEETECH CONSTRUCTION HDD & UTILITIES, LLC APPRECIATES THE OPPORTUNITY TO SUBMIT AN ESTIMATE FOR THIS PROJECT.

THIS ESTIMATE INCLUDES THE FOLLOWING SCOPE OF WORK:

- HORIZONTAL DIRECTIONAL BORE 300' OF 8" POLY
- INSTALLATION OF 8" GATE VALVE
- CONNECTING 8" POLY TO PVC

TOTAL ESTIMATE FOR THE PROJECT IS \$42,620.00

DESCRIPTION	QTY	UNIT PRICE	BID AMOUNT
HORIZONTAL DIRECTIONAL DRILLING 8"	300	\$120.00	\$36,000.00
INSTALLATION OF 8" GATE VALVE	1	\$3,520.00	\$3,520.00
CONNECTING 8" POLY TO PVC	2	\$1,550.00	\$3,100.00
		TOTAL	\$42,620.00

AGAIN, THANK YOU FOR ALLOWING KEETECH TO SUBMIT THIS ESTIMATE.

THANK YOU,

Phillip Keeton

PHILLIP KEETON
KEETECH CONSTRUCTION HDD & UTILITIES, LLC
6266 KY RT 469
KEATON, KY 41226
OFFICE: 606-265-2800
CELL: 606-793-8614